

**PO 165855**  
**DMS**  
**REC 528821**

**AGENDA**



Fort Bend County  
 ENGInvoices@fortbendcountytx.gov  
  
 c/o Binkley & Barfield, Inc.  
 KMineo@binkleybarfield.com  
 Vpappas@binkleybarfield.com

February 26, 2020  
 Project No: 057000700  
 Invoice No: **18-0150358**

PO 165855 dated 5/22/2018 Ransom Road.  
 Mobility Bond Project No **17103**  
 Precinct 1. Fund: 2017 Mobility Bonds

**Professional Services from January 26, 2020 through February 25, 2020**

	<b>Proposed Fee</b>	<b>% Complete</b>	<b>Total Amt Complete</b>	<b>Previously Invoiced</b>	<b>This Invoice</b>
Design, Project Management, & Coordination	219,807.00	82.59%	181,539.10	171,826.73	9,712.37
Drainage Impact Analysis & Drainage Design	57,590.00	90.00%	51,831.00	51,831.00	0.00
Geotechnical Engineering Svcs/Paradigm	20,200.00	100.00%	20,200.00	20,200.00	0.00
Surveying Services/Civil Corp	42,933.00	71.78%	30,817.06	30,817.06	0.00
Bid & Construction Phase Services	17,808.00	Hourly	0.00	0.00	0.00
<b>Add Services</b>					
Roadway Alternative Evaluation	16,020.00	Hourly	16,020.00	16,020.00	0.00
<b>Total</b>	<b>374,358.00</b>		<b>300,407.16</b>	<b>290,694.79</b>	<b>9,712.37</b>
<b>Total this Invoice</b>					<b>\$9,712.37</b>

Include Progress Report.

**Account Recap**

PO Amount	\$ 374,358.00
Total Complete	\$ 300,407.16
Previously Invoiced	\$ 290,694.79
This Invoice	\$ 9,712.37
Remainder	\$ 73,950.84



## MONTHLY PROGRESS REPORT

Ransom Road - FBC 2017 Mobility Bond Project No 17103

For Professional Services from January 26, 2020 to February 25, 2020

Date of Report: March 12, 2020

### ROADWAY ALTERNATIVE EVALUATION

Activities this period:

- None

Activities anticipated next period:

- None

Outstanding issues:

- No current issues

### DESIGN, PROJECT MANAGEMENT & COORDINATION

Activities this period:

- Revisions to 95% Submittal
- Revisions to 95% quantities and CCE.

Activities anticipated next period:

- Address 95% comments from reviewers
- Update CCEs, Specs, Utilities
- Prepare 100% plans

Outstanding issues:

- No current issues

### DRAINAGE IMPACT ANALYSIS & DRAINAGE DESIGN

Activities this period:

- None

Activities anticipated next period:

- None

Outstanding issues:

- No current issues

### GEOTECHNICAL ENGINEERING SERVICES

Activities this period:

- None

Activities anticipated next period:

- No planned activities

Outstanding issues:

- No current issues

**SURVEYING SERVICES**Activities this period:

- None

Activities anticipated next period:

- Sign Survey Control Sheets

Outstanding issues:

- No current issues

**BID & CONSTRUCTION PHASE SERVICES**Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues