

INVOICE

Stacy Slawinski, P.E. (stacy.slawinski@fortbendcountytexas.gov)
County Engineer
Fort Bend County
301 Jackson Street., 4th Floor
Richmond, Texas 77469
Attention: Wesley Crawford- Construction Manager


Project: Fort Bend County
2013 Mobility Projects Within Precinct 1
Professional Construction Management Services

Invoice No.: 17CM01-11 Project No.: 17CM01
Purchase Order No.: 157253 Invoice Date: March 17, 2020
Invoice Date From: February 1, 2020 Invoice Date To: February 29, 2020

Personnel	Title	Hours	Billing Rate	Amount Due
Willie Melton Paving and Drainage Improvements, FBC Mobility Project No.13115				
Subtotal				\$ -
Previous Billing				\$ 33,702.50
Braxton Street Paving and Drainage Improvements; FBC Mobility Project No.13116X				
Conrad Beinstingel	Construction Manager	61.00	\$ 115.00	\$ 7,015.00
Carl Beinstingel	Inspector	170.00	\$ 78.00	\$ 13,260.00
Subtotal				\$ 20,275.00
Previous Billing				\$ 100,815.40
Sycamore Road Paving and Drainage Improvements; FBC Mobility Project No.13113				
Subtotal				\$ -
Previous Billing				\$ 17,500.25
Ladonia Street Paving and Drainage Improvements; FBC Mobility Project No.13107				
Conrad Beinstingel	Construction Manager	4.00	\$ 115.00	\$ 460.00
Subtotal				\$ 460.00
Previous Billing				\$ 115,438.25
Williams Way Blvd.(FM762-US59); FBC Mobility Project No.13114				
Subtotal				\$ -
Previous Billing				\$ 208,805.05
Powerline Road (Spice Springs to Sunraise Meadows); FBC Mobility Project No.13110				
Sub-Total				\$ -
Previous Billing				\$ 25,726.00
A Myers Road (FM762 to Royal Crest Lane);FBC Mobility Project No.13102				
Conrad Beinstingel	Construction Manager	11.50	\$ 115.00	\$ 1,322.50
Joe Chabayta	Inspector	4.00	\$ 78.00	\$ 312.00
Sub-Total				\$ 1,634.50
Previous Billing				\$ 131,151.25
Sansbury Blvd. (Williams Way to Grand Estates Drive);FBC Mobility Project No.13111				
Conrad Beinstingel	Construction Manager	10.00	\$ 115.00	\$ 1,150.00
Sub-Total				\$ 1,150.00
Previous Billing				\$ 116,784.25

Personnel	Title	Hours	Billing Rate	Amount Due
Old Needville Fairchild Rd (FM361 to Needville City Limit); FBC Mobility Project No.13109				
Conrad Beinstingel	Construction Manager	31.00	\$ 115.00	\$ 3,565.00
Joe Chabayta	Inspector	156.00	\$ 78.00	\$ 12,168.00
	Sub-Total		\$	15,733.00
	Previous Billing		\$	94,999.50
	INVOICE TOTAL		\$	39,252.50
	Authorized Amount		\$	1,098,340.00
	Previous Billing		\$	844,922.45
	Balance Remaining		\$	214,165.05

Thank you,
I certify this invoice to be true and correct.


Bobby V.P. Singh
Principal

 3/24/2020

**Braxton Street Paving and Drainage Improvements
FBC Mobility Project No.13116X**

ISANI Time by Project

Time Entry Date: From Saturday, February 1, 2020 to Saturday, February 29, 2020

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Beinstingel, Carl					
2/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Inspection of them digging for installing RCP but did not match	10.00
2/4/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Inspection of installation of RCP and Inlet	10.00
2/5/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Inspection of work being done they were marking utilities and I was locating utility conflicts	7.00
2/6/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Inspection of work being done and Center Point on site	10.00
2/7/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Inspection of installation of RCP and Inlet	9.00
2/10/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on them trying to install pipe at Crawford but was at wrong elevation so they could not install so they worked on cleaning up and moving barrels to middle of roadway	10.00
2/11/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on placement of pipe at Braxton and Crawford	10.00
2/12/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on placement of low barriers	8.00
2/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on placement of low barriers	8.00
2/14/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on placement of low barriers	6.00
2/17/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on placement of low barriers along roadway and milling roadway on the east side	10.00
2/18/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on moving water lines and start excavating roadway of the east side	10.00
2/19/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on moving water line and roadway excavation of the east side	10.00
2/20/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Site Visit	site visit rain out	4.00
2/21/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of digging up clean outs and where to move them	8.00
2/24/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Site visit on rain day	4.00
2/25/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of roadway excavation and installing sanitary service line	9.00

ISANI Time by Project

Time Entry Date: From Saturday, February 1, 2020 to Saturday, February 29, 2020

Date	Project	Description	Task	Description	Hours Worked
2/26/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of roadway excavation and installing sanitary service line	9.00
2/27/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of roadway excavation, proof rolling and installing sanitary service line	9.00
2/28/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of roadway lime and installing sanitary service line	9.00
Employee Total					170.00
Employee: Beinstingel, Conrad					
2/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the download issues in Masterworks with large and small file with FBC (Jillian)	0.50
2/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Revise possible locations for the placement of the advance warning billboard for the change in traffic pattern when we start working of the pavement	1.00
2/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the need for a revised TCP for Phase 1 & 2 with the Design Engineer because of obstructions along the edge of the proposed roadway that will not allow two-lane two-way traffic	1.00
2/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Follow-up with the Design Engineer concerning the construction of Phase 3 first and that they may have extra time to prepare the revised TCP for Phase 1 and 2.	0.50
2/4/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Follow-up with FBC concerning the actual placement location of the billboard and whether they are go with it and request clarification as to who will maintain the billboard while in the field	1.00
2/4/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After coordinating with the inspector and obtaining additional information concerning the sanitary sewer, forward information to the Design Engineer for their use.	1.00
2/4/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate with CPE concerning the completion of the gas line relocation within the project limits and provide an update to the Contractor about the scheduling of the relocation and a possible alternate work which will not create any delays.	1.50
2/4/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate with the Design Engineer concerning RFI 11 and that additional information has been requested from the Contractor to help them provide a response.	1.00
2/4/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate with the inspector to provide the locations of the obstructions along the east and west side of the roadway based on a request from the Design Engineer and then forward information to the Design Engineer for their use in providing a response to RFI 9	1.50
2/6/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After receipt and review of RFI 12, forward to the Design Engineer to provide a response.	1.00
2/6/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After receipt and review of RFI 13, provide a response to the Contractor for incorporation	1.00
2/6/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review fill permit letter from Contractor and review area. Then forward to FBC for acceptance	1.00

Tuesday, March 17, 2020

Isani Consultants LLP



Page 2 of 6

ISANI Time by Project

Time Entry Date: From Saturday, February 1, 2020 to Saturday, February 29, 2020

Date	Project	Description	Task	Description	Hours Worked
2/6/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After receipt and review of RFI 14, provide a response to the Contractor for incorporation. Also provide additional clarification concerning maintain access to local properties.	1.50
2/7/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After lengthy discussions with the Contractor, provide a quantity for the LPB to be included in their RFP along with the concurrence that LPB's would be better to use than cutting down the roadway and will also take less time	1.50
2/7/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the Design Engineer's response to RFI 12, forward to the Contractor for incorporation	1.00
2/7/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Obtain five additional letter concerning properties where fill can be placed. Reject one because it is outside of the Kendleton city limits	1.50
2/7/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the LPB RFP, forward to FBC for review and approve before the LPB can be delivered to the site	1.00
2/7/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the Design Engineer's response to RFI 11, forward to the Contractor for incorporation	1.00
2/10/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After multiple discussions with the Design Engineer provide a request for the reasoning of not including LPCB in the TCP plans (RFI 13A)	1.50
2/10/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review DPR's to coordinate with differences between CM and the Contractor and provide comments back to the Contractor as to why there were differences. Also provide Contractor with a solution.	1.50
2/11/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	In review of RFI 8, gather information and provide a response to the Contractor concerning the number of additional days will be granted for the waterline, sanitary sewer 7 gas line issues.	2.00
2/11/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review the Contractor's pay estimate (PE3) and provide comments back to the Contractor to be addressed prior to submitting to FBC for payment. then review and forward to FBC.	1.50
2/11/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of Design Engineer's response to RFI 13A, forward it to FBC for their records.	1.00
2/11/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide a response to the Contractor concerning the incorporation of LPCB's into the TCP plan.	0.50
2/12/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Follow-up with the Design Engineer concerning the status and scheduled delivery date for the revised Geo pavement crack report	0.50
2/12/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide the status of the existing culvert pipes along the west side of project at Crawford to FBC and what steps we are taking to obtain the information they requested.	1.00
2/12/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the use of the LPB's with the Contractor and that they will be used but the amount needs to be approved by Commissioner's Court, but we can install prior to approval with some security.	0.50
2/12/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC status of LPCB's and their delivery to the site.	0.50

ISANI Time by Project

Time Entry Date: From Saturday, February 1, 2020 to Saturday, February 29, 2020

Date	Project	Description	Task	Description	Hours Worked
2/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Research the contract documents and prepare a response to FBC concerning the inclusion of LPCB's in TCP plans in the surrounding counties and forward to Vincent for review.	2.00
2/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the Design Engineer's response to RFI 10. forward to the Contractor for incorporation	0.50
2/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussion and review of the latest site where the Mayor of Kendleton want to have excess fill placed, forward location, quantity and area where it is to be placed on site to FBC for review.	1.00
2/14/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussions with Vincent and revising the LPCB recommendation, gather information and prepare a response including item discussed and forward to FBC for their records.	1.50
2/14/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discussed the confirmation of the right-of-way elevations along the west side of the roadway south of Crawford to ensure that the proposed curb elevations were lower than the right-of-way. So we would know if additional drainage would be needed in this area. Inspector requested information from Contractor.	1.00
2/17/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss issues concerning personnel within the Masterworks system with the inspector including personnel that needs to be added. Pass this information on to FBC for inclusion into the Masterworks system	1.50
2/18/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussion with the Design Engineer and Program Manager, re-review the RFI 8 request for additional days and adjust it to 16 additional instead of 8 and pass this information on to the Contractor for acceptance.	1.00
2/18/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	During preparation of Change Order 1 in Masterworks found issues with saving the description and requested for the issue to be addressed by FBC.	2.00
2/19/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Finish preparing Change order 1 outside of Masterworks and gather back-up information and forward to the Contractor for review and approval	2.00
2/21/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After reviewing RFI's 15, 16, 17 & 18 and providing responses or forwarding to the Design Engineer, provide the Design Engineer and the Contractor as to their status.	1.50
2/24/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of Contractor's email concerning inlet placement, prepare a response requesting additional information concerning the issue so a full review can be done and a proper response can be provided.	1.00
2/24/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After receipt of RFI 19, forward to the Design Engineer for review and response. Also forward some preliminary questions to the contractor while Design Engineer is reviewing.	1.00
2/24/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	forward site photos of inadequate roadway material to inspector to have issue addressed and have the Contractor install an all-weather roadway surface as required.	1.00

ISANI Time by Project

Time Entry Date: From Saturday, February 1, 2020 to Saturday, February 29, 2020

Date	Project	Description	Task	Description	Hours Worked
2/25/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of Design Engineer's RFI 16 response, forward to the Contractor for incorporation	1.00
2/25/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Instruct the inspector to obtain photos of the Stage 1 inlet structures so that the Design Engineer can determine how to connect the pre-cast Stage 1 structure to the cast-in-place Stage 2 section.	1.00
2/25/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss possible RFI concerning the sanitary sewer manhole tops needing to be adjusted to new pavement elevations.	1.00
2/25/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	download fill permit forms and forward them to FBC for review and approval. Check site to ensure they are not in the floodplain	1.00
2/25/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the approval of past pay estimates in Masterworks with the Contractor so the February pay estimate can be created in Masterworks	1.00
2/25/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss RFI 19 with the Design Engineer and what additional information he may need to provide a recommendation concerning the racking over of the inlet top because of the displacement by the Contractor.	1.00
2/26/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of RFI 20 Design Engineer response, forward to Contractor for incorporation	1.00
2/26/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC with a status report concerning the re-installation of the sanitary service line and making them 6" lines if they were 4" and how the direction was provided by the Design Engineer in RFI 16.	1.00
2/26/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Gin information from inspector concerning the location of the power poles along the east side of the roadway between Gin and the bridge along with how far of the right-of-way they are and pass information on to FBC	1.00
2/26/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate with the inspector and Contractor to obtain photos of the Stage 1 inlet structure to aid the Design Engineer in his review of RFI 19.	1.00
2/27/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of FBC's response concerning the location of the power poles along the sidewalk, for FBC's response to the inspector for incorporation into the project.	1.00
2/27/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the Design Engineer's response, forward to the Contractor for incorporation along with providing additional instruction concerning the roughening of the surfaces and the adding of a bonding agent.	1.50
2/27/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide clarification to FBC concerning the pay estimates within Masterwork which are going through the process for approval so the next pay estimate will be prepared inside of Masterworks along with getting some clarification myself and addressing an actions I have to take care of to move the pay estimates forward.	1.00
2/27/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request clarification from the testing lab concerning the percentage of lime in the subgrade.	0.50
				Employee Total	61.00
				Client Total	231.00

ISANI Time by Project

Time Entry Date: From Saturday, February 1, 2020 to Saturday, February 29, 2020

Date	Project	Description	Task	Description	Hours Worked
Grand Total					231.00

Vincent M. Grand

**Ladonia Street Paving and Drainage Improvements
FBC Mobility Project No.13107**

ISANI Time by Project

Time Entry Date: From Saturday, February 1, 2020 to Saturday, February 29, 2020

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Beinstingel, Conrad					
2/6/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Call the Contractor to obtain a status of the quantity issues and forward the information to FBC	1.00
2/13/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward the Contractor latest response to the quantity issue to FBC	0.50
2/13/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review Contractor's statement concerning the quantity issue and provide a response indicated what was previously provided and why we have stuck to our quantities	1.50
2/14/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC clarification concerning the issues with the quantity difference and what the Contractor has not been providing when requested.	1.00
Employee Total					4.00
Client Total					4.00
Grand Total					4.00

Nicolas M. Grant

**A Myers Road (FM762 to Royal Crest Lane
FBC Mobility Project No.13102**

ISANI Time by Project

Time Entry Date: From Saturday, February 1, 2020 to Saturday, February 29, 2020

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Beinstringel, Conrad					
2/3/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate with the inspector to obtain photos of areas along the roadway ditch slope where the slope is failing and then gather this information and send to the Contractor to address	1.50
2/3/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the need of a test lab during the roadside ditch slope repairs with FBC	0.50
2/6/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC an update concerning the coring and boring report being prepared by the Geotechnical Engineer	0.50
2/6/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After obtaining additional slope failure information along the detention ditch, forward additional information to the Contractor to be addressed	1.00
2/7/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Prepare a clarification concerning the questions from the Geotechnical Engineer about the coring and boring report preparation	1.00
2/7/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Follow-up with the Contractor that there is standing water along the project limits that needs to be addressed and that it is their responsibility	1.00
2/12/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC the status of the revising of the Geo report concerning the pavement cracks	0.50
2/13/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the revised Geotech Pavement crack report, provide additional comments concerning issues still not covered in the report to the Design Engineer and Geotech Engineer	1.50
2/18/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussing with FBC, request a schedule and status of the preparation of the pavement crack subgrade report from the Geotechnical Engineer	1.00
2/19/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Per request from FBC, provide project roadway length for their use.	0.50
2/21/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the revised pavement crack report from the Geotechnical Engineer, provide FBC a summary as to what was provide and what may be needed next	1.50
2/25/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the revising of the pavement crack report to include actual lime percentage information with the Design Engineer	1.00
Employee Total					11.50
Employee: Chabayta, Joe					
2/5/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Went to A. Meyer Rd. Berdett Rd. and slope on dry creek to inspect erosion and sediment control.	4.00
Employee Total					4.00
Client Total					15.50
Grand Total					15.50

Nicolas M. Grand

**Sanbury Blvd. (Williams Way to Grand Estates Drive)
FBC Mobility Project No.13111**

ISANI Time by Project

Time Entry Date: From Saturday, February 1, 2020 to Saturday, February 29, 2020

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Beinstingel, Conrad					
2/10/2020	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review invoice 12 based on the latest addendum and provide comments to the testing lab to be addressed prior to forwarding to FBC for payment.	1.00
2/11/2020	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review revised testing lab Invoice 12 and forward to FBC for payment	0.50
2/20/2020	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review sub invoice for the I-Beam post installation and start revising CO. Also provide Contractor status on the preparation of the revising of the CO.	1.50
2/20/2020	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC clarification concerning the final invoice from the testing lab	1.00
2/21/2020	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the invoice from the sub contractor for the I-Beam work, forward information to FBC requesting additional instruction and verification.	1.00
2/21/2020	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC with the status of the redline (as-builts) from the Contractor and that we have not received them yet.	0.50
2/21/2020	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Instruct the Contractor to provide the as-built as soon as possible so that the project can be closed out.	0.50
2/27/2020	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Revise Change Order 4 and Pay Estimate 8 and provide comments to the PE so that the amounts are the same on both documents and forward to the Contractor to be addressed.	2.00
2/28/2020	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the revised pay estimate (PE8) and the signed change order (CO4), forward change order to FBC for processing.	2.00
Employee Total					10.00
Client Total					10.00
Grand Total					10.00

Conrad M. Beinstingel

**Old Needville Fairchild Road (FM 361 to Needville City Limit)
FBC Mobility Project No. 13109**

ISANI Time by Project

Time Entry Date: From Saturday, February 1, 2020 to Saturday, February 29, 2020

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Bein stingel, Conrad					
2/3/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After review of the update concerning the status of obtaining the TxDOT permit, indicate that we will check with the Contractor concerning if the SET's are on site or not.	1.00
2/4/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide FBC an update concerning the last two pole that need to be relocated along with clarification as to what type of poles these are. Also provide options to solve the conflict.	1.00
2/5/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review the right-of-entry letter from the Contractor concerning access to the outfall ditches along the project and request an update project schedule as to when and how the project will be put back on schedule.	1.00
2/5/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Meetings	Attend Cane Island pre-construction meeting on request by FBC because if needed to address any comments from the Contractor concerning other projects they have worked on for FBC.	3.50
2/6/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide FBC an update concerning what is being done to get the pole at Oberrender relocated.	0.50
2/7/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Meetings	After review of the photos provided by the inspector concerning the water backing up into Mr Rosenbaum's property and how it was being addressed, request some additional clarification concerning swales along the sides of the driveway	1.00
2/11/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Per FBC request, provide copies of advisory Notice and Non-Compliance forms used at the COH.	0.50
2/11/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review Pay Estimate 4 and forward to FBC for payment	1.00
2/12/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request information from the Design Engineer concerning calendar days in the contract and how they were arrived at	0.50
2/12/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Forward photos concerning potholes along the side streets tp the Contractor so they can be addressed.	0.50
2/12/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request the status of RFI 10 from the Design Engineer	0.50
2/12/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Requesting status of testing lab reports form the testing lab	0.50
2/12/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Update FBC on how the pay estimate this month will be submitted (not through Masterworks)	0.50
2/12/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Address comments from FBC concerning the percentages indicated on PE4 and return revised pay estimate to FBC for processing.	0.50
2/12/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Prepare a procedural breakdown to the Contractor as what is going to be expected during the lime operation and what the inspector will be looking for. A sketch was also provided	1.00

ISANI Time by Project

Time Entry Date: From Saturday, February 1, 2020 to Saturday, February 29, 2020

Date	Project	Description	Task	Description	Hours Worked
2/13/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request clarification from testing lab that we are making the lime determination based on an 8" subgrade	0.50
2/14/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide a response to the Contractor concerning their request for Saturday work and also include information concerning the lime determination from the testing lab	1.00
2/14/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss issues concerning the limits of construction activities along Outfall Ditch 2 with the farmer, Contractor and inspector. Also requesting for the Contractor to stake the easement along the south side of the ditch.	1.50
2/19/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After review, forward RFI 18 to the Design Engineer for review and response	1.00
2/19/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Coordinate with FBC and the Design Engineer to have the Design Engineer added to Masterworks	0.50
2/19/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review contract specification concerning the proof rolling process, highlighting important information and forwarding to the Contractor for clarity indicating why the areas needed to be re-proof rolled after more that the 2 week timeframe	2.00
2/19/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review Contractor response concerning the re-proof rolling and request clarification concerning items indicated.	1.00
2/19/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request RFI numbering clarification from the Contractor	0.50
2/20/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review contractor request for Saturday work and provide acceptance	0.50
2/21/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide Fbc the status of the proof rolling for the site and schedule as to when it will begib.	0.50
2/24/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussion with the inspector and review of site photos, forward photos of potholes to Contractor so they can be addressed	1.00
2/25/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss the approval of past pay estimates in Masterworks with the Contractor so the February pay estimate can be created in Masterworks	1.00
2/26/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discussed excess material removal issues with the Contractor and that they needed to obtain a fill permit to place excess material off-site and pass information on the FBC	1.50
2/26/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide additional direction to the inspector concerning excess material being removed from the site and how a fill permit is required prior to any material being removed.	1.00
2/28/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After review of the Contractor response to RFI 18, forward to the Design Engineer to be addressed.	1.00
2/28/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review Saturday work request and approve with proper personnel present.	0.50

ISANI Time by Project

Time Entry Date: From Saturday, February 1, 2020 to Saturday, February 29, 2020

Date	Project	Description	Task	Description	Hours Worked
2/28/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After review of the Design Engineer's response concerning RFI 18, forward to Contractor to be addressed and for them to provide appropriate TCP plans	1.00
2/28/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussions with the Contractor and the inspector, provide a response to FBC concerning the message received from Mr. Nowak concerning the obtaining of some fill for his property.	1.50
Employee Total					31.00
Employee: Chabayta, Joe					
2/3/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Dewatering job site, maintained drive ways, silt fencing repair, and straightening barricades along Old Needville-Fairchild Road.	8.00
2/4/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Dewatering job site, maintained drive ways, silt fencing repair, and straightening barricades along Old Needville-Fairchild Road.	8.00
2/5/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Dewatering job site, maintained drive ways, and straightening barricades along Old Needville-Fairchild Road.	4.00
2/6/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Dewatering job site, drive ways, and traffic control maintenance along Old Needville-Fairchild Road.	4.00
2/7/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor the removal of stockpile materials in front of property at 11317 Old Needville Road, clean and straightening barricades. Observe and monitor contractor placing 73.27 tons of type "D" "asphalt patches".	11.00
2/10/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor traffic control maintenance, drive ways, street crossing, and swppp maintenance.	4.00
2/11/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor traffic control maintenance, drive ways, street crossing, and swppp maintenance.	4.00
2/12/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor traffic control maintenance, drive ways, street crossing, and swppp maintenance.	4.00
2/13/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor traffic control maintenance, drive ways, street crossing, and swppp maintenance. Observe and monitor contractor graded streets crossing.	4.00
2/14/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor contractor dewatering and regrading subgrade, dry work areas and seal subgrade.	9.00
2/15/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor contractor dewatering and regrading subgrade, dry work areas and seal subgrade.	8.00
2/17/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor contractor drying up and sealed sub-grade along west side of Old Needville-Fairchild Rd.	8.00
2/18/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor contractor drying up and sealed sub-grade along west side of Old Needville-Fairchild Rd.	8.00

ISANI Time by Project

Time Entry Date: From Saturday, February 1, 2020 to Saturday, February 29, 2020

Date	Project	Description	Task	Description	Hours Worked
2/19/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor contractor drying up and sealed sub-grade along west side of Old Needville -Fairchild Rd.	8.00
2/20/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor traffic control maintenance, drive ways check, SWPPP check, and street crossing check.	4.00
2/21/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor traffic control maintenance, drive ways check, SWPPP check, and street crossing check.	4.00
2/22/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor proof roll testing, drying up/grading sub-grade.	8.00
2/24/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor traffic control maintenance, dewatering work areas and straighten up barricades.	4.00
2/25/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor traffic control maintenance, dewatering work areas straighten up barricades, striping top soil, and stockpiling.	8.00
2/26/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: lime slurry placement, mix and seal sub-grade, and striping top soil.	10.00
2/27/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: lime slurry placement, mix and seal sub-grade, and striping top soil.	8.00
2/28/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: lime slurry placement, mix and seal sub-grade, and striping top soil.	10.00
2/29/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: lime slurry remix, mix and seal sub-grade, striping top soil and haul off.	8.00
Employee Total					156.00
Client Total					187.00
Grand Total					187.00

Vincent M. Grant