

HUITT-ZOLIARS

10350 Richmond Avenue, Suite 300
Houston, TX 77042
281.496.0066
281.496.0220

INVOICE

Fort Bend County
301 Jackson Street
Richmond, TX 77469

April 27, 2020
Project No. 17401
Invoice No. 16 - HZ No. 3090790116
Purchase Order No. 166636

Professional Engineering Services in connection with Grand Parkway (SH 99) & Mason Road
Reference P.O. Number 166636 and 2017 Mobility Bond Program - Project No. 17401
Period of Services from March 1, 2019 through March 28, 2020

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
Basic Services							
Phase 1 Preliminary Design	LS	\$60,480.00	\$0.00	100.00%	\$60,480.00	\$60,480.00	\$0.00
Phase 2 Final Design	LS	\$222,815.99	\$24,509.76	89.00%	\$198,306.23	\$189,393.59	\$8,912.64
Phase 3 Construction Phase Services	HR	\$26,820.00	\$24,680.00	8.67%	\$2,140.00	\$2,140.00	\$0.00
Sub-Total Basic Services		\$310,115.99	\$49,189.76	84.14%	\$260,926.23	\$252,013.59	\$8,912.64
Additional Services (LS)							
1) Route Topographic Survey	LS	\$35,280.95	\$0.00	100.00%	\$35,280.95	\$35,280.95	\$0.00
2) ROW Maps, Metes & Bounds	LS	\$60,904.40	\$0.00	100.00%	\$60,904.40	\$60,904.40	\$0.00
3) Geotechnical Investigation	LS	\$17,350.00	\$1,735.00	90.00%	\$15,615.00	\$15,615.00	\$0.00
4) Traffic Signal Warrant Study	LS	\$1,780.40	\$1,780.40	0.00%	\$0.00	\$0.00	\$0.00
5) Traffic Signal Design @ Lewisville	LS	\$25,650.00	\$2,565.00	90.00%	\$23,085.00	\$23,085.00	\$0.00
Sub-Total Additional Services		\$140,965.75	\$6,080.40	95.69%	\$134,885.35	\$134,885.35	\$0.00
Total Basic Services + Additional Services		\$451,081.74	\$55,270.16	87.75%	\$395,811.58	\$386,898.94	

TOTAL AMOUNT DUE THIS INVOICE

\$8,912.64

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By: 
Chaitanya Kasturi, P.E., PMP, ENV SP
Vice President

RTM

PROGRESS REPORT (Huitt-Zollars, Inc.)

FBC Project #: 17401

Project Description: Grand Parkway (SH 99) & Mason Road

Invoice Period: 03/01/20 to 03/28/20

Invoice Number: 3090790116

Activities performed this period:

Preliminary Design Phase:

1. Coordination with Utility companies
2. Coordinate with LJA
3. Work towards the final submittal
4. Review RFI's and Submittals for Package 1

Topographic Survey:

- None

Planned Activities for next period:

- Awaiting FBCTRA response on Detention.

Issues / Concerns:

- N/A