

DANNENBAUM ENGINEERING CORPORATION

3100 WEST ALABAMA HOUSTON, TEXAS 77098 P.O. BOX 22292 HOUSTON, TEXAS 77227 (713) 520-9570

Stacy Slawinski, P.E.
 Fort Bend County
 301 Jackson Street
 Richmond, Texas 77469-3108

Invoice Date: April 8, 2020
 Invoice Period: 03/01/20 Through 03/31/20
 Invoice Number: 459301/95/II

For Professional Services:

In connection with improvements to FM 1093 from State Highway 99 to west of FM 359 in Fort Bend County
 Work Authorization No. 1, including Amendment No. 1 - 6

P.O. Number 85425

Mobility Bond Project #748



DESCRIPTION OF WORK TASK	TOTAL CONTRACT AMOUNTS	PERCENT COMPLETE TO DATE	AMOUNTS EARNED TO DATE	PREVIOUSLY INVOICED AMOUNTS	CURRENT INVOICE AMOUNTS
Pre-Award Costs					
Dannenbaum Engineering Corporation	\$ 100,000.00	100.00%	\$ 100,000.00	\$ 100,000.00	\$ -
Subtotal Pre-Award Costs	\$ 100,000.00		\$ 100,000.00	\$ 100,000.00	\$ -
PHASE I					
Advanced Planning					
Environmental / NEPA (Jacobs)	\$ 199,523.45	100.00%	\$ 199,523.45	\$ 199,523.45	\$ -
Environmental / NEPA (Jacobs) (Re-Evaluation)	\$ 192,856.87	100.00%	\$ 192,856.87	\$ 192,856.87	\$ -
Schematic Design (Klotz)	\$ 181,731.00	100.00%	\$ 181,731.00	\$ 181,731.00	\$ -
Drainage Impact Report (Klotz)	\$ 182,020.00	100.00%	\$ 182,020.00	\$ 182,020.00	\$ -
Additional Services					
Metro ROW Redesign - Schematic (Klotz)	\$ 124,250.00	100.00%	\$ 124,250.00	\$ 124,250.00	\$ -
Metro ROW Redesign - Drainage Analysis (Klotz)	\$ 50,750.00	100.00%	\$ 50,750.00	\$ 50,750.00	\$ -
Metro ROW Redesign - Schematic (DEC) (See attached for breakdown)	\$ 80,000.00	100.00%	\$ 80,000.00	\$ 80,000.00	\$ -
Metro ROW Redesign - Drainage Analysis (DEC) (See attached for breakdown)	\$ 45,000.00	100.00%	\$ 45,000.00	\$ 45,000.00	\$ -
Management & Engineering					
Management (DEC) (See attached for breakdown)	\$ 1,200,373.44	100.00%	\$ 1,200,370.05	\$ 1,200,370.05	\$ -
Segment D Design (Costello)	\$ 1,469,342.10	100.00%	\$ 1,469,342.10	\$ 1,469,342.10	\$ -
Segment C Design (BBI)	\$ 1,376,703.72	100.00%	\$ 1,376,703.72	\$ 1,376,703.72	\$ -
Segment B Design (Half)	\$ 567,773.00	100.00%	\$ 567,773.00	\$ 567,773.00	\$ -
TCP Design (Klotz)	\$ 449,010.00	100.00%	\$ 449,010.00	\$ 449,010.00	\$ -
Traffic Engineering (Teds - Signing & Signals)	\$ 272,279.00	100.00%	\$ 272,279.00	\$ 272,279.00	\$ -
Post-Design Services					
Management (DEC) (See attached for breakdown)	\$ 269,301.43	98.95%	\$ 266,465.88	\$ 266,239.33	\$ 226.55
Segment B Design (Half)	\$ 20,000.00	98.23%	\$ 19,646.52	\$ 19,646.52	\$ -
Segment C Design (BBI)	\$ 20,725.00	90.89%	\$ 18,837.69	\$ 18,837.69	\$ -
Segment D Design (Costello)	\$ 81,672.00	99.47%	\$ 81,241.67	\$ 81,241.67	\$ -
Traffic Engineering (Teds - Signing & Signals)	\$ 31,733.36	89.01%	\$ 28,247.36	\$ 28,247.36	\$ -
Toll Gantry (Ramos)	\$ 7,935.00	90.86%	\$ 7,210.01	\$ 7,210.01	\$ -
TCP & Drainage (Klotz)	\$ 22,787.50	100.00%	\$ 22,787.50	\$ 22,787.50	\$ -
Survey (Weisser)	\$ 15,000.00	100.00%	\$ 15,000.00	\$ 15,000.00	\$ -
Geotechnical (HTS)	\$ 7,872.00	100.00%	\$ 7,872.00	\$ 7,872.00	\$ -
HEB Right Turn Lane					
Drainage (Klotz)	\$ 2,212.50	100.00%	\$ 2,212.50	\$ 2,212.50	\$ -
Management (DEC)	\$ 2,598.68	100.00%	\$ 2,598.68	\$ 2,598.68	\$ -
Segment C Design (BBI)	\$ 2,500.00	100.00%	\$ 2,500.00	\$ 2,500.00	\$ -
Extras					
Survey (Weisser)	\$ 262,180.00	100.00%	\$ 262,180.00	\$ 262,180.00	\$ -
ROW Parcel Mapping (Weisser)	\$ 156,379.21	100.00%	\$ 156,379.21	\$ 156,379.21	\$ -
Geotechnical (HTS)	\$ 120,970.00	100.00%	\$ 120,970.00	\$ 120,970.00	\$ -
Signal Warrant Studies (Teds)	\$ 2,820.00	100.00%	\$ 2,820.00	\$ 2,820.00	\$ -
Illumination (Teds)	\$ 53,376.83	100.00%	\$ 53,376.83	\$ 53,376.83	\$ -
Utility Coordination (DEC) (See attached for breakdown)	\$ 126,286.62	100.00%	\$ 126,286.62	\$ 126,286.62	\$ -
Utility Locating - SUE (LTRA)	\$ 63,565.82	100.00%	\$ 63,565.82	\$ 63,565.82	\$ -
Survey - Stake Right-of-Way (Weisser) Post-Design Services	\$ 13,520.00	100.00%	\$ 13,520.00	\$ 13,520.00	\$ -
Direct Expenses (DEC) (See attached for breakdown)	\$ 9,688.47	100.00%	\$ 9,688.47	\$ 9,688.47	\$ -
Subtotal PHASE I	\$ 7,684,737.00		\$ 7,675,015.95	\$ 7,674,789.40	\$ 226.55

Invoice Date: April 8, 2020
 Invoice Period: 03/01/20 Through 03/31/20
 Invoice Number: 459301/95/II

PHASE II					
Advanced Planning					
Environmental (Klotz)	\$ 552,394.25	100.00%	\$ 552,394.25	\$ 552,394.25	\$ -
Schematic Design (Klotz)	\$ 242,986.25	100.00%	\$ 242,986.25	\$ 242,986.25	\$ -
Drainage Impact Report (Klotz)	\$ 136,246.00	96.28%	\$ 131,176.00	\$ 131,176.00	\$ -
Drainage Analysis (Costello)	\$ 19,180.00	98.88%	\$ 18,964.76	\$ 18,964.76	\$ -
Management & Engineering					
Management (DEC) (See attached for breakdown)	\$ 556,882.00	98.76%	\$ 549,988.63	\$ 549,988.63	\$ -
Segment B - Section 2 Design (Halff)	\$ 606,560.00	100.00%	\$ 606,560.00	\$ 606,560.00	\$ -
Segment B - Section 1 Design (DEC) (See attached for breakdown)	\$ 587,135.00	100.00%	\$ 587,135.00	\$ 587,135.00	\$ -
Segment A Design (CivilCorp)	\$ 608,288.40	100.00%	\$ 608,288.40	\$ 608,288.40	\$ -
TCP Design (DEC) (See attached for breakdown)	\$ 131,006.53	100.00%	\$ 131,006.53	\$ 131,006.53	\$ -
Traffic Engineering (Teds - Signing & Signals)	\$ 231,670.24	98.46%	\$ 228,099.24	\$ 228,099.24	\$ -
Construction Management, Inspection & Material Testing	\$ -	0.00%	\$ -	\$ -	\$ -
Extras					
Survey (Weisser)	\$ 17,073.08	100.00%	\$ 17,073.08	\$ 17,073.08	\$ -
ROW Parcel Mapping (Weisser)	\$ 216,554.47	100.00%	\$ 216,554.47	\$ 216,554.47	\$ -
Geotechnical (HTS)	\$ 124,251.00	100.00%	\$ 124,248.50	\$ 124,248.50	\$ -
Utility Coordination (DEC) (See attached for breakdown)	\$ 135,333.00	100.00%	\$ 135,333.00	\$ 135,333.00	\$ -
Utility Relocation Design (DEC) (See attached for breakdown)	\$ 59,807.00	94.47%	\$ 56,500.42	\$ 56,500.42	\$ -
Utility Locating - SUE (LTRA)	\$ 17,310.78	100.00%	\$ 17,310.78	\$ 17,310.78	\$ -
Direct Expenses (DEC) (See attached for breakdown)	\$ 21,500.00	98.15%	\$ 21,101.94	\$ 21,065.71	\$ 36.23
Phase II-A Post-Design Services					
Management & Engineering					
Management (DEC) (See attached for breakdown)	\$ 92,661.00	97.64%	\$ 90,472.32	\$ 90,472.32	\$ -
Segment B Design (DEC) (See attached for breakdown)	\$ 8,130.00	91.52%	\$ 7,440.49	\$ 7,440.49	\$ -
Segment B Design (Halff)	\$ 50,000.00	96.81%	\$ 48,402.60	\$ 48,402.60	\$ -
Traffic Engineering (Teds - Signing, Signals, Illumination)	\$ 13,056.00	94.38%	\$ 12,322.66	\$ 12,322.66	\$ -
Phase II-B Post-Design Services					
Management & Engineering					
Management (DEC) (See attached for breakdown)	\$ 50,000.00	93.43%	\$ 46,714.44	\$ 43,542.74	\$ 3,171.70
Segment A Design (Civil Corp)	\$ 50,000.00	62.79%	\$ 31,393.89	\$ 31,393.89	\$ -
Traffic Engineering (Teds - Signing, Signals, Illumination)	\$ 4,500.00	0.00%	\$ -	\$ -	\$ -
Extras					
Survey - Stake Right-of-Way (Weisser)	\$ 27,500.00	100.00%	\$ 27,500.00	\$ 27,500.00	\$ -
ROW Parcel Mapping (Weisser)	\$ 8,000.00	0.00%	\$ -	\$ -	\$ -
Geotechnical Engineering (HTS)	\$ 5,000.00	68.22%	\$ 3,411.00	\$ 3,411.00	\$ -
Subtotal PHASE II	\$ 4,573,025.00		\$ 4,512,378.65	\$ 4,509,170.72	\$ 3,207.93
TOTALS	\$ 12,357,762.00	99.19%	\$ 12,287,394.60	\$ 12,283,960.12	\$ 3,434.48

TOTAL AMOUNT DUE THIS INVOICE: \$3,434.48

DESCRIPTION OF WORK TASK	HOURS/UNITS	RATE	AMOUNT
Details for Dannenbaum Engineering Corporation			
Phase I Post-Design Services			
Management & Engineering Phase I			
Management (DEC)			
Michael Kaspar, Project Manager	1.00	\$ 226.55	\$ 226.55
Subtotal	1.00		\$ 226.55
Direct Expenses - Phase II			
M. Kaspar - Mileage	63.00	\$ 0.575	\$ 36.23
Subtotal			\$ 36.23
Phase II-B Post-Design Services			
Management & Engineering Phase II-B			
Management (DEC)			
Michael Kaspar, Project Engineer	14.00	\$ 226.55	\$ 3,171.70
Subtotal	14.00		\$ 3,171.70
TOTAL			\$ 3,434.48

**FM 1093 Westpark Extension
Progress Report
From March 11, 2020 to April 07, 2020
Report Date: April 08, 2020**

Fort Bend County Engineer: Stacy Slawinski, P.E.

Project Manager: Michael J. Kaspar, P.E.
Dannenbaum Engineering Corporation (DEC) - Houston

Phase I Construction Phase Services

- Responded to utility and development permit applications along FM 1093.
- Reviewed open utility agreements. Contacted utility companies regarding final invoicing.
- Reviewed Katy-Gaston Ponds. Held Conference Call with Fort Bend County and consultant team to discuss pond revisions during design and construction.

Phase II-A Construction Phase Services

- Responded to utility and development permit applications along FM 1093.

Phase II-B Construction Phase Services

- Reviewed and responded to RFIs provided by TxDOT and SER:
 - RFI NO. 65 - Reconnection of existing water line services.
 - RFI NO. 66 – Relocation of Huggins Elementary Sign at Katy-Fulshear
 - RFI NO. 67 – Sod quantity
 - RFI NO. 69 – Ditch Grading from Sta 2110+00 to Sta 2115+00
 - RFI NO. 70 – Texas Heritage Parkway permanent TCP measures
- Responded to clarification requests from construction team.
- Reviewed location of Pedestrian Signals at Bois D' Arc Lane and FM 359 intersections.
- Reviewed pavement markings at Tiki Lane and Fulshear Trace.
- Reviewed cross sections east of Texas Heritage Parkway regarding additional excavation and embankment. Provided earthwork quantities to TxDOT.
- Coordinated with TxDOT to initiate TDLR construction inspection.



Michael J. Kaspar, P.E.

NAME: Michael J. Kaspar

DANNENBAUM ENGINEERING CORPORATION

2020 AUTO MILEAGE RECORD

[illegible]