



Fort Bend County Engineering Department
301 Jackson Street
Richmond, TX 77469

Invoice Date: 3/31/2020
Invoice No.: 9286R1
Project No.: 12607.26

Attention: Mr. Richard W. Stolleis, P.E.

Project Name: Greenbusch Road Improvements (Project No. 13312)
PO No.: 138400

Services Performed: February 1, 2020 through March 31, 2020

TOTAL AMOUNT DUE THIS INVOICE: \$ 22,177.78

	Contract Amount	Percent Complete	Amount Complete	Previously Invoiced	Amount Remaining	Current Invoice
Preliminary Design	\$ 121,397.00	100.00%	\$ 121,397.00	\$ 121,397.00	\$ -	
Final Design	\$ 519,513.75	98.85%	\$ 513,535.28	\$ 491,357.50	\$ 5,978.47	\$ 22,177.78
Scope Change	\$ 14,740.00	100.00%	\$ 14,740.00	\$ 14,740.00	\$ -	
Bid & Construction	\$ 37,000.00	12.00%	\$ 4,440.00	\$ 4,440.00	\$ 32,560.00	\$ -
Survey	\$ 119,775.00	100.00%	\$ 119,775.00	\$ 119,775.00	\$ -	
ROW Maps	\$ 64,905.00	78.43%	\$ 50,905.00	\$ 50,905.00	\$ 14,000.00	\$ -
Geotech	\$ 19,800.00	100.00%	\$ 19,800.00	\$ 19,800.00	\$ -	
Total	\$ 897,130.75	94.14%	\$ 844,592.28	\$ 822,414.50	\$ 52,538.47	\$ 22,177.78

Progress Report:

Submitted 95% and Final Design plans.

ED



**FORT BEND MOBILITY PROGRAM
PROJECT STATUS REPORT**

PROJECT: Greenbusch Road Paving and Drainage Improvements

From Gaston Rd to Westheimer Pkwy

CONSULTANT: AGUIRRE & FIEDLS LP

PROJECT PHASE: Final Design

CONTRACT OR PROJECT NO. P.O. Number 138400

DATE: April 27, 2020

AFLP & Subs submitted 99% and 100% signed and sealed drawings. AFLP continues to address small comments and questions while FBC reviews plans.

ACTIVITIES ACHIEVED:

2/17/2020	Submitted 99% Plans
3/12/2020	Submitted Geotech Report, Bid Forms and Spe Index
3/19/2020	Submitted Final Drainage Report
3/20/2020	Submitted Signed and Sealed Package
3/31/2020	Coordinated drainage efforts with katy Creek Section 10

PLANNED ACTIVITIES FOR NEXT PERIOD:

- Address any final comments from FBC

OUTSTANDING ITEMS, NEEDS OR CONCERNS:

None at this time.

SCHEDULE UPDATE:

None at this time.