



INVOICE

Stacy Slawinski, P.E. (stacy.slawinski@fortbendcountytexas.gov)
 County Engineer
 Fort Bend County
 301 Jackson Street., 4th Floor
 Richmond, Texas 77469
 Attention: Wesley Crawford- Construction Manager

Project: Fort Bend County
 2013 Mobility Projects Within Precinct 1
 Professional Construction Management Services

Invoice No.: 17CM01-13 Project No.: 17CM01
 Purchase Order No.: 157253 Invoice Date: May 4, 2020
 Invoice Date From: April 1, 2020 Invoice Date To: April 30, 2020

Personnel	Title	Hours	Billing Rate	Amount Due
Willie Melton Paving and Drainage Improvements, FBC Mobility Project No.13115				
			Subtotal \$	-
			Previous Billing \$	33,702.50
Braxton Street Paving and Drainage Improvements; FBC Mobility Project No.13116X				
Conrad Beinstingel	Construction Manager	51.50	\$ 115.00	\$ 5,922.50
Carl Beinstingel	Inspector	185.00	\$ 78.00	\$ 14,430.00
			Subtotal \$	20,352.50
			Previous Billing \$	140,573.90
Sycamore Road Paving and Drainage Improvements; FBC Mobility Project No.13113				
			Subtotal \$	-
			Previous Billing \$	17,500.25
Ladonia Street Paving and Drainage Improvements; FBC Mobility Project No.13107				
Conrad Beinstingel	Construction Manager	19.50	\$ 115.00	\$ 2,242.50
			Subtotal \$	2,242.50
			Previous Billing \$	116,875.75
Williams Way Blvd.(FM762-US59); FBC Mobility Project No.13114				
			Subtotal \$	-
			Previous Billing \$	208,805.05
Powerline Road (Spice Springs to Sunraise Meadows); FBC Mobility Project No.13110				
			Sub-Total \$	-
			Previous Billing \$	25,726.00
A Myers Road (FM762 to Royal Crest Lane);FBC Mobility Project No.13102				
Conrad Beinstingel	Construction Manager	3.00	\$ 115.00	\$ 345.00
			Sub-Total \$	345.00
			Previous Billing \$	133,960.25
Sansbury Blvd. (Williams Way to Grand Estates Drive);FBC Mobility Project No.13111				
			Sub-Total \$	-
			Previous Billing \$	118,911.75

Personnel	Title	Hours	Billing Rate	Amount Due
Old Needville Fairchild Rd (FM361 to Needville City Limit); FBC Mobility Project No.13109				
Conrad Beinstingel	Construction Manager	50.50	\$ 115.00	\$ 5,807.50
Joe Chabayta	Inspector	210.00	\$ 78.00	\$ 16,380.00
	Sub-Total		\$	22,187.50
	Previous Billing		\$	136,155.50
	INVOICE TOTAL		\$	45,127.50
	Authorized Amount		\$	1,098,340.00
	Previous Billing		\$	932,210.95
	Balance Remaining		\$	121,001.55

Thank you,
I certify this invoice to be true and correct.

Bobby V.P. Singh
Bobby V.P. Singh
Principal



5/5/2020

**Braxton Street Paving and Drainage Improvements
FBC Mobility Project No.13116X**

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Beinstingel, Carl					
4/1/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on work being done along Braxton	10.00
4/2/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on work being done along Braxton	10.00
4/6/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on work being done along Braxton	10.00
4/7/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on work being done along Braxton	10.00
4/8/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on work being done along Braxton	10.00
4/9/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on work being done along Braxton	10.00
4/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on work being done along Braxton	10.00
4/14/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on work being done along Braxton	10.00
4/15/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on work being done along Braxton	10.00
4/16/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on work being done along Braxton	10.00
4/17/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on work being done along Braxton for testing of limed area getting it ready to put down forms	8.00
4/20/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of lime placement along Braxton	10.00
4/21/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of concrete pour along Braxton	10.00
4/22/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of lime placement along Braxton	10.00
4/23/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of concrete pour along Braxton	10.00
4/27/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of MH adjustments	8.00
4/28/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of concrete pour	10.00

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
4/29/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of rebar along Braxton	10.00
4/30/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of concrete pour	9.00
Employee Total					185.00
Employee: Bein stingel, Conrad					
4/1/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide the Design Engineer clarification concerning the information provided for RFI 23	0.50
4/1/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discussed the quantities for the month with the inspector so we and discuss them with the Contractor and get approval of PE 5.	1.00
4/1/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Obtain information and forms from the testing lab for the testing lab proposal so it can be sent to FBC for approval.	1.00
4/1/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Send the signed testing lab proposal and Form 1295 to FBC for processing	0.50
4/1/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussing quantity difference with the Contractor submit the pay estimate (PE 5) to the Contractor through Masterworks	1.00
4/2/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review information provided by the Contractor concerning RFI 24 along with additional information provided by the inspector and forward RFI to Design Engineer for a response	1.00
4/2/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide clarification to the Contractor that a change in pavement elevation cannot be done in the field until RFI 24 response it provided by the Design Engineer	1.00
4/2/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussions with the Contractor, send Pay Estimate 4 to FBC for approval through Masterworks	1.00
4/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Send request to FBC concerning the combining of the last two pay estimate into one (PE 4)	0.50
4/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the Design Engineer's RFI 24 response, forward to the Contractor along with instruction concerning the compaction of the raised subgrade.	1.00
4/7/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide the Contractor on the status of the preparation of CO2.	0.50
4/7/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of RFI 25, forward to the Design Engineer for review.	1.00
4/7/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review FBC comments concerning pay estimate (PE4) and forward comments to the Contractor to address	1.00
4/8/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After several discussions with the inspector and Mayor Humphrey, provide information to the Mayor concerning the filling out of forms for the fill permits.	1.50

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
4/8/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Download the new fill requests and forward to FBC for processing	0.50
4/9/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review rim elevation information from Contractor and request for them to send through proper channel such as, RFI's.	2.00
4/9/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review RFI 26 and uploading photos, forward information to the Design Engineer for review and response.	1.00
4/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request the status of the renaming of the pre-construction photos from the Contractor in Masterworks.	0.50
4/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discussions with the inspector concerning the construction of the driveways including the location and thickness. Review photos provided.	1.50
4/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After several conversations with the inspector, Contractor and Design Engineer, request the Contractor to obtain manhole rim elevation	1.00
4/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussions with the inspector and Contractor, forward RFI 27 to the Design Engineer for review and response.	1.50
4/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the issues with the fill requests with Mayor Humphrey and schedule a meeting at the site.	1.00
4/14/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide clarification concerning fill form requests to Sean to FBC.	0.50
4/14/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discussions with the Contractor concerning the preparation of the lime subgrade in areas where the manholes still need to be addressed and which areas can be prepared for concrete pavement.	1.00
4/14/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After further discussions concerning RFI 26 & 27, indicate to the Contractor that the manhole rim elevations requested still need to be provided so response can be provided.	1.50
4/15/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the Design Engineer's response to RFI 27, forward to the Contractor for incorporation	1.00
4/15/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Visited site to see how the site was progressing and to look at the manhole rim issues and discuss with Brian Conrad	2.50
4/15/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Meetings	Meeting with Mayor Humphrey concerning fill on his property and other minor issues	0.50
4/16/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Download fil requests and forward them to FBC for processing along with an email based on the phone conversation with Sean which provided clarity on the processing of the fill requests by FBC.	1.50
4/16/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward the manhole rim elevations to the Design Engineer for use in the preparation of responses to RFI 26 & 27.	1.50
4/17/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the Design Engineer's response to RFI 26, provide additional information to the Design Engineer and request an additional review and response.	1.50

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
4/17/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Additional review and response to the Design Engineer concerning RFI 27	1.00
4/20/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide clarification to FBC concerning the addressing of the RFI's	1.00
4/20/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the process of construction the manholes at two location with the Design Engineer so a clarification can be done concerning RFI 26 & 27.	1.00
4/20/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request an updated schedule from the Contractor	0.50
4/21/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide the Design Engineer an update on the TxDOT permit and that it may be delayed.	0.50
4/21/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Download several fill requests and review for floodplain issues and forward to FBC for processing	1.00
4/21/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate a internet meeting with the Design Engineer to go over the manhole elevations presented on the plans	0.50
4/21/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Require a percentage of completion from the Contractor	0.50
4/21/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Per request, review and provide an approximate percentage of completion for the project	1.00
4/21/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Download photos and send information concern item constructed at FM 2919 to the Design Engineer to aid in the preparation of a TC transition if needed and if the TxDOT permit have not been approved at that time.	1.00
4/22/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review testing lab invoice and indicate to the testing lab that the amount will excess the budget for the project and that a budget extension will need to be prepared.	1.50
4/23/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the testing lab's budget extension, return to the testing lab with comments.	1.00
4/23/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Based on request from the testing lab, review and provide the testing lab a percentage of completion with the project.	1.00
4/23/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward fill request to FBC after review of the floodplain.	0.50
4/23/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide a status update to the preparation of CO 2.	0.50
4/23/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide Vincent an explanation concerning the extending of the budget for this project and that the testing lab was instructed to make this budget extension so it will complete the construction.	0.50
4/24/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the response for the hydro-mulch seeding submittal (#15), request clarification of Design Engineer's request.	1.00

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
4/27/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussing with the inspector and FBC, have the Contractor remove the forms and have the area re-proof rolled, tested and have additional depth checks done prior to allowing the Contractor to reinstall the forms.	1.50
4/29/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the information provide and discussions with the inspector, provide FBC with a response concerning the parking of equipment on recently poured concrete.	1.00
4/30/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussing with the TxDOT rep and Contractor then filling out the TxDOT TCP Approval form, submit to TxDOT for review and approval.	2.00
Employee Total					51.50
Client Total					236.50
Grand Total					236.50

Nicolas H. Grant

**Ladonia Street Paving and Drainage Improvements
FBC Mobility Project No.13107**

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Beinstingel, Conrad					
4/21/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC the status of the preparation for a meeting with the Contractor so an agreement can be arranged.	0.50
4/22/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review the items discussed with the Contractor concerning the pricing of the storm sewer pipes and C-San quantities. Then prepare an email indicating the findings from the review and request confirmation from the Contractor before modifying the final Change Order and pay estimate.	2.50
4/22/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Meetings	Phone meeting with the Contractor where lime quantity issues were discussed.	1.00
4/22/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Further discussion with the Contractor concerning the C-Sand quantities	1.00
4/23/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Prepare the final CO and PE for the project based on the agreement with the Contractor.	2.50
4/23/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide Saturday work approval to the Contractor after review of information provided.	0.50
4/23/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward some revised plans to the Contractor to use doing the work at FM 361 after reviewing.	0.50
4/24/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request for the Contractor to sign and return the Appendix J so the project can be closed out.	0.50
4/24/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After further coordination with the Contractor provide a revised change order for signature.	1.00
4/24/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After reviewing the closeout documents, provide FBC a status of said documents	1.00
4/24/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request a copy of the appendix signed by the testing lab again.	0.50
4/24/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Indicate to the Contractor that there are other documents needed to process the pay estimate such as, Affidavit and retainage reduction documents.	1.00
4/24/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the change order and pay estimate, request a correction to the waiver	1.00
4/27/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After reviewing FBC final pay estimate (PE11) comments, forward the comments to the Contractor to address, sign and return.	1.00
4/27/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the final pay estimate, forward to FBC for processing.	1.00
4/28/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After collecting the FM 1295 from the Contractor, forward it to FBC for incorporation and processing	1.00

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
4/28/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Return additional comments to the Contractor from FBC to be addressed concerning the final pay estimate (PE 11)	0.50
4/28/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the final change order (CO4), gather all close out documents along with the revised pay estimate (PE11) and forward to FBC for processing	1.00
4/28/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request a signed Form 1295 from the Contractor so the change order can be processed.	0.50
4/29/2020	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the latest sign pay estimate, forward to FBC for processing.	1.00
Employee Total					19.50
Client Total					19.50
Grand Total					19.50

Nicolas M. Grand

**A Myers Road (FM762 to Royal Crest Lane
FBC Mobility Project No.13102**

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Beinstingel, Conrad					
4/21/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC the status of the preparation of the lime quantity information requested by FBC.	0.50
4/27/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC with an update on the status of the lime quantity issues.	0.50
4/28/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Gather all calculation and backup information and send it along with an email explaining the quantities of lime used/paid/required to FBC for their use.	2.00
Employee Total					3.00
Client Total					3.00
Grand Total					3.00

Conrad M. Beinstingel

**Old Needville Fairchild Road (FM 361 to Needville City Limit)
FBC Mobility Project No. 13109**

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Beinzingel, Conrad					
4/1/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide information concerning Ditch 1 including photos and the Design Engineer's response concerning the H&H issues	1.00
4/1/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide FBC clarification concerning the approval of past pay estimates so current pay estimate can be approved in Masterworks	0.50
4/1/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide a response to the Design Engineer concerning the closing of the RFI's in Masterworks	0.50
4/1/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide additional clarification to the Contractor concerning the preparation of the Closure Request letter.	1.00
4/2/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Download photos and send a request to the Contractor to not to stockpile material on the black base	0.50
4/2/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Send the pat pay estimate to the Contractor through Masterworks so the affidavits can be added.	1.00
4/2/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Upload response to RFI's in Masterworks and determine that a response is till required for RFI 13 and 14. Forward request to Design Engineer to provide responses	1.50
4/2/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Approval Saturday work for the Contractor indicating that the inspector will be on site.	0.50
4/2/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Coordinate the processing of Pay Estimate 5 through Masterworks with the Contractor	1.00
4/2/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request for the Design Engineer to check the Detour Plans so that there are no conflicts of more than one intersection is done at a time.	0.50
4/3/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide FBC a status update on the preparation of the Detour plans	0.50
4/3/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Forward the revised Closure Request letter to FBC	0.50
4/3/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	While working on the latest pay estimate, notice that the previous pay estimate still has not been approved by FBC and request a status of the previous pay estimate from FBC	1.00
4/3/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Forward the revised Closure Request letter to FBC	0.50
4/3/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide FBC an update on the status of the Closure Request letter	0.50
4/3/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussing with the Design Engineer, provide FBC the status of the Detour Plan preparation	1.00
4/6/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review the Detour plan prepared by the Design Engineer and returned with comments	1.00

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
4/6/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussing pay estimate preparation issues with The Contractor, request information from FBC.	1.00
4/6/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide the Contractor with a status update on the issues with the pay estimate preparation.	0.50
4/6/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussing the fill permit requirements to Chase Nowak, provide him with the fort Bent County website information.	1.00
4/7/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide information to FBC concerning the issues with processing the pay estimates thru Masterworks.	0.50
4/7/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After several discussions with the property owner, inspector and Contractor, the Contractor was instructed to dis continue placing fill at the Nowak property until the current fill material is spread to less than 6-inches thick.	1.00
4/7/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss soft spots in the subgrade along the roadway with the inspector and the Contractor. and determine proper measures to address issue.	1.50
4/7/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After continued issues with processing the pay estimates in Masterworks, discuss with the Contractor and instruct him to reject all pay estimates	1.00
4/7/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review the Design Engineer's Detour Plans and provide approval.	1.00
4/8/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Continue to have issues with the pay estimate preparation process.	1.00
4/8/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide the Design Engineer with information concerning the lime subgrade being used at the intersections	0.50
4/8/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Forward the approved pay estimates to FBC to help with the pay estimate approval process.	0.50
4/9/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discussion project schedule with the Contractor including the updating of the project schedule and provide the Contractor with the list of holidays recognized by FBC.	1.00
4/9/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide the subgrade specs to the inspector for use during the checking of the soft spots in the subgrade at the south end of the project.	1.00
4/9/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Additional discussions with the Contractor concerning the preparation and submittal of an updated project schedule	1.00
4/13/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review information provided by BC concerning the pay estimate approval issues	0.50
4/15/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Coordinate with the Contractor the detour sign placement after installing the signs per the provided Detour Plans	1.00
4/15/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide FBC a response concerning the testing lab invoices.	0.50

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
4/15/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide the updated detour plans to the inspector so the detours can be verified and the intersection construction can begin.	0.50
4/15/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Forward the Design Engineer's response to RFI 13 to the Contractor for incorporation into the intersection construction	0.50
4/15/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Gather information concerning the past Ladonia response email and forward to FBC	1.00
4/15/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Site Visit	Visit site to see how the project is moving forward and to check on the installation of the detour signs for the closing of the side streets (Padon and Oberrender)	1.50
4/16/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After conversations with the Design Engineer, forward information concerning the SWPPP measures along the offsite ditches and if sod or hydro-mulch seeding should be installed.	1.50
4/20/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Remind Contractor that an updated project schedule is still need.	0.50
4/20/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request for the Contractor to provide the hydro-mulch seeding submittal to be used along the slopes of the offsite ditches.	1.00
4/20/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide the Contractor the Design Engineer;'s response concerning the SWPPP measures along the offsite ditches.	1.00
4/20/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request an update on the status of the TxDOT permit from the Design Team	0.50
4/20/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After review of the Hydro-mulch seeding submittal (#15), forward to the Design Engineer for review.	1.00
4/20/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide status of the project schedule to the Design Engineer	0.50
4/21/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After downloading the photos and discussing the TCP transition with the inspector and the Design Engineer, provide the Design Engineer the photos so that they can prepare a transition for switching to Phase 2 if needed.	1.50
4/21/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss the use of a transition at the TxDOT ROW if the permit is not acquired when the project needs to be switched to Phase 2	0.50
4/23/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review exhibits and narrative and then return to the Design Team with comments	1.50
4/27/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After review of the Design Engineer response, request that they provide the response in a submittal format.	1.00
4/27/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Forward the Hydro-mulch seeding submittal approval to the Contractor for use.	0.50
4/27/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide a preliminary response for the hydro-mulch seeding submittal to the Contractor until a proper response is provided.	0.50

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
4/28/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request clarification concerning the TxDOT and if an additional TxDOT TCP approval is needed.	0.50
4/28/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After a phone conversation, send TxDOT a request for the forms which need to be filled out for the TCP permit.	1.00
4/29/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After reviewing the information provided by FBC and discussions with the inspector, send notice to the Contractor to address TCP sign that have been displaced.	1.00
4/29/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Followup with the Contractor concerning the sign issue.	1.00
4/29/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussions with the Contractor, inspector and the Design Engineer, request contact information concerning the concrete slab over the pipeline and if it was required.	1.00
4/30/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After review of the approved TxDOT TCP permit, forward to the Contractor to be used in the construction within the TxDOT ROW.	1.00
4/30/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussing with the TxDOT rep and Contractor then filling out the TxDOT TCP Approval form, submit to TxDOT for review and approval.	2.00
4/30/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request the status of the Ditch 1 excavation from FBC	0.50
Employee Total					50.50
Employee: Chabayta, Joe					
4/1/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: grading/blue top sub-grade areas, densities and lime depth testing, proof roll, street repairs/potholes, and ditch excavation.	10.00
4/2/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: grading/blue top sub-grade areas, densities and lime depth testing, street repairs/potholes, proof roll, and ditch excavation.	10.00
4/3/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: grading/blue top sub-grade areas, densities and lime depth testing, street repairs/potholes, proof roll, and ditch excavation.	10.00
4/6/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Ditch 2 excavation, dewater work areas, straighten up barricades, clean SWPP/ditches, and maintained traffic control along Old Needville-Fairchild Rd.	10.00
4/7/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Prime coat placement, ditch 2 excavation, straighten up barricades, clean SWPP/ditches, and maintained traffic control along Old Needville-Fairchild Rd.	10.00
4/8/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Ditch 2 excavation, straighten up barricades, clean SWPP/ditches, silt fence maintenance and clean storm lines, place dirt/milling on mail box poles, and maintained traffic control along Old Needville-Fairchild Rd.	10.00
4/9/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Ditch 3 excavation, straighten up barricades, clean SWPP/ditches, place dirt/milling on mail box poles, sweep and clean Rd. and maintained traffic control along Old Needville-Fairchild Rd.	10.00

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
4/10/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Straighten up barricades, clean SWPP/ditches, dewater work areas, and maintained traffic control along Old Needville-Fairchild Rd.	4.00
4/13/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Black base placement, ditch excavation, and traffic control maintenance.	10.00
4/14/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Black base placement, ditch excavation, and traffic control maintenance.	11.00
4/15/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Black base placement, ditch excavation, and traffic control maintenance.	11.00
4/16/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Black base placement, ditch excavation, intersection excavation and embankment, and traffic control maintenance.	11.00
4/17/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Black base placement, ditch excavation, intersection excavation and embankment, and traffic control maintenance.	11.00
4/20/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Excavation sub-grade, blue top intersections of Padon and Oberrender Rd, dressing up ditches, and traffic control maintenance.	8.00
4/21/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Proof roll testing, lime slurry placement at the intersections of Padon and Oberrender Rd, dressing up ditches, and traffic control maintenance.	10.00
4/22/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Excavation slope/diches, dressing up ditches, drive ways maintenance, and traffic control maintenance.	8.00
4/23/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Excavation slope/diches, dressing up ditches, drive ways maintenance, and traffic control maintenance.	8.00
4/24/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Gradation for sub-grade at Padon and Oberrender intersectionbns. Excavation slope/diches, dressing up ditches, drive ways maintenance, and traffic control maintenance.	8.00
4/25/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Sub-grade excavation, Blue top intersections of Padon and Oberrender Rd, dressing up ditches, drive ways maintenance, and traffic control maintenance.	8.00
4/27/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Prime coat placement, soft areas repair, excavate and dress up ditch, density and lime depth testing, and traffic control maintenance.	10.00
4/28/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Soft areas repair on subgrade, compaction and densities testing, ditch excavation and regrade, and traffic control maintenance.	10.00
4/29/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor traffic control devices and SWPP check.	4.00
4/30/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Ditch excavation and regrade, SWPP and traffic control maintenance, and dewatering work areas.	8.00
Employee Total					210.00

ISANI Time by Project

Time Entry Date: From Wednesday, April 1, 2020 to Thursday, April 30, 2020

Date	Project	Description	Task	Description	Hours Worked
				Client Total	260.50
				Grand Total	260.50

Vincent M. Grant