

PO 186278
DMS
REC 534838

AGENDA



Fort Bend County Engineering
 301 Jackson Street
 Richmond, TX 77469
 ATTN: Mr. Stacy Slawinski, P.E.

Invoice Date: 5/13/2020
 Project No: BR19301
 Invoice No: 3
PO#186278

Project: Pecan Creek Road and Cedar Creek Road Bridges

Professional Engineering Services through April 30, 2020

Description	Contract Amount	Percent Complete	Amount Invoiced to Date	Previous Invoiced Amount	Current Invoice
BASIC DESIGN SERVICES					
Preliminary Engineering	\$62,080.00	80.00%	\$49,664.00	\$31,040.00	\$18,624.00
Surveying	\$24,889.00	100.00%	\$24,889.00	\$19,911.20	\$4,977.80
Limited H&H Study	\$10,625.00	75.00%	\$7,968.75	\$5,312.50	\$2,656.25
Subtotal	\$97,594.00	84.56%	\$82,521.75	\$56,263.70	\$26,258.05
Additional Services					
Alternative Analysis	\$10,850.00	80.00%	\$8,680.00	\$0.00	\$8,680.00
Subtotal	\$10,850.00	80.00%	\$8,680.00	\$0.00	\$8,680.00
<hr/>					
TOTALS:	\$108,444.00	84.10%	\$91,201.75	\$56,263.70	\$34,938.05

Total Amount This Invoice: \$34,938.05

Total Contract Amount: \$108,444.00
Amount Previously Invoiced \$56,263.70
Amount This Invoice \$34,938.05
Remaining Funds Balance \$17,242.25

Authorized by: 

ED

713.783.7788 | www.costelloinc.com
 2107 CityWest Blvd., 3rd Floor
 Houston, Texas 77042

Costello Engineering & Surveying
 Principled. Practical. Proven.

**Pecan Creek Road and Cedar Creek Road Bridges
Progress Update
April 1, 2020 to April 30, 2020**

1. Completed DRAFT letter report and submitted to County for review.