



Fort Bend County  
ENGInvoices@fortbendcountytexas.gov  
c/o LJA Engineering  
rbarnett@lja.com

May 26, 2020  
Project No: 057000600  
Invoice No: 10-0151767

PO 176471  
Harlem Road  
Project No 17402

**Professional Services from April 26, 2020 through May 25, 2020**

	Proposed Fee	% Complete	Total Amt Complete	Previously Invoiced	This Invoice
<b>Basic Services</b>					
Geotechnical Engineering Services	36,100.00	44.81%	16,175.00	16,175.00	0.00
<b>Preliminary Engineering Phase</b>					
IDS Preliminary Design	102,607.00	85.00%	87,215.95	81,538.00	5,677.95
Drainage Impact Study	66,153.00	48.90%	32,348.86	22,471.39	9,877.47
Topo Survey	32,153.00	100.00%	32,153.00	32,153.00	0.00
Add: Topo Survey	8,041.00	37.22%	2,992.59	1,822.59	1,170.00
Abstracting	7,838.00	88.00%	6,897.44	6,897.44	0.00
Preparation of PS&E (see Note below)	154,098.00	0.00%	0.00	0.00	0.00
Bid & Construction Phase Services	0.00	0.00%	0.00	0.00	0.00
<b>Add Services</b>					
ROW Parcel Plans (Assumed 4 Parcels; \$1650/ea)	6,600.00	0.00%	0.00	0.00	0.00
Flag ROW after Acquisition	1,650.00	0.00%	0.00	0.00	0.00
Control Staking	1,430.00	0.00%	0.00	0.00	0.00
Detention Ponds Top (2 Ponds)	5,830.00	0.00%	0.00	0.00	0.00
<b>Total</b>	<b>422,500.00</b>		<b>177,782.84</b>	<b>161,057.42</b>	<b>16,725.42</b>
				<b>Total this Invoice</b>	<b>\$16,725.42</b>

Include Progress Report.

Note: Final Design amount is subject to change when the PER is finalized and the scope of construction is defined

**Account Recap**

PO Amount	\$ 422,500.00
Total Complete	\$ 177,782.84
Previously Invoiced	\$ 161,057.42
This Invoice	\$ 16,725.42
Remainder	\$ 244,717.16

## MONTHLY PROGRESS REPORT

Harlem Road - FBC 2017 Mobility Bond Project No 17402

For Professional Services from April 26, 2020 to May 25, 2020

Date of Report: June 11, 2020

### GEOTECHNICAL ENGINEERING SERVICES

Activities this period:

- None

Activities anticipated next period:

- None

Outstanding issues:

- None

### PRELIMINARY DESIGN

Activities this period:

- Prepare 30% Plans incorporating comments from FBC on schematic alignment and additional turn lanes by private developers
- Utility Coordination
- 30% Cost Estimate

Activities anticipated next period:

- Finalize PER

Outstanding issues:

- None

### DRAINAGE IMPACT STUDY

Activities this period:

- Refine detention needs
- Continue Impact analysis option
- Submit detention options and exhibit to FBC

Activities anticipated next period:

- Based on feedback from FBC, prepare impact analysis

Outstanding issues:

- None

#### **SURVEYING SERVICES**

Activities this period:

- Updated topo field work and CAD processing

Activities anticipated next period:

- None this period

Outstanding issues:

- None

#### **FINAL DESIGN**

Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues

#### **BID & CONSTRUCTION PHASE SERVICES**

Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues