

**PO 166112  
DMS  
REC 538007**

**AGENDA**

**CivilTech Engineering, Inc.**  
11821 Telge Road  
Cypress, TX 77429  
281-304-0200

Fort Bend County  
c/o Schaumburg & Polk, Inc.  
Mr. Mark Dessens, P.E.  
11767 Katy Freeway, Ste. 900  
Houston, TX 77079

Invoice number 21553  
Date 06/10/2020  
Project 380005.00 PEEK ROAD - SEGMENT 1

For Professional Services rendered through May 31, 2020

Purchase Order #166112 / Project No. 17307

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Current Billed
Preliminary Design Services	75,150.00	100.00	75,150.00	75,150.00	0.00
Final Design Services	212,805.00	95.00	195,780.60	202,164.75	6,384.15
Bid & Construction Phase Services	30,000.00	0.00	0.00	0.00	0.00
Survey Services-Halff Associates	41,462.00	100.00	41,462.00	41,462.00	0.00
Geotechnical Investigations-Raba Kistner	19,290.00	100.00	19,290.00	19,290.00	0.00
Drainage Impact & Mitigation Analysis	65,090.00	100.00	65,090.00	65,090.00	0.00
Traffic Study-TranSystems	34,000.00	100.00	34,000.00	34,000.00	0.00
Four Parcel Desc. & Exhibits, ROW Map Sheet-Halff Assoc.	16,020.00	95.00	14,418.00	15,219.00	801.00
5 Ac Boundary & Topographic Survey (Off-site Detention)-Halff	8,660.00	100.00	8,660.00	8,660.00	0.00
Additional Survey/Re-establishing Survey Control-Halff	12,000.00	0.00	0.00	0.00	0.00
Additional Survey Services - Halff	11,640.00	100.00	11,640.00	11,640.00	0.00
<b>Total</b>	<b>526,117.00</b>	<b>89.84</b>	<b>465,490.60</b>	<b>472,675.75</b>	<b>7,185.15</b>

Invoice total 7,185.15

ED

# CivilTech Engineering, Inc.

Civil Engineering  
Water Resources  
Transportation  
Structures  
Economic Analysis  
GIS

## Peek Rd Segment 1 Ft. Bend County Precinct 3 PO #166112

### Invoicing Progress Report

Work Period: May 1, 2020 through May 31, 2020

#### I. Activities Performed

##### a. Preliminary Design Services

- i. N/A.

##### b. Final Design Services

- i. Coordinated with BGE, SPI, and FBCTRA on current Peek Road Design.
- ii. Coordinated with BGE on relocation of proposed drainage channel.
- iii. Finalized 95% Submittal Documents and submitted to SPI.
- iv. Continued coordinating SOLS with TranSystems and FBCTRA.
- v. Began revising temporary channel easement and temporary channel alignment.
- vi. Coordinated with SPI on need for amendment/scope revisions.

##### c. Bid & Construction Phase Services

- i. N/A

##### d. Survey

- i. Coordinated need for amendment and revisions to easement documents.

##### e. Geotechnical Investigations

- i. N/A

##### f. Drainage Impact & Mitigation Analysis

- i. N/A

##### g. Traffic Study

O:\2018\380005\Invoices\2020-05\PeekRd\_PO166112\_Invoice Progress Report (2020\_05).docx

Houston 11821 Telge Road, Cypress, Texas 77429 • Tel: 281-304-0200 • Fax: 281-304-0210  
company@civiltecheng.com • www.civiltecheng.com  
Firm Registration No. F-382

*Peek Rd. – Segment 1  
 PO # 166112  
 Invoice Progress Report  
 Page 2 of 2*

i. N/A

**II. Activities Planned for Next Month**

- a. Submit scope/fee for amendment to revise channel plans and easement documents.
- b. Revise plans for new channel alignment
- c. Submit plans to FBCTRA.

**III. Issues and Areas of Concern**

- a. N/A

**IV. Meetings**

Date	Attendees	Subject / Location
--	--	<u>Subject:</u> --  <u>Location:</u> --