



Fort Bend County
c/o Binkley & Barfield, Inc.
KMineo@binkleybarfield.com

May 26, 2020
Project No: 057000700
Invoice No: 20-151547

PO 165855 dated 5/22/2018 Ransom Road.
Mobility Bond Project No 17103
Precinct 1. Fund: 2017 Mobility Bonds

Professional Services from April 26, 2020 through May 25, 2020

	Proposed Fee	% Complete	Total Amt Complete	Previously Invoiced	This Invoice
Design, Project Management, & Coordination	219,807.00	94.36%	207,417.07	198,337.85	9,079.22
Drainage Impact Analysis &					
Drainage Design	57,590.00	90.00%	51,831.00	51,831.00	0.00
Geotechnical Engineering Srvcs/Paradigm	20,200.00	100.00%	20,200.00	20,200.00	0.00
Surveying Services/Civil Corp	42,933.00	71.78%	30,817.06	30,817.06	0.00
Bid & Construction Phase Services	17,808.00	Hourly	0.00	0.00	0.00
Add Services					
Roadway Alternative Evaluation	16,020.00	Hourly	16,020.00	16,020.00	0.00
Total	374,358.00		326,285.13	317,205.91	9,079.22
			Total this Invoice		\$9,079.22

Include Progress Report.

Account Recap

PO Amount	\$ 374,358.00
Total Complete	\$ 326,285.13
Previously Invoiced	\$ 317,205.91
This Invoice	\$ 9,079.22
Remainder	\$ 48,072.87

MONTHLY PROGRESS REPORT

Ransom Road - FBC 2017 Mobility Bond Project No 17103

For Professional Services from April 26, 2020 to May 25, 2020

Date of Report: June 11, 2020

ROADWAY ALTERNATIVE EVALUATION

Activities this period:

- None

Activities anticipated next period:

- None

Outstanding issues:

- No current issues

DESIGN, PROJECT MANAGEMENT & COORDINATION

Activities this period:

- Finalized and submitted 100% Plans, CCE, Specs

Activities anticipated next period:

- Prepare bid packages

Outstanding issues:

- No current issues

DRAINAGE IMPACT ANALYSIS & DRAINAGE DESIGN

Activities this period:

- None

Activities anticipated next period:

- None

Outstanding issues:

- No current issues

GEOTECHNICAL ENGINEERING SERVICES

Activities this period:

- None

Activities anticipated next period:

- No planned activities

Outstanding issues:

- No current issues

SURVEYING SERVICES

Activities this period:

- None

Activities anticipated next period:

- Sign Survey Control Sheets

Outstanding issues:

- No current issues

BID & CONSTRUCTION PHASE SERVICES

Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues