

PO 120138
Dms
Rec 538973

AGENDA



Fort Bend County
1124 Blume Road
Rosenberg, TX 77471

May 8, 2020

Project No: 15004.00
Invoice No: 7926

Project Manager: Kyle Bertrand
Total Authorized: 676,779.10

Project 15004.00 FBC Humphrey Way

PO#: 120138

Vendor#: 21408

Invoice # 15

Professional Services from March 1, 2020 through April 30, 2020

Fee

Billing Phase	Fee	Percent Complete	BTD Earned	Previous Billing	Current Billing
Gunda - Preliminary	115,926.00	100.00	115,926.00	115,926.00	0.00
Gunda - Design	226,893.00	100.00	226,893.00	226,893.00	0.00
Gunda - Contract	5,880.00	0.00	0.00	0.00	0.00
Gunda - Construction	20,340.00	0.00	0.00	0.00	0.00
Gunda - Reimbursables	2,880.00	15.5622	448.19	448.19	0.00
Gunda - Gunda Coordination	2,610.00	100.00	2,610.00	2,610.00	0.00
Gunda - Gunda PM	6,700.00	100.00	6,700.00	6,700.00	0.00
Gunda - Drainage Study	40,800.00	100.00	40,800.00	40,800.00	0.00
Gunda - Coordination Supp #2	8,250.00	100.00	8,250.00	8,250.00	0.00
Gunda - Supplemental #3	30,022.50	100.00	30,022.50	28,322.38	1,700.12
Gunda - Supplemental #4	16,929.00	58.9219	9,974.88	0.00	9,974.88
Subs - Geotech	20,788.00	100.00	20,788.00	20,788.00	0.00
Subs - Topo Survey	39,015.60	100.00	39,015.60	39,015.60	0.00
Subs - ROW Mapping	39,495.00	100.00	39,495.00	39,495.00	0.00
Subs EA	5,000.00	100.00	5,000.00	5,000.00	0.00
Subs - Land Acquisition	95,250.00	99.6357	94,903.00	94,903.00	0.00
Total Fee	676,779.10		640,826.17	629,151.17	11,675.00
	Total Fee				11,675.00

Project	15004.00	FBC Humphrey Way	Invoice	7926
---------	----------	------------------	---------	------

Billing Limits		Current	Prior	To-Date
Total Billings		11,675.00	629,151.17	640,826.17
Limit				659,850.10
Remaining				19,023.93
			Total this Invoice	<u>\$11,675.00</u>

Billings to Date			
	Current	Prior	Total
Fee	11,675.00	628,737.83	640,412.83
Consultant	0.00	400.00	400.00
Expense	0.00	13.34	13.34
Totals	11,675.00	629,151.17	640,826.17

May 8, 2020

VIA ELECTRONIC MAIL

Humphrey Way from Spur 541 to Emmanuel King
SOQ 14-025
P.O. Number 120138, 11/15/2014

Engineering Services Progress Report No. 15

Summary

During the period of this progress report, Gunda updated the construction documents necessary to accommodate proposed improvements by KC RR and continued pursuit of TxDOT Permit approval.

Additional coordination with County Program Manager and other project stake holders continued as needed.

Construction Documents

Updated construction plans to accommodate proposed additional rails at the crossing, proposed improvements by others at the Braxton intersection, and necessary revisions to address TxDOT permit review comments. In addition, all standard details were reviewed and updated and needed.

Surveying

No activity this period.

Drainage Study

No activity this period.

Environmental Investigation

No activity this period.

Geotechnical Investigation

No activity this period.

Land Acquisition Services

No activity this period.

Other Coordination

No activity this period.

Anticipated Work for Next Period

- Address any questions and/or comments received.
- Continue coordination with County, Program Manager, and others as needed.
- Assemble final bid package and assist with bidding process.