



**Invoice**

REMIT TO: Binkley & Barfield, Inc.  
1710 Seamist Drive  
Houston, Texas 77008

Stacy Slawinski  
Assistant County Engineer - Projects  
Fort Bend County Engineering Dept.  
301 Jackson Street, 4th Floor  
Richmond, TX 77469

June 8, 2020  
Project No: 0170000095.000.1  
Invoice No: 41494  
  
Project Manager: James Hornsby PE  
Contract Number: Proj #13102  
Authorization Number: PO #150707  
Total Contract Value: 429,453.00

**Project Description: A. Myers Road Extension from Berdett Road to FM 762  
Professional Services from May 1, 2020 to May 31, 2020**

Phase	Lump Sum Fees					
Billing Phase	Authorized Budget	Percent Complete	Invoiced To Date	Previously Invoiced	Amount This Invoice	
Ph I Basic Services: Preliminary Eng.	90,726.48	100.00	90,726.48	90,726.48	0.00	
Ph II Basic Services: Final Eng.	200,507.52	100.00	200,507.52	200,507.52	0.00	
Add'l Services: Geotechnical	8,586.00	99.9651	8,583.00	8,583.00	0.00	
Add'l Services: Survey	38,100.00	100.00	38,100.00	38,100.00	0.00	
Amendment #1: Add'l Design Services	17,367.00	100.00	17,367.00	17,367.00	0.00	
Amendment #1: Add'l Survey Services	6,850.00	100.00	6,850.00	6,850.00	0.00	
Amendment #2: Add'l Design Berdett	25,191.00	100.00	25,191.00	25,191.00	0.00	
Amendment #2: Add'l Survey	11,125.00	100.00	11,125.00	11,125.00	0.00	
Total Fee	398,453.00		398,450.00	398,450.00	0.00	
<b>Total Fees:</b>					<b>0.00</b>	
<b>Total this Phase</b>					<b>0.00</b>	

Phase	Bid and Construction Phase Services			
Professional Personnel		Hours	Rate	Amount
Sr. Project Manager (Eng. VI)				
Mineo, Kevin		3.00	218.25	654.75
Totals		3.00		654.75
<b>Total Labor</b>				<b>654.75</b>

Consultants				
HTS, Inc. Consultants				
3/26/2020	HTS, Inc. Consultants	Inv 13808 Construction Phase Services		5,457.00
<b>Total Consultants</b>		<b>1.0 times</b>	<b>5,457.00</b>	<b>5,457.00</b>

Billing Limits	Current	Prior	To-Date
Total Billings	6,111.75	24,136.65	30,248.40
Limit			31,000.00
Remaining			751.60


---

Project	017000095.000.1	A. Myers Rd Ext, Berdett Rd to FM 762	Invoice	41494
---------	-----------------	---------------------------------------	---------	-------

---

**Total this Phase**                      **\$6,111.75**

**TOTAL DUE THIS INVOICE:**                      **\$6,111.75**

I certify that the services are true and correct:                       Date: 6/16/2020  
James Hornsby, PE

# Billing Backup

Monday, June 8, 2020

Binkley & Barfield, Inc.

Invoice 41494 Dated 6/8/2020

4:47:07 PM

Phase                    0600                    Bid and Construction Phase Services

**Professional Personnel**

			Hours	Rate	Amount	
	Sr. Project Manager (Eng. VI)					
01199	103 - Mineo, Kevin	4/14/2020	1.00	218.25	218.24	
	Geotech review and contract admin					
01199	103 - Mineo, Kevin	4/21/2020	1.00	218.25	218.25	
	Contract Management					
01199	103 - Mineo, Kevin	5/4/2020	.50	218.25	109.13	
	Review HVJ's invoice					
01199	103 - Mineo, Kevin	5/11/2020	.50	218.25	109.13	
	Reviewing Sub invoice and preparing invoice					
	Totals		3.00		654.75	
	<b>Total Labor</b>					<b>654.75</b>

**Consultants**

HTS, Inc. Consultants					
AP 52680	3/26/2020	HTS, Inc. Consultants / Inv 13808		5,457.00	
		Construction Phase Services / Invoice: 13808, 3/31/2020			
	<b>Total Consultants</b>		<b>1.0 times</b>	<b>5,457.00</b>	<b>5,457.00</b>
				<b>Total this Phase</b>	<b>\$6,111.75</b>
				<b>Total this Project</b>	<b>\$6,111.75</b>
				<b>Total this Report</b>	<b>\$6,111.75</b>



416 Pickering Street  
Houston, TX 77091  
(713) 692-8373  
www.htshouston.com

**Invoice #:** 13808  
**Invoice Date:** 3/31/2020

**Invoice**

**TO:** Binkley & Barfield, Inc.  
1710 Seamist Drive  
Houston, TX 77008

**PROJECT:** HTS Proj. #: 20-S-110  
Geotechnical Investigation  
A. Myers Road Evaluation  
from Berdett Road to FM 762  
Richmond, TX 77469  
Fort Bend

**ATTN:** Mr. Kevin A. Mineo, MBA, P.E.

**REFERENCE #:**

Item	ASTM	Quantity	Rate	Amount
<b><i>Drilling and Field Activities</i></b>				
Grouting of Completed Boreholes		30 L.F.	\$10.00	\$300.00
Mobilization / Demobilization of Drill Rig		1 L.S.	\$300.00	\$300.00
Coring at 15 Locations		15 Each	\$45.00	\$675.00
Senior Engineer, P.E. (Site Visit)		4 Hour	\$183.00	\$732.00
Locate / Identify Corings, Non-Certified Field Technician		8 Hour	\$50.00	\$400.00
Traffic Control (Including Signage and Cones)		1 Day	\$400.00	\$400.00
<b>Total for Drilling and Field Activities</b>				<b>\$2,807.00</b>

***Laboratory Testing***

pH of Soil		23 Each	\$17.00	\$391.00
Optimum Lime Content - pH Method		3 Each	\$235.00	\$705.00
<b>Total for Laboratory Testing</b>				<b>\$1,096.00</b>

***Engineering Analysis and Report Preparation***

Senior Engineer, P.E.		8 Hour	\$183.00	\$1,464.00
Support Personnel		2.25 Hour	\$40.00	\$90.00
<b>Total for Engineering Analysis and Report Preparation</b>				<b>\$1,554.00</b>

**Invoice Total** ..... **\$5,457.00**

**Contract Amount:** \$14,026.00

**Previously Invoiced:** \$8,567.00

**This Invoice:** \$5,457.00

**Contract Balance:** \$2.00

NOTE: See HTS letter report dated 3-26-20.

I certify that the amount is true and correct to the best of my knowledge.

Jubair Hossain, Ph.D., P.E.  
Vice President

**TERMS: NET 30 DAYS**



## MONTHLY PROGRESS REPORT – May 2020

---

### I. Project

**A. Myers Road Extension from Berdett Road to FM 762**  
Fort Bend County Project #13102

### II. Work Completed to Date

#### Phase I: Preliminary Engineering

- No Activity was performed in this period.

#### Phase II: Final Design

- No Activity was performed in this period.

#### Additional Services: Geotechnical

- No Activity was performed in this period.

#### Additional Services: Survey

- No Activity was performed in this period.

#### Bid and Construction Phase Services

- Provide support on Geotech evaluation for the cracking pavement on the shoulder.
- Contracted Geotech to provide more borings, and reviewed supplemental Geotech Report

### III. Work Planned for Next Period

#### Bid and Construction Phase Services

- Provide support as requested.

**Issues Pending:** Fort Bend County Drainage districts comment review and resolution.

A handwritten signature in blue ink that reads 'James B. Hornsby'. The signature is written over a horizontal line.

James Hornsby, P.E.  
Project Manager

Date: 6/15/2020