



PO 157253
DMS
REC 547404

] AGENDA

INVOICE

Stacy Slawinski, P.E. (stacy.slawinski@fortbendcountytexas.gov)
County Engineer
Fort Bend County
301 Jackson Street., 4th Floor
Richmond, Texas 77469
Attention: Wesley Crawford- Construction Manager

Project: Fort Bend County
2013 Mobility Projects Within Precinct 1
Professional Construction Management Services

Invoice No.: 17CM01-17 Project No.: 17CM01
Purchase Order No.: 157253 Invoice Date: September 1, 2020
Invoice Date From: August 1, 2020 Invoice Date To: August 31, 2020

Personnel	Title	Hours	Billing Rate	Amount Due
Willie Melton Paving and Drainage Improvements, FBC Mobility Project No.13115				
			Subtotal \$	-
			Previous Billing \$	33,702.50
Braxton Street Paving and Drainage Improvements; FBC Mobility Project No.13116X				
Conrad Beinstingel	Construction Manager	60.00	\$ 115.00	\$ 6,900.00
Carl Beinstingel	Inspector	155.00	\$ 78.00	\$ 12,090.00
			Subtotal \$	18,990.00
			Previous Billing \$	214,916.90
Sycamore Road Paving and Drainage Improvements; FBC Mobility Project No.13113				
			Subtotal \$	-
			Previous Billing \$	17,500.25
Ladonia Street Paving and Drainage Improvements; FBC Mobility Project No.13107				
			Subtotal \$	-
			Previous Billing \$	119,405.75
Williams Way Blvd.(FM762-US59); FBC Mobility Project No.13114				
			Subtotal \$	-
			Previous Billing \$	208,920.05
Powerline Road (Spice Springs to Sunraise Meadows); FBC Mobility Project No.13110				
			Sub-Total \$	-
			Previous Billing \$	25,841.00
A Myers Road (FM762 to Royal Crest Lane);FBC Mobility Project No.13102				
Conrad Beinstingel	Construction Manager	14.00	\$ 115.00	\$ 1,610.00
Carl Beinstingel	Inspector	27.00	\$ 78.00	\$ 2,106.00
			Sub-Total \$	3,716.00
			Previous Billing \$	135,397.75
Sansbury Blvd. (Williams Way to Grand Estates Drive);FBC Mobility Project No.13111				
			Sub-Total \$	-
			Previous Billing \$	119,026.75

Personnel	Title	Hours	Billing Rate	Amount Due
Old Needville Fairchild Rd (FM361 to Needville City Limit); FBC Mobility Project No.13109				
Vincent N. Jacob, P.E.	Construction Manager	1.25	\$ 150.00	\$ 187.50
Conrad Beinstingel	Construction Manager	47.00	\$ 115.00	\$ 5,405.00
Joe Chabayta	Inspector	197.00	\$ 78.00	\$ 15,366.00
	Sub-Total		\$	20,958.50
	Previous Billing		\$	224,028.50
	INVOICE TOTAL		\$	43,664.50
	Authorized Amount		\$	1,458,340.00
	Previous Billing		\$	1,098,739.45
	Balance Remaining		\$	315,936.05

Thank you,
I certify this invoice to be true and correct.

Bobby V.P. Singh

Bobby V.P. Singh
Principal

[Signature]
9/2/2020

**Braxton Street Paving and Drainage Improvements
FBC Mobility Project No.13116X**

ISANI Time by Project

Time Entry Date: From Saturday, August 1, 2020 to Monday, August 31, 2020

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Beinzingel, Carl					
8/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	came out to site on hand and no one called stayed on site to check somethings for Conrad	7.00
8/4/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on concrete pour for curbs and them placing cure and cleaning up site	8.00
8/5/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of contractor removing dirt and back filling behind curb line getting ready for sidewalk	10.00
8/6/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of contractor still removing dirt and back filling behind curb to get ready for sidewalk	8.00
8/7/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of them backfilling behind curb and lowering sanitary sewer clean outs	8.00
8/10/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done along Braxton	7.00
8/11/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work done along road way of Braxton	9.00
8/12/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done along roadway	10.00
8/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done along road way of Braxton	6.00
8/14/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done along road way on Braxton	6.00
8/17/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done along roadway of Braxton	6.00
8/18/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done along roadway on Braxton	7.00
8/19/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done along roadway of Braxton on concrete pour	7.00
8/20/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done along roadway of Braxton	6.00
8/21/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of form placement along inlets slope pavement	8.00
8/24/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of concrete pour for the slope pavement around inlets and back filling	7.00
8/25/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of watering grass and back filling	8.00

ISANI Time by Project

Time Entry Date: From Saturday, August 1, 2020 to Monday, August 31, 2020

Date	Project	Description	Task	Description	Hours Worked
8/26/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of watering grass and back filling	7.00
8/27/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of watering grass and back filling	8.00
8/28/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of watering grass and back filling	7.00
8/31/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on them excavating and removing existing asphalt and dirt from area	5.00
Employee Total					155.00
Employee: Beinstingel, Conrad					
8/2/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review & approve Daily Reports and prepare monthly pay estimate	0.50
8/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the Contractor response concerning the prime coat cure time, prepare a response including reference information found in the specs and contract documents	1.50
8/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC the status of the preparation and approval of the latest change order concerning the need for a reduction of a pay item so it does not overrun.	1.00
8/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Prepare the monthly pay estimate	1.00
8/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After several conversations concerning the testing lab budget, provide a response to FBC concerning the deletion of the already extended budget and why the funds are being used up.	1.50
8/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the Design Engineer's response concerning the cure time for the prime coat, forward to the Contractor for use in the preparation of the schedule for the placement of the asphalt transitions	1.00
8/3/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Prepare an email concerning outstanding issues with the project that need to be addressed such as sodding and seeding, yard piping configuration, Change Order 3 & Modified Type A Inlets.	2.00
8/4/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review and make changes in the pay estimate after DPR review and discussion with the Contractor	1.50
8/4/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review the Contractor response to the email concerning the placement of asphalt and possible rejection of said asphalt and the provide a response that indicated that we appreciated their response.	2.00
8/4/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the asphalt issue with the contractor further via a phone conversation	1.00
8/5/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC a copy of the forms used for the TDLR application for past FBC projects.	0.50

ISANI Time by Project

Time Entry Date: From Saturday, August 1, 2020 to Monday, August 31, 2020

Date	Project	Description	Task	Description	Hours Worked
8/5/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Meet with the inspector in the field to review the cracks in the curb and pavement. Also discussed ramp issues and SWPPP issues	1.50
8/6/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After a discussion with the Contractor and review of their email response to past issues, provide a response to their questions.	1.50
8/6/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussion with the Contractor, prepare an email stating that we would pay them for the LPB place at the end of the pavement installation but only the amount left in the contract and they agreed.	1.00
8/6/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the information provided, provide FBC confirmation that those were the issues discussed with Wesley.	1.00
8/7/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review latest testing lab invoice and return them to them with comments	1.00
8/10/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss project activities with the inspector concerning the completion of the modified Type A inlets	1.00
8/11/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the site status with the inspector	0.50
8/12/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Reviewed Sod and Seeding submittal (43 & 44) and forward to the Design Engineer for review and response	1.00
8/12/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide the Contractor with the status of the time request review along with indicating that the project is already beyond the contract completion date.	1.00
8/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the invoices based on a request from the testing lab, provide them with the status of the invoice which were returned to them a week prior to this status request.	1.00
8/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request status of the pay estimate issue in Masterworks concerning 702 CY from FBC	0.50
8/13/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the latest submittal (43, 44 & 45) with the Design Engineer and request a response as soon as possible.	0.50
8/14/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review RFI 33 and forward to the Design Engineer along with some options to provide a response	1.00
8/17/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review Submittals 44 & 45 and return to the Design Engineer because responses were not attached.	1.00
8/17/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review testing lab invoices 8, 21 & 22. Approve 8 & 21. Returned 22 with comment concerning missing Report (201). to testing lab to be addressed and re-submitted	1.50
8/17/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Reviewed RFP 14 (Yard Drain System) and returned comments to the Contractor	1.00

ISANI Time by Project

Time Entry Date: From Saturday, August 1, 2020 to Monday, August 31, 2020

Date	Project	Description	Task	Description	Hours Worked
8/17/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss RFI 33 (Asphalt transition length) with the Design Engineer along with Submittals (44 & 45) returned. Once we received the Design Engineer's response, forwarded it to the Contractor via Masterworks	1.50
8/17/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate with inspector concerning the issues with the 7-13 DPR and the recommendation provided by the Masterworks personnel.	0.50
8/17/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Reviewed monthly pay estimate after receiving	1.00
8/18/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Start review of the time extension request from the Contractor	1.00
8/18/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After continued issues with attaching files to the submittals in Masterworks, coordinate with the Design Engineer and determine issue and correct it.	1.50
8/19/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Finalize the review of the time extension from the Contractor and forward to FBC for their review prior to returning to the Contractor.	1.00
8/20/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward a screen shot of issues with the down loading of the photo on Masterworks to FBC to be addressed	0.50
8/20/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss issues with the installation of the southern most driveway along the east side of Braxton with the inspector and request additional photos of the area for further discuss.	1.00
8/20/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review the revised yard drain RFP (RFP 14) and provide an approval for the cost to the Contractor for the additional work required.	1.00
8/20/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the Contractor response to the yard drain being completed prior to the granting of substantial complete, provide an additional response reiterating that the yard drain installation with need to be completed before substantial completion is granted.	1.00
8/20/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review the quantities that have over 125% of the original quantities to determine which item should be renegotiation and provide the list to FBC for their review.	1.00
8/20/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Followup with the inspector concerning the installation of the driveway near the bridge and how it was supposed to be only to the ROW along with provide a copy of the email stating such.	0.50
8/21/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Site visit to review the installation of the last of the driveways and sidewalks and wheelchair ramps.	2.50
8/21/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Indicate to the Contractor that TCP and SWPPP measures need to be addressed prior to the upcoming bad weather arriving	0.50
8/24/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the installation of the driveway along the east side of Braxton near FM 2919 with the inspector and request clarification concerning its installation	1.00

ISANI Time by Project

Time Entry Date: From Saturday, August 1, 2020 to Monday, August 31, 2020

Date	Project	Description	Task	Description	Hours Worked
8/24/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Ar lengthy discusses with the inspector concerning the leaking of the fire hydrant near Lum, have the inspector take several photos and then down load these photos to the project folder	1.50
8/25/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Prepare information concerning the leaking fire hydrant for the City of Kendleton Engineer (Llarance Turner) including possible Contractor that did the work including photos for their use.	1.00
8/25/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Visit site to check the completion of the concrete items including the slope paving around the modified inlets and last of the driveways/sidewalk	3.50
8/25/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After extensive review with the Design Engineer and FBC, provide the Contractor with a response concerning the use of a prime coat on the project included that the prime coat can be eliminated if the subgrade is protected from the weather and traffic.	1.50
8/26/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussions with the testing lab, provide FBC with the status and clarification concerning the submittal/approval of the testing lab invoices	1.00
8/26/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussions with FBC and the inspector, send an email to the Contractor concerning some outstanding item such as the re-installation of the guard rial near the bridge along with the installation of the mow strip at the guard rail. The installation of access being provided to the storm structure near the bridge.	1.00
8/28/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After reviewing FBC concurrence concerning the time extension response, forward the response to the Contractor for the 44 days approved	1.00
8/31/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Prepare preliminary pay estimate for August and forward for Contractor review	1.00
8/31/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review DPR's for August	1.50
8/31/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss issues with the placement of milling on Mayor's site with the Mayor and the inspector along with FBC. Inducate to Mayor Humphrey that the place of this material is between the Contractor and himself. However, FBC will keep an eye on the issues to make sure it remains within code.	1.00
8/31/2020	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the upcoming asphalt placement process with the inspector indicating that Lum would need to be closed separately from the other side street. But that half of FM 2919 could be done at the same time.	1.00
				Employee Total	60.00
				Client Total	215.00
				Grand Total	215.00

Vincent M. Grant

**A Myers Road (FM762 to Royal Crest Lane
FBC Mobility Project No.13102**

ISANI Time by Project

Time Entry Date: From Saturday, August 1, 2020 to Monday, August 31, 2020

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Bein stingel, Carl					
8/10/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done along the channel and roadside ditches	3.00
8/13/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done along channel and roadside ditches needed to locate what has been done	4.00
8/14/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done along roadside ditches and channel	4.00
8/17/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done on channel and along roadside ditches	4.00
8/18/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done along roadside ditches	3.00
8/19/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of work being done along roadside ditches	3.00
8/24/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	went by to check on what has been done to date	1.00
8/26/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	went by to if things ready for storm coming in	1.00
8/28/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	went by to check if things ready for next step	1.00
8/31/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	looking at areas so they could more forward but they need to clean out the culverts that have mud in them	3.00
Employee Total					27.00
Employee: Bein stingel, Conrad					
8/6/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of seal coat products and research of product indicated by FBC, provide a response along with reference material concerning sealing of the joints	1.50
8/7/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request for the Design Engineer and the Geotech Engineer to provide a recommendation concerning sealing of the cracks on the project before the seal coat is placed over the entire surface,	1.00
8/10/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the starting of the ditch repair with the inspectors so they will be going by the site and forward this information to FBC	1.00
8/10/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Further discuss with the inspector concerning the maintenance of the ROW and how the Contractor has not finished mowing the site near the culverts, driveways and signs	1.00
8/11/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Download photos of the site and send the Contractor a request to finish the ROW maintenance and indicate to the Contractor that the slope repair need to be done in the proper lifts.	1.00

ISANI Time by Project

Time Entry Date: From Saturday, August 1, 2020 to Monday, August 31, 2020

Date	Project	Description	Task	Description	Hours Worked
8/11/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review the information concerning the crack repair from the Design Engineer and provide a response to FBC concerning the recommendations.	1.50
8/12/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review Design/Geotech Engineer recommendations for the sealing of the cracks and provide a concurrence to FBC along with providing an inspection check list to be used during the process.	2.50
8/13/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After finishing review of all information provided by the Design Team and discussion with FBC, prepare a recommendation for the Contractor concerning the method of repair for the pavement cracks.	2.50
8/14/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After further review, provide additional instruction to the Contractor concerning the removal of the striping prior to sealing the pavement.	1.00
8/18/2020	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request the status of the slope repairs from the Contractor along with a schedule for the upcoming pavement repair.	1.00
Employee Total					14.00
Client Total					41.00
Grand Total					41.00

Nicolas M. Grand

**Old Needville Fairchild Road (FM 361 to Needville City Limit)
FBC Mobility Project No. 13109**

ISANI Time by Project

Time Entry Date: From Saturday, August 1, 2020 to Monday, August 31, 2020

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Bein stingel, Conrad					
8/2/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review & approve Daily Reports and prepare monthly pay estimate	0.50
8/3/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Prepare the monthly pay estimate	1.00
8/4/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Prepare an agenda for the pavement meeting to be held and send it out along with the meeting invites	0.50
8/4/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussions with the inspector and research of the specifications concerning the black base placement, sent an email to the Contractor stating that the placed asphalt could be rejected and not paid for if it does not meet the specificational requirements	2.00
8/5/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussions with FBC, confirm the section of Masterwork which has the issue so FBC can forward it to the IT department for Masterworks	1.00
8/5/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide an email concerning the restarting of the east roadside ditch excavation so the material can be generated for backfilling around the over-exposed poles	0.50
8/5/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After review and discussions with FBC and the Contractor, provide an email that the current application method being used is acceptable.	1.50
8/5/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Site Visit	Meet the Contractor in the field to discuss the asphalt application and backfill around the poles	1.50
8/5/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After email of emails from FBC and CNP, provide a response to CNP to provide a schedule and clarification that the pole over-exposure issue is being addressed.	1.50
8/6/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Meetings	Conduct a meeting via MS Teams concerning the pavement issues, over-exposed pole issues and other misc issues	1.00
8/7/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide FBC clarification concerning some of the invoices in Masterworks.	1.00
8/7/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review the Saturday work request after discussion items that will be worked on Saturday indicating that an inspector is not needed	1.00
8/7/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review the latest testing lab invoices and return to the testing lab with comments.	1.00
8/9/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Prepare the meeting minutes for the pavement issues meeting held Thursday	1.00
8/10/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Complete pay estimate review and forward to the Contractor for their acceptance	1.00
8/11/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Meetings	MS Teams meeting with the Contractor concerning the Change Order review	0.50

ISANI Time by Project

Time Entry Date: From Saturday, August 1, 2020 to Monday, August 31, 2020

Date	Project	Description	Task	Description	Hours Worked
8/11/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss site status with the inspector	0.50
8/12/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide FBC the status of the replacement of the material around the poles and that the surveyor is in the field laying out the fill configuration	1.00
8/12/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discussed the need to get the backfill around the over-exposed pole as soon as possible with the Contractor	0.50
8/13/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After review of the testing lab invoices in Masterworks, provide the testing lab the status of the invoice reviews.	1.00
8/13/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After reviewing the testing lab invoices with the testing lab found an error with the uploading of the invoice to Masterwork. Requested help from FBC to address issue.	1.00
8/14/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After receiving a response from the Contractor concerning the monthly pay estimate (PE 10) and discuss the outstanding quantities and provide the Contractor with clarification concerning the quantities provided	1.00
8/14/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review Saturday work request and provide an approval to the Contractor	0.50
8/14/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss the requirement of a Form 1295 for change orders and send the Contractor a go-by for the preparation of Form 1295.	0.50
8/14/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	download photos from the inspector concerning the SWPPP measures not addressed and send to the Contractor so they will address the issue.	1.00
8/14/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Go over the changes to the change order (CO1) with the Contractor and make agreed changes. Then forward to FBC for payment	1.00
8/14/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Remind the Contractor to send an updated road closure letter for the closure of the Oberrender intersection	0.50
8/14/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss issues concerning testing lab invoices with the testing lab and provide them instruction to reject Invoice 7.	1.00
8/14/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Download photos from the inspector concerning the backfilling around the over-exposed pole and send information to CNP for their information	1.00
8/17/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Finalize pay estimate and forward to Contractor for acceptance via Masterworks	1.00
8/18/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	During the review of the testing lab invoices, provide FBC the status of the draft testing lab invoice submittals and which can be deleted.	1.50
8/19/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After review of the revised road closure letter, forward to FBC for their use and processing through the Commissioner's Court	1.00
8/19/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review monthly pay estimate (PE 10) from Contractor and forward to FBC for payment via Masterworks	1.50

ISANI Time by Project

Time Entry Date: From Saturday, August 1, 2020 to Monday, August 31, 2020

Date	Project	Description	Task	Description	Hours Worked
8/19/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	During the review of the testing lab invoice, provide clarification to the testing lab concerning how the returned invoices should be modified instead of creating new submittal each time. While also keeping FBC informed of the process.	1.50
8/19/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide FBC a copy of the HC channel excavation spec for their use on other FBC projects	0.50
8/20/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Per FBC's request, instruct the Contractor to provide a more detailed description concerning what lanes will remain open with the closing of the Oberrender intersection and return to FBC after the Contractor addressed the comments	1.50
8/21/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After review of the Saturday work request and a conversation with the Contractor, approve the request.	1.00
8/21/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Indicate to the Contractor that TCP and SWPPP measures need to be addressed prior to the upcoming bad weather arriving	0.50
8/24/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review information from FBC and forward to the inspector to have the Contractor remove detour not previously removed along with the other Jeske Raod detour signs.	1.00
8/25/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After review of Contractor's maintenance operation for the SWPPP measures & TCP signage, indicate to the Contractor that these measures must be maintained at all times not just during weather events	1.00
8/26/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide the Contractor with clarification concerning the responsibility of maintaining the SWPPP measures and how they are part of the contract.	1.00
8/27/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request the status of the outstanding submittal from the Design Engineer	1.00
8/27/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request the status of the invoices from the testing lab and explain how to update files instead of creating new files for the res-submittals	1.00
8/28/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request an updated road closure letter from the Contractor and once received and reviewed , forward to FBC for uploading to their website.	0.50
8/28/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After lengthy discussions with the Design Engineer concerning the responding to submittal via Masterworks, forward them a copy of the approved TxDOT black base response for them to include in their submittal response.	1.00
8/28/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide the testing lab with clarification concerning the inclusion of the reports with the invoice submittal	0.50
8/28/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide Saturday work approval to the Contractor	0.50
8/31/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Prepare preliminary August pay estimate and forward for Contractor review	1.00
8/31/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review DPR's for August	1.50

ISANI Time by Project

Time Entry Date: From Saturday, August 1, 2020 to Monday, August 31, 2020

Date	Project	Description	Task	Description	Hours Worked
Employee Total					47.00
Employee: Chabayta, Joe					
8/3/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Lime slurry placement, prime coat placement, proof roll placement, lime depth check, and traffic devices inspection.	10.00
8/4/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Black base placement, tack coat placement, grade sub-grade, and traffic devices inspection.	10.00
8/5/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Blue top and grade sub-grade, and traffic devices inspection.	8.00
8/6/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Black base placement, tack coat placement, grade sub-grade, remix lime slurry sub-grade, gradation testing, and traffic devices inspection.	10.00
8/7/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Blue top and grade sub-grade, and traffic devices inspection.	8.00
8/10/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Grade sub-grade, densities and lime depth testing, haul off materials, and traffic safety inspection.	9.00
8/11/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Proof roll, grade sub-grade, haul off materials, and traffic safety inspection.	8.00
8/12/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Prime coat placement, black base placement, density testing, grade sub-grade, and traffic safety inspection.	10.00
8/13/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Excavation and Embankment, grade sub-grade, densities testing, haul off materials, and traffic safety inspection.	10.00
8/14/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Excavation and Embankment, grade sub-grade, densities testing, haul off materials, and traffic safety inspection.	8.00
8/15/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Excavation, grade sub-grade, haul off materials, and traffic safety inspection.	4.00
8/17/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Excavation and Embankments, grade sub-grade, and traffic devices inspections.	8.00
8/18/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Excavation and Embankments, grade sub-grade, and traffic devices inspections.	8.00
8/19/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Tack coat placement, black base placement, Excavation and Embankments, grade sub-grade, and traffic devices inspections.	10.00
8/20/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Black base placement, Excavation and Embankments, grade sub-grade, and traffic devices inspections.	10.00
8/21/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Excavation and Embankments, and traffic devices inspections.	8.00
8/22/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Excavation and Embankments, and traffic devices inspections.	8.00

ISANI Time by Project

Time Entry Date: From Saturday, August 1, 2020 to Monday, August 31, 2020

Date	Project	Description	Task	Description	Hours Worked
8/24/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Ditch excavation, sub-grade embankment, light poles embankment, ditch 1 excavation, and traffic devices inspection.	10.00
8/25/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Ditch excavation, sub-grade embankment, light poles embankment, ditch 1 excavation, SWPP maintenance, and traffic devices inspection.	9.00
8/26/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Ditch excavation, sub-grade embankment, SWPP maintenance, and traffic devices inspection. Contractor shut down at noon due to hurricane "Laura"/weather condition.	5.00
8/28/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Ditch excavation, sub-grade embankment, ditch1 excavation, and traffic devices inspection.	9.00
8/29/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Ditch excavation, sub-grade embankment, densities on sub-grade and traffic devices inspection.	7.00
8/31/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Observe and monitor: Ditch excavation and road way and intersection sub-grade embankments, haul off materials, and traffic devices inspections.	10.00
Employee Total					197.00
Employee: Jacob, Vincent					
8/8/2020	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Invoicing	Collected Time Sheets and Prepared Invoice No.17CM01-16 and sent to Bobby for Signature; Sent the invoice to FBC for processing	1.25
Employee Total					1.25
Client Total					245.25
Grand Total					245.25

Vincent M. Grand