

Fort Bend County Engineering
 County Auditor
 301 Jackson Street
 Richmond, TX 77469



Remit to: HR Green, Inc.
 PO Box 8213
 Des Moines, IA 50301-8213
 800.728.7805

Purchase Order No. : 166111

Invoice No. : P166111-16

Project Name: Burney-Old Richmond Rd Mobility Bond Project

Invoice Date: 7/20/2020

Mobility Project No.: 17207

Invoice Period: 04/25/2020-06/26/2020

HRG Project No.: 160414

	AUTHORIZED \$:	% COMPLETE	TOTAL TO DATE:	BILLED PRIOR:	AMOUNT DUE:
BASIC SERVICES					
Preliminary Design	\$ 125,000.00	100.00%	\$ 125,000.00	\$ 125,000.00	\$ -
Final Design	\$ 454,950.00	95.00%	\$ 432,202.50	\$ 418,554.00	\$ 13,648.50
Bid & CPS	\$ 30,450.00	0.00%	\$ -	\$ -	\$ -
TOTAL BASIC SERVICES	\$ 610,400.00	91.28%	\$ 557,202.50	\$ 543,554.00	\$ 13,648.50

ADDITIONAL SERVICES:					
Topographic Survey	\$ 53,500.00	100.00%	\$ 53,500.00	\$ 53,500.00	\$ -
Parcel Description/Exhibit	\$ 2,500.00	100.00%	\$ 2,500.00	\$ 2,500.00	\$ -
Geotech	\$ 26,800.00	100.00%	\$ 26,800.00	\$ 26,800.00	\$ -
Traffic Warrant Study	\$ 6,300.00	99.39%	\$ 6,261.55	\$ 6,261.55	\$ -
Traffic Signal	\$ 15,000.00	0.00%	\$ -	\$ -	\$ -
Add'l. Survey (Amendment 1)	\$ 16,000.00	100.00%	\$ 16,000.00	\$ 16,000.00	\$ -
Add'l. Geotech (Amendment 1)	\$ 4,250.00	0.00%	\$ -	\$ -	\$ -
TOTAL ADDT'L SERVICES	\$ 124,350.00	84.49%	\$ 105,061.55	\$ 105,061.55	\$ -

COMBINED TOTALS:	\$ 734,750.00	90.13%	\$ 662,264.05	\$ 648,615.55	\$ 13,648.50
-------------------------	----------------------	---------------	----------------------	----------------------	---------------------

TOTAL AMOUNT DUE: **\$ 13,648.50**

Approved:

07-24-2020

Project Manager

Date:



▷ 11011 Richmond Avenue | Suite 200 | Houston, TX 77042

Main 713.965.9996 + Fax 713.965.0044 + [REDACTED]

Project Status Report May-June 2020

Fort Bend County 2017 Mobility Bond Program – No. 17207
Burney-Old Richmond Road Project
PO No. 166111

Tasks Completed During Month:

- Project management;
- Continue coordinating with GEC and surveying and drainage sub-consultants;
- Coordinated with adjacent consultant regarding drainage and roadway alignment tie in;
- Address 95% review comments;
- Revise proposed profile.
- Update drainage per profile revisions.
- Prepare plans and estimate for 100% submittal.
- QA/QC engineering design and plans;
- Coordinating with surveyor for utilities;
- Prepare sheets for traffic signal modification at Old Richmond and SH 6
- Update quantities and construction cost estimate

HR GREEN, INC.

A handwritten signature in blue ink that reads 'Jesus Olivas'.

Jesus Olivas
Regional Director



HRGreen

11011 Richmond Ave, Suite 200
Houston, TX 77042

Please Remit To:
HR Green, Inc.
PO Box 8213
Des Moines, IA 50301-8213
1-800-728-7805

Fort Bend County, TX
1809 Eldridge Road
Sugar Land, TX 77478

July 20, 2020
Project No: 160414
Invoice No: 136678
Invoice Total: \$13,648.50

Project 160414 Fort Bend County, TX - Burney - Old Richmond Rd Mobility Project

Professional Services Through June 26, 2020

Phase B Final Design

Fee

Total Fee	454,950.00		
Percent Complete	95.00	Total Earned	432,202.50
		Previous Fee Billing	418,554.00
		Current Fee Billing	13,648.50
		Total Fee	13,648.50

Billing Limits

	Current	Prior	To-Date
Total Billings	13,648.50	418,554.00	432,202.50
Limit			444,950.00
Remaining			12,747.50

Total this Phase \$13,648.50

Total this Invoice \$13,648.50