

CivilTech Engineering, Inc.  
 11821 Telge Road  
 Cypress, TX 77429  
 281-304-0200

PO 166112  
 DMS  
 REC 559146

AGENDA

Fort Bend County  
 c/o Schaumburg & Polk, Inc.  
 Mr. Mark Dessens, P.E.  
 11767 Katy Freeway, Ste. 900  
 Houston, TX 77079

Invoice number 21934  
 Date 12/02/2020  
 Project 380005.00 PEEK ROAD - SEGMENT 1

For Professional Services rendered through November 30, 2020

Purchase Order #166112 / Project No. 17307

| Description   | Contract Amount   | Percent Complete | Prior Billed      | Total Billed      | Current Billed   |
|---|-------------------|------------------|-------------------|-------------------|------------------|
| Preliminary Design Services                                   | 75,150.00         | 100.00           | 75,150.00         | 75,150.00         | 0.00             |
| Final Design Services   | 260,977.50        | 95.00            | 234,891.33        | 247,940.21        | 13,048.88        |
| Bid & Construction Phase Services                             | 25,460.00         | 0.00             | 0.00              | 0.00              | 0.00             |
| Survey Services-Halff Associates                              | 41,462.00         | 100.00           | 41,462.00         | 41,462.00         | 0.00             |
| Survey Services-Temporary Easement Documentation-Halff        | 1,732.50          | 0.00             | 0.00              | 0.00              | 0.00             |
| Survey Services-Grant to Others Application-Halff             | 2,185.00          | 100.00           | 1,966.50          | 2,185.00          | 218.50           |
| Survey Services-Level A SUE Testholes (2)                     | 3,895.00          | 100.00           | 3,895.00          | 3,895.00          | 0.00             |
| Geotechnical Investigations-Raba Kistner                      | 19,290.00         | 100.00           | 19,290.00         | 19,290.00         | 0.00             |
| Drainage Impact & Mitigation Analysis                         | 65,090.00         | 100.00           | 65,090.00         | 65,090.00         | 0.00             |
| Traffic Study-TranSystems                                     | 38,540.00         | 95.00            | 34,000.00         | 36,613.01         | 2,613.01         |
| Four Parcel Desc. & Exhibits, ROW Map Sheet-Halff Assoc.      | 16,020.00         | 100.00           | 15,219.00         | 16,020.00         | 801.00           |
| 5 Ac Boundary & Topographic Survey (Off-site Detention)-Halff | 8,660.00          | 100.00           | 8,660.00          | 8,660.00          | 0.00             |
| Additional Survey/Re-establishing Survey Control-Halff        | 12,000.00         | 0.00             | 0.00              | 0.00              | 0.00             |
| Additional Survey Services - Halff                            | 11,640.00         | 100.00           | 11,640.00         | 11,640.00         | 0.00             |
| <b>Total</b>  | <b>582,102.00</b> | <b>90.70</b>     | <b>511,263.83</b> | <b>527,945.22</b> | <b>16,681.39</b> |

Invoice total 16,681.39

ED

**Peek Rd Segment 1  
Ft. Bend County Precinct 3  
PO #166112**

**Invoicing Progress Report**

Work Period: November 1, 2020 through November 30, 2020

**I. Activities Performed**

**a. Preliminary Design Services**

- i. N/A.

**b. Final Design Services**

- i. Finalized and submitted a revised 95% set of plans with the relocation of the temporary drainage channel.
- ii. Incorporated SUE information into 95% plans.
- iii. Revised 95% submittal documents.
- iv. Coordinated with TranSystems and FBCTRA on the SH 99 Frontage Road plans for right turn lane and traffic signals.
- v. Resubmitted plans for work within SH 99 to FBCTRA.

**c. Bid & Construction Phase Services**

- i. N/A

**d. Survey**

- i. Finalized additional GTO Exhibits.
- ii. Finalized Temporary Channel Easement Documents
- iii. Finalized Proposed ROW maps.

**e. Geotechnical Investigations**

- i. N/A

**f. Drainage Impact & Mitigation Analysis**

- i. N/A

**g. Traffic Study**

- i. Revised signal plans per FBCTRA comments and resubmitted design plans.

**II. Activities Planned for Next Month**

- a. Address comments on revised 95% submittal documents.
- b. Address comments on revised plans for SH 99 submitted to to FBCTRA

**III. Issues and Areas of Concern**

- a. N/A

**IV. Meetings**

| Date       | Attendees   | Subject / Location   |
|------------|---|--|
| 11/24/2020 | CivilTech Engineering<br>SPI<br>RG Miller<br>BGE<br>LJA | <u>Subject:</u><br>Beechnut Road and Peek Road<br>Coordination Meeting<br><br><u>Location:</u><br>Google Meet Remote Meeting |