



INVOICE

November 23, 2020

Via Email: kmineo@binkleybarfield.com

Copy: ; DDicenso@ArdurraGroup.com

Fort Bend County Engineering Department
301 Jackson Street, 4th Floor
Richmond, Texas 77469

Improvements at three Intersections (1)Benton Road at Rohan Road
(2) Benton Road at A. Meyers Road; (3) Rohan Road at Minonite Road

Purchase Order Number: 169196; FBC Project Number: 17114

Attn: County Auditor

Invoice # ES180724-15

Engineering Services for the period 8/1/2020 through 11/23/2020

Summary	Authorized Budget	Authorized Amount Remaining	% Completed	Invoiced To Date	Previously Invoiced	Net This Invoice
(A) BASIC SERVICES						
Preliminary Design	\$41,515.00	\$0.00	100%	\$41,515.00	\$41,515.00	\$0.00
Final Design	\$60,692.00	\$1,213.84	98%	\$59,478.16	\$59,478.16	\$0.00
Bid Phase	\$5,248.00	\$5,248.00	0%	\$0.00	\$0.00	\$0.00
Sub-Total (A)	\$107,455.00	\$6,461.84		\$100,993.16	\$100,993.16	\$0.00
(B) ADDITIONAL SERVICES						
Surveying Services (Sub - Rekha)	\$76,450.00	\$0.00	100%	\$76,450.00	\$74,478.20	\$1,971.80
Surveying Coordination - (Amani)	\$5,115.00	\$0.00	100%	\$5,115.00	\$5,012.70	\$102.30
Geotechnical Investigation (Sub - Earth)	\$29,654.00	\$0.00	100%	\$29,654.00	\$29,654.00	\$0.00
Geotechnical Coordination - (Amani)	\$2,993.00	\$0.00	100%	\$2,993.00	\$2,993.00	\$0.00
Hydrological & Hydraulic - (Kavi)	\$22,277.75	\$0.00	100%	\$22,277.75	\$22,277.75	\$0.00
Drainage Coordination - (Amani)	\$2,364.30	\$0.00	100%	\$2,364.30	\$2,364.30	\$0.00
Hydrological & Hydraulic [Roadway] - (Amani)	\$5,250.00	\$105.00	98%	\$5,145.00	\$5,145.00	\$0.00
Hydraulics & Design [Canal] - (Amani)	\$5,340.00	\$106.80	98%	\$5,233.20	\$5,233.20	\$0.00
Signing and Pavement Marking - (Kavi)	\$4,557.00	\$0.00	100%	\$4,557.00	\$4,557.00	\$0.00
Signing and Pavement Coordination - (Amani)	\$378.00	\$0.00	100%	\$378.00	\$378.00	\$0.00
Signing and Pavement Marking - (Amani)	\$1,830.00	\$36.60	98%	\$1,793.40	\$1,793.40	\$0.00
Storm Water Pollution Prevention - (Kavi)	\$3,164.00	\$0.00	100%	\$3,164.00	\$3,164.00	\$0.00
Storm Water Pollution Coordination (Amani)	\$262.50	\$0.00	100%	\$262.50	\$262.50	\$0.00
Storm Water Pollution Prevention - (Amani)	\$3,090.00	\$61.80	98%	\$3,028.20	\$3,028.20	\$0.00
Traffic Control Plan (Amani)	\$1,980.00	\$39.60	98%	\$1,940.40	\$1,940.40	\$0.00
Drainage Letter Report - (Amani)	\$21,330.00	\$0.00	100%	\$21,330.00	\$14,931.00	\$6,399.00
Sub-Total (B)	\$186,035.55	\$349.80		\$185,685.75	\$177,212.65	\$8,473.10
*Contingency (C)	\$17,179.45	\$17,179.45	0.00%	\$0.00	\$0.00	\$0.00
Totals (A+B+C)	\$310,670.00	\$23,991.09		\$286,678.91	\$278,205.81	\$8,473.10

TOTAL AMOUNT DUE THIS INVOICE

\$8,473.10

* Contingency Budget Remaining (after removing ~ 30% of the original contract for 2 intersections)

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.


H. Prasad Kolluru, P.E.

President

TBPE Firm Reg. No. F-4528 | TBPLS Firm Reg. No. 100282-00

HPK:mm

REKHA ENGINEERING INC.
 7676 HILLMONT, SUITE 350 - HOUSTON, TEXAS 77040
 PHONE: (713) 895-8080 -- FAX: (713) 895-7686
 WEBSITE: www.rekhaengineering.com - Email: rekhaengineering@sbcglobal.net

Bill To
AMANI ENGINEERING, INC. Mahesh Dutta 8303 SW Frwy., Suite 600 Houston, TX 77074

Date	10/22/2020
Invoice #	2020-103


PLEASE NOTE OUR ADDRESS HAS CHANGED TO : 7676 HILLMONT SUITE 350 HOUSTON, TX 77040
--

THANK YOU FOR THE PRIVILEGE OF PROVIDING OUR SERVICES TO YOU.
--

Project/Job #	Terms	Due Date
3989 Rohan	Fort Bend Co...	10/22/2020

Description	Budget	% Complete	Invoiced Prior	Amount Due
Professional Land Surveying for 2017 Fort Bend County Mobility Project - Roadway Design Mobility Project - Various Intersections I-14 a) Intersection of Benton Road @ Rohan Road b) Benton Road @ a. Meyers Road - 1000' each leg (6,000l.f.) Fort Bend County, TX (18 ac) (two intersections)				
Boundary 1a and Topographic surveys	42,000.00	100	41160.00	840.00
Professional Land Surveying for 2017 Fort Bend County Mobility Project - Roadway Design Mobility Project - Various Intersections I-14 (#3) @ Rohan Road @ FM 2977 - 350' on Rohan, 150' each way totaling 300' on FM 2977 plus Canal 150' each way totaling 300' - (950 l.f.) Fort Bend County, TX				
Boundary 1a and Topographic surveys	9690.00	100	9496.20	193.80
CenterPoint - Utility Maps- January 2019	50.00	100	50.00	0.00

Total amount is more by \$18.40

REKHA ENGINEERING, INC.
 John H English Sr. Vice President

*O.K.
 [Signature]
 10/22/20*

Total Due Upon Receipt	\$1,033.80
Payments	\$0.00
Balance Due	\$1,033.80

REKHA ENGINEERING INC.
 7676 HILLMONT, SUITE 350 - HOUSTON, TEXAS 77040
 PHONE: (713) 895-8080 -- FAX: (713) 895-7686
 WEBSITE: www.rekhaengineering.com - Email: rekhaengineering@sbcglobal.net

Bill To
AMANI ENGINEERING, INC. Mahesh Dutta 8303 SW Frwy., Suite 600 Houston, TX 77074


Date	11/1/2020
Invoice #	2020-104

PLEASE NOTE OUR ADDRESS HAS CHANGED TO : 7676 HILLMONT SUITE 350 HOUSTON, TX 77040
--

THANK YOU FOR THE PRIVILEGE OF PROVIDING OUR SERVICES TO YOU.
--

Project/Job #	Terms	Due Date
4048	Due on receipt	11/1/2020

Description	Budget	% Complete	Invoiced Prior	Amount Due
Professional Land Surveying for 2017 Fort Bend County Mobility Project - Roadway Design Mobility Project - Various Intersections I-14 (#3) @ Rohan Road @ FM 2977 - 1a) Right-of-Way Re-alignment for Rohan Road to the intersection of FM 2977 and Meadows Lane - (-+710 l.f. with curves affecting 4 tracts) 1b) Right-of-Way Re-alignment for Rohan Road to the intersection of FM 2977 and Meadows Lane - (-+710 l.f. with curves) Topographic Survey 2) Benton Road @ A Meyers Road - 1 or 2 tracts for widening - North of intersection only Fort Bend County, TX				
Rohan @ FM 2977 - Parcel Maps w/legal description plus set property corners - \$3000/each tract x 4 tracts	12000.00	100	11,431.58	568.42
Rohan @ FM 2977 - Topographic Surveying of (4) parcel tracts plus tracts in between existing and proposed right-of-ways	7760.00	100	7372.00	388.00
Benton @ A Meyers - Parcel Maps w/legal descriptions plus set property corners - \$2500/each tract x 2 tracts	5000.00	100	5000.00	0.00
Sales Tax				0.00

REKHA ENGINEERING, INC.  John H English Sr. Vice President
--

O.K.

 10/24/20

Total Due Upon Receipt	\$956.42
Payments	\$0.00
Balance Due	\$956.42

PROGRESS REPORT
(Amani Engineering, Inc.)

FBC Project #: 17114

Project Description: Intersection Improvements: Benton Road at Rohan Road, Benton Road at A. Myers Road, and Rohan Road at Minonite Road.

Invoice Period: September 1, 2020 through November 23, 2020

Invoice Number: ES180724-15

Reporting Period: September 1, 2020 through November 23, 2020

Activities performed this period:

- Submitted final/100% drainage report.
- Submitted updated right of way acquisition maps and legal description for Rohan Road.

Planned activities for next period:

- Coordinating with TxDOT to get the TxDOT permit.