

PO 120138
DMS
REC 560475

AGENDA



Fort Bend County
 1124 Blume Road
 Rosenberg, TX 77471

December 8, 2020

Project No: 15004.00
 Invoice No: 8573

Project Manager: Kyle Bertrand
 Total Contract: 676,779.10

Project 15004.00 FBC Humphrey Way

PO#: 120138

Vendor#: 21408

Invoice # 22

Professional Services from November 1, 2020 through November 29, 2020

Fee

Billing Phase	Fee	Percent Complete	BTD Earned	Previous Billing	Current Billing
Gunda - Preliminary	115,926.00	100.00	115,926.00	115,926.00	0.00
Gunda - Design	226,893.00	100.00	226,893.00	226,893.00	0.00
Gunda - Contract	5,880.00	100.00	5,880.00	5,880.00	0.00
Gunda - Construction	20,340.00	65.00	13,221.00	11,187.00	2,034.00
Gunda - Reimbursables	2,880.00	18.4576	531.58	531.58	0.00
Gunda - Gunda Coordination	2,610.00	100.00	2,610.00	2,610.00	0.00
Gunda - Gunda PM	6,700.00	100.00	6,700.00	6,700.00	0.00
Gunda - Drainage Study	40,800.00	100.00	40,800.00	40,800.00	0.00
Gunda - Coordination Supp #2	8,250.00	100.00	8,250.00	8,250.00	0.00
Gunda - Supplemental #3	30,022.50	100.00	30,022.50	30,022.50	0.00
Gunda - Supplemental #4	16,929.00	100.00	16,929.00	16,929.00	0.00
Subs - Geotech	20,788.00	100.00	20,788.00	20,788.00	0.00
Subs - Topo Survey	39,015.60	100.00	39,015.60	39,015.60	0.00
Subs - ROW Mapping	39,495.00	100.00	39,495.00	39,495.00	0.00
Subs EA	5,000.00	100.00	5,000.00	5,000.00	0.00
Subs - Land Acquisition	95,250.00	99.6357	94,903.00	94,903.00	0.00
Total Fee	676,779.10		666,964.68	664,930.68	2,034.00
	Total Fee				2,034.00

11750 Katy Freeway, Suite 300 • Houston, Texas 77079
 (P) 713.541.3530 • www.gundacorp.com

Project	15004.00	FBC Humphrey Way	Invoice	8573
Billing Limits		Current	Prior	To-Date
Total Billings		2,034.00	664,930.68	666,964.68
Limit				676,779.10
Remaining				9,814.42
			Total this Invoice	<u>\$2,034.00</u>

Billings to Date

	Current	Prior	Total
Fee	2,034.00	664,433.95	666,467.95
Consultant	0.00	400.00	400.00
Expense	0.00	96.73	96.73
Totals	2,034.00	664,930.68	666,964.68

11750 Katy Freeway, Suite 300 • Houston, Texas 77079
(P) 713.541.3530 • www.gundacorp.com

December 7, 2020

VIA ELECTRONIC MAIL

Humphrey Way from Spur 541 to Emmanuel King
SOQ 14-025
P.O. Number 120138, 11/15/2014

Engineering Services Progress Report No. 22

Summary

During the period of this progress report Gunda coordinated with the County Program Manager, Contractor, County, and Consultant Construction team on questions, RFI responses, and shop drawing submittal reviews. Gunda also coordinated with the project Surveyor regarding project control for construction.

Construction Documents

No activity this period.

Surveying

No activity this period.

Drainage Study

No activity this period.

Environmental Investigation

No activity this period.

Geotechnical Investigation

No activity this period.

Land Acquisition Services

No activity this period.

Other Coordination

No activity this period.

Anticipated Work for Next Period

- Address any questions and/or comments received.
- Continue coordination with County, Program Manager, and others as needed.