



10350 Richmond Avenue, Suite 300
Houston, TX 77042
281.496.0066
281.496.0220

INVOICE

Fort Bend County
301 Jackson Street
Richmond, TX 77469

November 30, 2020
Project No. 17208
Invoice No. 17 - HZ No. 3095000117
Purchase Order No. 165852

Professional Engineering Services in connection with Old Richmond Road
Reference P.O. Number 165852 and 2017 Mobility Bond Program - Project No. 17208
Period of Services from September 27, 2020 through October 31, 2020

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
<u>Basic Services</u>							
Phase 1 Preliminary Design	LS	\$70,000.00	\$0.00	100.00%	\$70,000.00	\$70,000.00	\$0.00
Phase 2 Final Design	LS	\$215,584.50	\$0.00	100.00%	\$215,584.50	\$215,584.50	\$0.00
Phase 3 Construction Phase Services	HR	\$25,000.00	\$57.50	99.77%	\$24,942.50	\$5,185.00	\$19,757.50
Sub-Total Basic Services		\$310,584.50	\$57.50	99.98%	\$310,527.00	\$290,769.50	\$19,757.50
<u>Additional Services (LS)</u>							
1) Route Topographic Survey	LS	\$48,635.00	\$0.00	100.00%	\$48,635.00	\$48,635.00	\$0.00
2) Proposed ROW Maps, M&B	LS	\$8,560.00	\$0.00	100.00%	\$8,560.00	\$8,560.00	\$0.00
3) Geotechnical Investigation	LS	\$31,813.50	\$0.00	100.00%	\$31,813.50	\$31,813.50	\$0.00
4) Baseline Staking/Control Points	LS	\$4,070.00	\$4,070.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Additional Services		\$93,078.50	\$4,070.00	95.63%	\$89,008.50	\$89,008.50	\$0.00
Total Basic Services + Additional Services		\$403,663.00	\$4,127.50	98.98%	\$399,535.50	\$379,778.00	
Unauthorized Contingency		\$0.00	\$0.00		\$0.00	\$0.00	
Total Contract		\$403,663.00	\$4,127.50	98.98%	\$399,535.50	\$379,778.00	
TOTAL AMOUNT DUE THIS INVOICE							\$19,757.50

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By: _____
Chaitanya Kasturi, P.E., PMP, ENV SP
Vice President

Billing Backup

Tuesday, December 8, 2020

Huitt-Zollars, Inc


Invoice 3095000117 Dated 11/30/2020

1:58:29 PM

Project	R309500.01	FB County Old Richmond Rd
Phase	005	Bid & Construction Phase
Task	A	HZ Bid & Construction Services

Professional Labor Charges

		Hours	Rate	Amount
Civil Engineer				
Shaikh, Mohammed	9/28/2020	4.00	175.00	700.00
	Prepare for the meeting to discuss Temporary Construction Easement with Harris County & RPS. Meeting in Harris County Engineering Department to discuss Temporary Construction Easement.			
Shaikh, Mohammed	10/6/2020	1.00	175.00	175.00
	Responses to Renn Road MUD 8" Water Line Vs Elliptical Storm Sewer questions Researching Renn Road MUD Coordination Sending Renn Road MUD As-builts			
Shaikh, Mohammed	10/7/2020	.50	175.00	87.50
	Plotting Renn Road MUD 8" Water Line in P&P Sheet Conflict check between 48" RCP Storm & 8" Water Line			
Shaikh, Mohammed	10/9/2020	1.00	175.00	175.00
	Renn Road MUD 8" WL research & coordination Survey Staking Coordination			
Shaikh, Mohammed	10/13/2020	1.00	175.00	175.00
	Responding to RPS Questions			
Shaikh, Mohammed	10/14/2020	1.00	175.00	175.00
	Waterline Coordination			
Shaikh, Mohammed	10/15/2020	2.00	175.00	350.00
	Driveway Vs Gate Coordination			
Shaikh, Mohammed	10/16/2020	3.00	175.00	525.00
	Gap between Driveway 2 and Prop Pavement Check all the driveway geometry. Formulate a response to RPS			
Shaikh, Mohammed	10/19/2020	1.00	175.00	175.00
	Finalizing the Driveway Gate Analysis			
Shaikh, Mohammed	10/20/2020	1.00	175.00	175.00
	Harmony Public School Swale Check and Coordination with Gabriel Odreman at RPS			
Shaikh, Mohammed	10/22/2020	1.00	175.00	175.00
	Coordination with Surveyor for Metes and Bounds			
Shaikh, Mohammed	10/23/2020	3.00	175.00	525.00
	Fix Driveways in CAD Fix Summary of Driveways Update Limits of Temporary Construction Easements			
Shaikh, Mohammed	10/27/2020	1.00	175.00	175.00
	Harmony Property Acquisition Review - Drainage Ditch Issue			
Shaikh, Mohammed	10/28/2020	1.00	175.00	175.00
	Coordination with Surveyors about ROW staking Coordination about Harmony school ROW drainage issue			
Sr. Civil Engineer				
Davis, Keith	10/1/2020	3.00	180.00	540.00



Project	R309500.01	FB County Old Richmond Rd	Invoice	3095000117
		Review Submittals 001-003		
Davis, Keith		10/2/2020	4.00	180.00
		Review Submittals 001-003		720.00
Davis, Keith		10/12/2020	4.00	180.00
		Revising ROW/TCE/Headwalls w/ Modified Type 'A' Inlet		720.00
Davis, Keith		10/13/2020	6.00	180.00
		Plan Revisions		1,080.00
Davis, Keith		10/14/2020	4.00	180.00
		Plan Revisions		720.00
Davis, Keith		10/19/2020	4.00	180.00
		Coordination with County		720.00
Davis, Keith		10/20/2020	2.00	180.00
		Revised Drawings/Quantities		360.00
Davis, Keith		10/21/2020	4.00	180.00
		Revised Drawings/Quantities		720.00
Davis, Keith		10/30/2020	2.00	180.00
		Review Resubmittal 01.1		360.00
Kasturi, Chaitanya		10/16/2020	.50	180.00
		Driveway Analysis		90.00
Kasturi, Chaitanya		10/19/2020	.50	180.00
		Totals	55.50	9,882.50
		Total Labor		9,882.50
			Total this Task	\$9,882.50

Task	B	Metes and Bounds		
Consultants				
Consultants-Reimb.				
AP 40217494	10/31/2020	Cobb, Fendley & Associates, Inc. / 287524 / Invoice: 287524, 11/12/2020		9,875.00
		Total Consultants	9,875.00	9,875.00
			Total this Task	\$9,875.00
			Total this Phase	\$19,757.50
			Total this Project	\$19,757.50
			Total this Report	\$19,757.50

Approved:
Kasturi, Chaitanya
11/13/2020

Invoice



November 12, 2020
Invoice No: 287524

Ms. Chaitanya Gampa, P.E.
Vice President
Huilt Zollars, Inc.
1500 South Dairy Ashford, Suite 200
Houston, TX 77077

Project 1802-053-01 FB Mobility - Old Richmond Road
HZ Project# R309500.01

Invoice for period ending October 31, 2020

Task	04	ROW Parcels		
Fee				
Total Fee		9,875.00		
Percent Complete	100.00	Total Earned	9,875.00	
		Previous Fee Billing	0.00	
		Current Fee Billing	9,875.00	
		Total Fee		9,875.00
			Total this Task	\$9,875.00
			Total this Invoice	\$9,875.00

PAYMENT DUE UPON RECEIPT. PLEASE INCLUDE INVOICE NUMBER WITH PAYMENT.

Project Amounts:

R309500.01 FB County Old Richmond Rd 005 B Metes and Bounds 6020 \$9,875.00

Approved:
Kasturi, Chaitanya
11/13/2020

Cobb, Fendley & Associates, Inc .
Invoice Progress Report
Old Richmond Road – ROW Acquisition
Huitt Zollars on behalf of Fort Bend County

Scope of Services:

Tasks: Performed traversing, right-of-entry coordination, boundary calculations and property corner staking for two ROW Parcels along Old Richmond Rd. (100% complete)

Submittals: October 28, 2020 = Signed/sealed Metes & Bounds descriptions w/accompanying survey exhibits (2 sets)

Project Amounts:

R309500.01 FB County Old Richmond Rd 005 B Metes and Bounds 6020 \$9,875.00

PROGRESS REPORT (Huitt-Zollars, Inc.)

FBC Project #: 17208

Project Description: Old Richmond Rd from Sugarland-Howell Road to Belknap Road

Invoice Period: 09/27/20 to 10/31/20

Invoice Number: 3095000117

Activities performed this period:

Construction Phase:

1. Assist the client with requested plan revisions
2. Coordinate the driveway slope changes as requested by FBC
3. Coordinate the inlet modifications
4. Coordinate with CFA for additional parcel M&B's
5. Coordinate with CFA for baseline staking
6. Address RFI's & submittals.

Topographic Survey:

- Complete

Planned Activities for next period:

- None

Issues / Concerns:

- N/A