

# HUITT-ZOLLARS

HUITT-ZOLLARS, INC. | 1717 McKinney Avenue | Suite 1400 | Dallas, TX 75202-1236 | 214.871.3311 phone | 214.871.0757 fax | huitt-zollars.com

*dc.*  
*12/28/20*  
James Knight  
Fort Bend County  
Facilities & Planning  
1517 Eugene Heimann Circle, Suite 500  
Richmond, TX 77471

December 21, 2020  
Project No: R302371.02  
Invoice No: 3023710204  
Project Manager: Steven Maynard

Project R302371.02 FBC Precinct 3 North Library  
P.O. Number 181338 (3) Design Development \$1,120,000.00  
(4) Reimbursables \$25,000.00

*P# 181338 P# 561086*

**For Professional Services Rendered Through Period Ended November 28, 2020**

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
Design Development	265,000.00	100.00	265,000.00	251,750.00	13,250.00
50% Construction Documents	290,000.00	30.00	87,000.00	0.00	87,000.00
95% Construction Documents	275,000.00	0.00	0.00	0.00	0.00
100% Bid Ready Construction Documents	45,000.00	0.00	0.00	0.00	0.00
Proposal Phase - Bidding	25,000.00	0.00	0.00	0.00	0.00
Construction Administration	220,000.00	0.00	0.00	0.00	0.00
<b>Total Fee</b>	<b>1,120,000.00</b>		<b>352,000.00</b>	<b>251,750.00</b>	<b>100,250.00</b>

**TOTAL FEE 100,250.00 ✓**

**Reimbursable Expenses**

Mileage 102.93  
Parking & Fees 12.28

**Total Reimbursables 115.21 115.21 ✓**


**Billing Limits**

	Current	Prior	To-Date
Expenses	115.21	303.97	419.18
NTE Limit			25,000.00
Remaining			24,580.82

**TOTAL DUE THIS INVOICE**

**\$100,365.21**  
*L Gibson*

ADVANCEDSIGN™



Remit to: 1717 McKinney Ave, Lock Box 15, Dallas, TX 75202