



December 22, 2020

Mr. Stacy Slawinski, PE
County Engineer
Fort Bend County Engineering Department
301 Jackson Street, 4th floor
Richmond, Texas 77469

**Ref: Owens Road (John Sharp) Segment 2; Project No. 17407; PO 169600
Invoice No.9**

Dear Stacy:

Attached please find our Invoice No. 9 for your review and processing. The invoice, in the amount of \$6,205.40 covers the period from July 1, 2020 to November 30, 2020.

Please let me know if you have any questions or comments.

Sincerely,

A handwritten signature in blue ink, appearing to read "Georghiou", written over a light blue circular stamp.

Costas Georghiou, PE
Project Principal

FORT BEND COUNTY

OWENS ROAD SEGMENT 2; PROJECT NO. 17407; PO 169600

INVOICE No.9
SERVICES FOR JULY 1, 2020 TO OCTOBER 31, 2020

ALEXANDRIA
ATLANTA
AUSTIN
BOCA RATON
CHICAGO
DALLAS
HOBOKEN
HOUSTON
LAS VEGAS
LOS ANGELES

TASK	CONTRACT AMOUNT	% COMPL.	TOTAL AMOUNT	PREVIOUSLY INVOICED	TOTAL THIS INVOICE
PRELIMINARY ENGINEERING	\$ 61,128.00	100.0%	\$ 61,128.00	\$ 61,128.00	\$ -
FINAL DESIGN	\$ 124,108.00	90.0%	\$ 111,697.20	\$ 105,491.80	\$ 6,205.40
TOPOGRAPHIC SURVEYS	\$ 28,050.00	100.0%	\$ 28,050.00	\$ 28,050.00	\$ -
ROW MAPS	\$ 31,700.00	100.0%	\$ 31,700.00	\$ 31,700.00	\$ -
TRAFFIC ENGINEERING	\$ 8,238.00	90.0%	\$ 7,414.20	\$ 7,414.20	\$ -
SIGNAL DESIGN	\$ 34,417.50	0.0%	\$ -	\$ -	\$ -
GEOTECHNICAL INVESTIGATIONS	\$ 22,274.50	100.0%	\$ 22,274.50	\$ 22,274.50	\$ -
CONSTRUCTION PHASE SERVICES	\$ 25,000.00	0.0%	\$ -	\$ -	\$ -
ADDITIONAL TOPOGRAPHIC SURVEYS	\$ 8,831.00	100.0%	\$ 8,831.00	\$ 8,831.00	\$ -
TOTAL	\$ 343,747.00		\$ 271,094.90	\$ 264,889.50	\$ 6,205.40

TOTAL THIS INVOICE

\$ 6,205.40

RTM

November 30, 2020

Mr. Stacy Slawinski, PE
County Engineer
Fort Bend County Engineering Department
301 Jackson Street, 4th floor
Richmond, Texas 77469

**Ref: Owens Road (John Sharp) Segment 2; Project No. 17407; PO 169600
Invoice No.9**

Dear Stacy:

The following is our status report for the Owens Road (John Sharp) Segment 2 project for the period of July 1, 2020 to November 30, 2020:

Work completed during reporting period

- Continued utility coordination.
- Completed revisions in response to 90% comments.

Work planned for coming month

- Continue utility coordination.
- Complete revisions and submit 95% plans.

Issues to be resolved

- None

Sincerely,



Costas Georghiou. P.E.
Principal