

**APPLICATION AND CERTIFICATION FOR PAYMENT**

AIA DOCUMENT G702

PAGE ONE OF TWO

PAGES

OWNER Fort Bend County  
 Facilities and Planning  
 301 Jackson St. Ste 301  
 Richmond, Texas 77469

PROJECT: Bob Lutts Fulshear Library  
 8100 FM 359  
 Fulshear, TX 7741

CONTRACTOR Gutier LLC  
 12930 Dairy Ashford Rd. Ste 801  
 Sugar Land, Texas 77478

ARCHITECT: Armko Industries  
 22503 Katy Fwy Ste 9  
 Katy, Texas 77450

APPLICATION NO 1

PERIOD TO: 12/31/2020

PROJECT NOS: 19-137842

Distribution to:

OWNER

ARCHITECT

CONTRACTOR

CONTRACT FOR: Fort bend County - Bob Lutts Fulshear Branch Library

CONTRACT DATE 8/14/2020

PO#191715 R#565342

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract.  
 Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.


- 1. ORIGINAL CONTRACT SUM \$ 151,760.00 ✓
- 2. Net change by Change Orders \$ 0.00
- 3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 151,760.00 ✓
- 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 116,760.00
- 5. RETAINAGE:
  - a. 10 % of Completed Work \$ 11,676.00 ✓
  - b. % of Stored Material \$
  - Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 11,676.00
- 6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 105,084.00 ✓
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 0.00
- 8. CURRENT PAYMENT DUE \$ 105,084.00
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 46,676.00

CONTRACTOR:

By: *[Signature]*

Date: 01/29/2021

State of: Texas County of: *[Signature]*  
 Subscribed and sworn to before me this 29<sup>th</sup> day of *[Signature]*  
 Notary Public: *[Signature]*  
 My Commission expires: 08-13-2023



**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED . . . . . \$ \_\_\_\_\_

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: *Consultant*

By: *[Signature]*

Date: 02/02/21

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

**RECEIVED**

FEB 01 2021

BY: *Fm210022*

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE

TWO OF TWO

PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 1

APPLICATION DATE: 11/1/2020

PERIOD TO: 12/31/2020

ARCHITECT'S PROJECT NO: 19-137842

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
1	Mobilization / Demobilization	\$6,000.00	\$0.00	\$4,000.00	\$0.00	\$4,000.00	66.67%	\$2,000.00	\$400.00
2	Roofing - Labor	\$17,260.00	\$0.00	\$17,260.00	\$0.00	\$17,260.00	100.00%		\$1,726.00
3	Roofing - Material	\$40,000.00	\$0.00	\$40,000.00	\$0.00	\$40,000.00	100.00%	\$33,000.00	\$4,000.00
4	Sheet Metal - Labor	\$37,500.00	\$0.00	\$4,500.00	\$0.00	\$4,500.00	12.00%		\$450.00
5	Sheet Metal - Material	\$51,000.00	\$0.00	\$51,000.00	\$0.00	\$51,000.00	100.00%		\$5,100.00
<b>GRAND TOTALS</b>		\$151,760.00	\$0.00	\$116,760.00 ✓	\$0.00	\$116,760.00	54.1%	\$35,000.00 ✓	\$11,676.00 ✓

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity