

INVOICE

Stacy Slawinski, P.E. (stacy.slawinski@fortbendcountytexas.gov)
County Engineer
Fort Bend County
301 Jackson Street., 4th Floor
Richmond, Texas 77469
Attention: Wesley Crawford- Construction Manager

Project: Fort Bend County
2013 Mobility Projects Within Precinct 1
Professional Construction Management Services

Invoice No.: 17CM01-22 Project No.: 17CM01
Purchase Order No.: 157253 Invoice Date: February 4, 2021
Invoice Date From: January 1, 2021 Invoice Date To: January 31, 2021

Personnel	Title	Hours	Billing Rate	Amount Due
Willie Melton Paving and Drainage Improvements, FBC Mobility Project No.13115				
			Subtotal	\$ -
			Previous Billing	\$ 33,702.50
Braxton Street Paving and Drainage Improvements; FBC Mobility Project No.13116X				
Vincent N. Jacob, P.E.	Construction Manager	13.00	\$ 150.00	\$ 1,950.00
Conrad Beinstingel	Construction Manager	35.50	\$ 115.00	\$ 4,082.50
Carl Beinstingel	Inspector	30.50	\$ 78.00	\$ 2,379.00
TDLR Project Registration Fee				\$ 175.00
RAS Plan Review Fee				\$ 600.00
RAS Inspection Fee				\$ 750.00
			Subtotal	\$ 9,936.50
			Previous Billing	\$ 285,053.65
Sycamore Road Paving and Drainage Improvements; FBC Mobility Project No.13113				
			Subtotal	\$ -
			Previous Billing	\$ 17,500.25
Ladonia Street Paving and Drainage Improvements; FBC Mobility Project No.13107				
			Subtotal	\$ -
			Previous Billing	\$ 119,405.75
Williams Way Blvd.(FM762-US59); FBC Mobility Project No.13114				
			Subtotal	\$ -
			Previous Billing	\$ 208,920.05
Powerline Road (Spice Springs to Sunraise Meadows); FBC Mobility Project No.13110				
			Sub-Total	\$ -
			Previous Billing	\$ 25,841.00
A Myers Road (FM762 to Royal Crest Lane);FBC Mobility Project No.13102				
Conrad Beinstingel	Construction Manager	11.50	\$ 115.00	\$ 1,322.50
Carl Beinstingel	Inspector	4.00	\$ 78.00	\$ 312.00
Joe Chabayta	Inspector	25.00	\$ 78.00	\$ 1,950.00
			Sub-Total	\$ 3,584.50
			Previous Billing	\$ 148,959.75

Personnel	Title	Hours	Billing Rate	Amount Due
Sansbury Blvd. (Williams Way to Grand Estates Drive); FBC Mobility Project No.13111				
TDLR Project Registration Fee				\$ 175.00
RAS Plan Review Fee				\$ 650.00
RAS Inspection Fee				\$ 695.00
			Sub-Total	\$ 1,520.00
			Previous Billing	\$ 119,026.75
Old Needville Fairchild Rd (FM361 to Needville City Limit); FBC Mobility Project No.13109				
Vincent N. Jacob, P.E.	Construction Manager	1.25	\$ 150.00	\$ 187.50
Conrad Beinstingel	Construction Manager	45.50	\$ 115.00	\$ 5,232.50
Joe Chabayta	Inspector	103.00	\$ 78.00	\$ 8,034.00
Carl Beinstingel	Inspector	33.00	\$ 78.00	\$ 2,574.00
			Sub-Total	\$ 16,028.00
			Previous Billing	\$ 331,034.75
			INVOICE TOTAL	\$ 31,069.00
			Authorized Amount	\$ 1,458,340.00
			Previous Billing	\$ 1,289,444.45
			Balance Remaining	\$ 137,826.55

Thank you,
 I certify this invoice to be true and correct.

Bobby V.P. Singh
 Bobby V.P. Singh
 Principal

[Signature]
 2/5/2021

**Braxton Street Paving and Drainage Improvements
FBC Mobility Project No.13116X**

ISANI Time by Project

Time Entry Date: From Friday, January 1, 2021 to Sunday, January 31, 2021

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Beinstingel, Carl					
1/7/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Reports	look up photos for RFPs 18, thru 21	1.50
1/14/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of the RCP pipe at 2919 and slope pavement cutting pipe and grouting and pouring concrete at slope pavement	8.00
1/15/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of removing and replacing 2 concrete pavement panels and curb line	8.00
1/18/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of wrecking forms and pouring concrete curb	8.00
1/29/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Meetings	meet with county on site to check on things that had to be done to finish last few things	5.00
Employee Total					30.50
Employee: Beinstingel, Conrad					
1/4/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the testing lab invoice, provide concurrence that it will be the final invoice from the testing lab	0.50
1/5/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review invoices received from TDLR inspector for the ADA inspection and forward to HR for payment. And provide Vincent with clarification concerning FBC acceptance of this expenses and their agreement to reimburse	1.00
1/5/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review RFP 19 and prepare comments concerning the cost requested.	0.50
1/6/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC (Rick Staigle) a status report concerning when the ADA inspection will be performed and when the certification will be provided	0.50
1/6/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review RFP 18 & 21 and provide comments	1.00
1/8/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Based on discussion with Vincent, modify RFP 18 & 20.	1.00
1/8/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Per Vincent's request, gather information concerning the outstanding RFP's (18-21) and provide clarifications, comments and photos concerning the cost recommendations/changes to the RFP's to Vincent for his use.	2.00
1/11/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussions with Vincent concerning RFP 18-21, gather information including photos, Marked up RFP's and response information and forward to Vincent for discussions with Contractor including cost information and what funds are left in the contract for these RFP's.	1.50
1/11/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Prepare the Dec pay estimate for the project and forward information to Vincent	1.50

ISANI Time by Project

Time Entry Date: From Friday, January 1, 2021 to Sunday, January 31, 2021

Date	Project	Description	Task	Description	Hours Worked
1/11/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussions with Vincent concerning the TV'ed sewer lines, gather past information concerning this issue and forward to Vincent	1.00
1/12/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussion with Vincent, locate and provide a copy of the SET detail provided in the original construction documents to Vincent for his use.	0.50
1/12/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward Vincent copies of the December pay estimate (PE 12) and the latest change order (CO5)	0.50
1/13/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Fill out the Request for Inspector form for the ADA inspection and forward to ADA inspector to have the inspection completed in the field	0.50
1/13/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussion with Vincent, coordinate with the inspector to be at the site while the Contractor addressed the final punch list items	0.50
1/13/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussion with Vincent concerning the change order revision confirmation from the Contractor, revise the change order (CO5) and forward a preliminary copy to Vincent for his review	0.50
1/13/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussion with Vincent, provide him a cop of the punch list with the information concerning the lowering of the inlet clouded for his reference.	0.50
1/14/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After reviewing information provided by TDLR inspector concerning the site inspection schedule, for ward information to FBC.	0.50
1/15/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussion with Vincent concerning the grouting of the manholes, provide him with a explanation concerning what was done in the field and how the issues was handled	0.50
1/15/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Gather information used to determine to amount of sewer lines that were TV'ed and the amount newly installed based on the construction plans and forward to Vincent with a clarification to discuss with the Contractor.	1.00
1/18/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussion with Vincent, mark up the previously highlighted TV'ed lines in a PDF and provided to Vincent for his use	0.50
1/18/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After reviewing the inspector's and Contractor's statement, provide Vincent with a clarification concerning the two different items they are discussing. One, being the flatness of the storm sewer line and the other being the manholes being lower than the storm sewer flowline and holding water	1.00
1/18/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide Vincent information concerning when the storm sewer was installed and how it can be installed prior to the TV'ing of the sewer line.	0.50
1/18/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussion with Vincent, provide an explanation concerning the interruption of the general notes within the plans and how this explanation is based on the conversations had during the updating of the plans before the beginning of Phase 2	0.50
1/18/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review comments concerning the TV'ing of the sewers from Vincent and then provide a clarification concerning why there were overruns in the san and stm lines	1.00

Thursday, February 4, 2021

Isani Consultants LLP



Page 2 of 5

ISANI Time by Project

Time Entry Date: From Friday, January 1, 2021 to Sunday, January 31, 2021

Date	Project	Description	Task	Description	Hours Worked
1/18/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussions with the inspector and vincent, provide Vincent a list of outstanding items the Contractor still needs to address.	1.00
1/18/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide Vincent with a clarification concerning what the Contractor did in the field during the TV'ing of the sewer lines and how the full scope was provided in the construction documents and not provided by Isani.	0.50
1/18/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussion, provide Vincent a copy of the highlighted lists and the percentage of the construction cost used and what is remaining before hitting th 125% mark.	0.50
1/19/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After an in depth review of the DPR's, testing lab reports and additional information from Phase 1, we identified that the actual sewer lines identified in the Phase 2 plans and what was installed in Phase 1 do not match. So provide the actual quantity of TV'ed lines to Vincent for his use with Contractor.	3.00
1/20/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After obtaining confirmation that the Contractor has agreed to the changes/comments, request for the Contractor to reject the change order so that the changes can be done and the change order returned to the Contractor, then change the change order and return to the Contractor via Masterworks.	1.00
1/20/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request a site inspection from TXDOT for items constructed within the TxDOT ROW at FM 2919.	0.50
1/22/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After a discussion, provide Vincent with the procedures required to prepare a pay estimate within and outside of Masterworks.	1.00
1/22/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Om request by FBC, forward them a copy of the change order (CO5) and the pay estimate (PE 12) to show that he number work to consolidate all items and have this change order then a final one after the change order is approved.	0.50
1/26/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of Tx DOT response, provide the status to Vincent along with the outstanding punch list items.	1.00
1/27/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussion with the TDLR inspector, provide them with an email stating that FBC is good with the ramps installed in the field exactly matching the detail as long as the ramps meet the ADA requirements.	1.00
1/27/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate with the inspector and FBC concerning the verifying that the punch list items have been addressed	1.00
1/27/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	followed up with Eric at JCG to ensure that the signs were going to be installed soon and when. Then forwarded this information to FBC for their information	1.00
1/28/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Download phhhhphotos provided by Contractor for use during the upcoming site visit.	1.00
1/28/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discussing issues with the final punch list items with the inspector and obtaining photos of areas near laydown yard during the walk-thru with FBC	1.00

Thursday, February 4, 2021

Isani Consultants LLP



Page 3 of 5

ISANI Time by Project

Time Entry Date: From Friday, January 1, 2021 to Sunday, January 31, 2021

Date	Project	Description	Task	Description	Hours Worked
1/29/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Upload photos provided by the inspector from site visit	0.50
1/29/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the TDLR inspection report, forward it to FBC for their use.	1.00
1/29/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Speak with inspector while he is at site to obtain additional photos at the laydown yard.	1.00
Employee Total					35.50
Employee: Jacob, Vincent					
1/5/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinated with Brian Conrad on RFP Request and Status of Punch Lists; Received RFPs (4 Nos.), reviewed and forwarded to Conrad for review and request supporting correspondence; Received from Conrad and coordinated with Wesley and Bobby of Payment for TDLR Inspection.	1.75
1/12/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Reviewed & Discussed with Conrad & Wesley and sent responses for RFP # 18, 19, 20, and 21 to Brian Conrad; Also sent Invoice No.12 for December 2020 and Draft Change Order No.5 for reveiw and concurrence.	1.50
1/13/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Received Response from Brian Conrad on RFPs and after discussion with Wesley & Conrad Confirmed disposition for the RFPs 18,19, 20 & 21; Requested schedule from Conrad Construction and upon receipt coordinated with Conrad of inspection by Carl	1.00
1/14/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Received Response from Brian Conrad on Change Order # 5 concerning CCTV of storm pipes and coordinated with Conrad on research and response;	0.75
1/15/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Received elevations for manholes required to be grouted and also received & Reviewed ADA Inspection Results.	0.50
1/18/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Researched and Discussed with Conrad on Storm CCTV by the Contractor and responded to Conrad Construction response to their queries on Change Order No.5; Received response from Conrad Construction and discussed with Conrad on further investigation on the CCTV Quantities and provided guidance.	3.00
1/20/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Reviewed findings on CCTV of storm sewers and responded to Conrad Construction of finding and received concurrence	1.50
1/22/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Notified Conrad Construction of TX DOT Inspection of FM2919 Work on Monday (01/25).	0.25
1/25/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Per Request by FBC (Wesley Crawford), contacted Conrad Construction of holding-off of Pay Estimate # 12 until the CO 5 is approved and generate a Final Invoice. Confirmed concurrence via Email..	1.00
1/26/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forwarded to Conrad Construction, Inspection Approval by TX DOT on Work within FM 2919 ROW and inquired of Completion of All Punch List items	0.50

Thursday, February 4, 2021

Isani Consultants LLP



Page 4 of 5

ISANI Time by Project

Time Entry Date: From Friday, January 1, 2021 to Sunday, January 31, 2021

Date	Project	Description	Task	Description	Hours Worked
1/27/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Received communication form Conrad Construction of Completion of punch list items with photos; Cooridnated with Conrad / Carl and Wesley for Final Insepction.	0.75
1/28/2021	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Received Communication from FBC (Wesley) and coordinated Final Inspection on Friday AM with all parties involved.	0.50
Employee Total					13.00
Client Total					79.00
Grand Total					79.00

Vincent M. Grant



4660 SWEETWATER BLVD., SUITE # 300
SUGAR LAND, TX 77479
TELE. # 281-242-8464

Date: 1/5/2021

Invoice #: RAS BRAXTON ST 12/18/20

To: CONRAD J BEINSTINGEL
3143 YELLOWSTONE BOULEVARD
HOUSTON, TX 77054

Proj. Ref: TABS2021006375
BRAXTON STREET
ROADWAY PROJECT
KENDLETON, TX

DESCRIPTION	Amount
TDLR PROJECT REGISTRATION FEE	\$175
AMOUNT DUE UPON RECEIPTTOTAL AMOUNT DUE *	\$175

MAKE CHECK PAYABLE TO: **SHAH COMPANIES, INC.**

OR to pay by ACH, please call us for the information.

*Please note that this amount is non-refundable. Once the project is registered by using our RAS number with TDLR and for the city permit, the full payment is due. As we immediately prepare and keep track of the schedule of the project, start preparing all TDLR required forms; correspondence with design team, tenant and building owner; preparation of plan review, inspection check list, and final or preliminary reports.

THANK YOU FOR YOUR BUSINESS!



4660 SWEETWATER BLVD., SUITE # 300
SUGAR LAND, TX 77479
TELE. # 281-242-8464

Date: 1/5/2021

Invoice #: RAS BRAXTON ST 12/18/20

To: CONRAD J BEINSTINGEL
3143 YELLOWSTONE BOULEVARD
HOUSTON, TX 77054

Proj. Ref: TABS2021006375
BRAXTON STREET
ROADWAY PROJECT
KENDLETON, TX

DESCRIPTION	Amount
RAS PLAN REVIEW FEE	\$600
RAS INSPECTION FEE	\$750
AMOUNT DUE UPON RECEIPTTOTAL AMOUNT DUE *	\$1,350

MAKE CHECK PAYABLE TO: SHAH COMPANIES, INC.

OR to pay by ACH, please call us for the information.

*Please note that this amount is non-refundable. Once the project is registered by using our RAS number with TDLR and for the city permit, the full payment is due. As we immediately prepare and keep track of the schedule of the project, start preparing all TDLR required forms; correspondence with design team, tenant and building owner; preparation of plan review, inspection check list, and final or preliminary reports.

THANK YOU FOR YOUR BUSINESS!

Conrad Beinstingel

From: Conrad Beinstingel
Sent: Tuesday, January 5, 2021 1:45 PM
To: Pratima Chauhan
Cc: Vincent Jacob
Subject: FW: Braxton Street (Kendleton, TX) - Plan Review and Invoices
Attachments: Braxton Street - RAS Plan Review and Inspection Invoice.pdf; Braxton Street - TDLR Project Registration Fee Invoice.pdf

Importance: High

Attached are two invoices for the TDLR inspection for the Braxton project (Project # 17CM18).

Please provide checks for these tasks.

Thank you,

CONRAD J. BEINSTINGEL / QA/QC Manager / Senior Designer
Isani Consultants L.P

m / 713 385 8049 e / conrad@isaniconsultants.com
o / 713 747 2399 f / 713 748 3748
a / 3143 Yellowstone Blvd., Houston, TX 77054

ISANICONSULTANTS.COM

*\$1350.00 CK#3252
117/21
\$175.00 CK#3252
117/21*

From: Rebekah Chadima <OfficeManager@shahcompanies.com>
Sent: Tuesday, January 5, 2021 12:28 PM
To: Conrad Beinstingel <conrad@isaniconsultants.com>
Cc: Dinesh Shah <dinesh@shahcompanies.com>
Subject: Braxton Street (Kendleton, TX) - Plan Review and Invoices
Importance: High

Good afternoon Conrad,

Please find the attached plan review with remarks for Braxton Street.

No reply is required but the compliance is required as per TAS.

All noted items will be verified at the time of inspection.

In addition, the RAS invoice and TDLR registration fee invoice is attached.

Thank you,
Rebekah Chadima

SHAH COMPANIES
4660 Sweetwater Blvd., # 300

**A Myers Road (FM762 to Royal Crest Lane
FBC Mobility Project No.13102**

ISANI Time by Project

Time Entry Date: From Friday, January 1, 2021 to Sunday, January 31, 2021

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Beinstingel, Carl					
1/21/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	checking on ditch erosion and channel erosion and find locations	4.00
Employee Total					4.00
Employee: Beinstingel, Conrad					
1/4/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Based on conversation with FBC, review the construction cost used during the project to date and provide that information along with the amount remaining before 125% of construction cost is reached to FBC.	1.00
1/5/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the sealing of the cracks along Berdett with inspector and what was the schedule for completion by the Contractor	0.50
1/15/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request the status concerning the submittal of the seal coat for the roadway and indicate that FBC wants to use ROC to seal the surface. We also provide information from the suppliers concerning the cure time of the material and requested a schedule as to when it can be applied	1.00
1/18/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussions with the Contractor, schedule a site meeting with them concerning the ditch washouts and the sealing of the pavement then provide information to FBC so they can attend if they want to.	1.00
1/19/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC the status of the recommendation concerning the slope repairs for the washouts along the slopes of the roadside ditches along with what the Design Engineer provided as a response.	0.50
1/21/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Site visit with Contractor to discuss how to repair the slope washouts along the roadside ditches	4.00
1/22/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Prepare meeting minutes from the site visit held on 1/21 and send them to the attendees along with a sketch showing where washouts are located.	1.00
1/22/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After reviewing the product data sent by the Contractor, forward it to the Design Engineer for their review.	1.00
1/26/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After preparing a sketch showing a possible repair method, forward it the Design Engineer along with some option for their review and response.	1.50
Employee Total					11.50
Employee: Chabayta, Joe					
1/4/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Observe and monitor asphalt crack repairs include: Crack cutting, crack cleaning and drying, and crack sealing and filling operation.	10.00
1/5/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Observe and monitor asphalt crack repairs include: Crack cutting, crack cleaning and drying, and crack sealing and filling operation.	10.00
1/8/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Reports	Close out documentations,	5.00
Employee Total					25.00
Client Total					40.50

Thursday, February 4, 2021

Isani Consultants LLP



Page 1 of 2

ISANI Time by Project

Time Entry Date: From Friday, January 1, 2021 to Sunday, January 31, 2021

Date	Project	Description	Task	Description	Hours Worked
Grand Total					40.50

Vincent M. Grant

**Sanbury Blvd. (Williams Way to Grand Estates Drive)
FBC Mobility Project No.13111**



4660 SWEETWATER BLVD., SUITE # 300
SUGAR LAND, TX 77479
TELE. # 281-242-8464

Date: 7/31/2019

Invoice #: RAS SANSBURYBLVD 7/22/19

To: CONRAD J BEINSTINGEL
3143 YELLOWSTONE BLVD
HOUSTON, TX 77054

Proj. Ref: TABS2019016673
SANSBURY BLVD - ROADWAY PROJECT
SANSBURY BLVD
RICHMOND, TX 77469

DESCRIPTION	Amount
RAS PLAN REVIEW FEE	\$650
RAS INSPECTION FEE	\$695
AMOUNT DUE UPON RECEIPTTOTAL AMOUNT DUE *	\$1,345

PAID
8/5/19
ck# 2892

MAKE CHECK PAYABLE TO: SHAH COMPANIES, INC.

OR to pay by ACH, please call us for the information.

*Please note that this amount is non-refundable. Once the project is registered by using our RAS number with TDLR and for the city permit, the full payment is due. As we immediately prepare and keep track of the schedule of the project, start preparing all TDLR required forms; correspondence with design team, tenant and building owner; preparation of plan review, inspection check list, and final or preliminary reports.

THANK YOU FOR YOUR BUSINESS!

CONSULTANTS, LP
SHAH COMPANIES

Inv. # RAS Sansburyblvd.

7/31/2019

2892

1,345.00

Isani Consultants, L.P. Inv. # RAS Sansburyblvd. 7/22/219

HOUSTON, TX 77054

SANSBURY BLVD
RICHMOND, TX 77469

1,345.00

From: tabs-noreply@tdlr.texas.gov
Sent: Monday, July 22, 2019 3:17 PM
To: Conrad Beinstingel
Subject: TABS Payment Receipt

Architectural Barriers Project Registration Online Receipt

Your project has been successfully registered! However, this is only the registration of the construction project. The building/facility owner is ultimately responsible for ensuring that the registration number, project details and construction documents (in the instance that a design professional is not associated with the project) are mailed, scanned, or hand delivered to the Registered Accessibility Specialist (RAS) for the required review and inspection of the project.

Your project registration number is **TABS2019016673**.

Project Name

Sansbury Boulevard

Project Number

TABS2019016673

Receipt Number

452AB2019773497

Reference Number

2019773497

Receipt Date

7/22/2019

Fee Description

Project Registration Fee

Amount

\$175.00

Billing Name

Conrad Josef Beinstingel

Billing Address

3143 YELLOWSTONE BOULEVARD
HOUSTON TX 77054
US

Billing Phone

7137472399

Billing Email

conrad@isaniconsultants.com

Architectural Barriers Program
Regulatory Program Management Division
Texas Department of Licensing and Regulation
512-539-5669 Voice • 877-278-0999 Toll Free • 512-539-5690 Fax
Visit our Website: www.tdlr.texas.gov
Email: Techinfo@tdlr.texas.gov

NOTE: This email has been generated based on activity in the Texas Architectural Barriers online

Old Needville Fairchild Road (FM 361 to Needville City Limit)
FBC Mobility Project No. 13109

ISANI Time by Project

Time Entry Date: From Friday, January 1, 2021 to Sunday, January 31, 2021

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Beinstingel, Carl					
1/4/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	inspection on buttons being placed and contractor working on mailboxes	5.00
1/5/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	inspection of placing rest of buttons	8.00
1/6/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Site Visit	check on and adding up all the pay items for project	8.00
1/7/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Meetings	substantial completion walk through with contractor, CM and County	3.00
1/7/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Site Visit	coronating things with other inspector that had been done while he was out and compiling punch list items from walk thru	3.50
1/8/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Reports	putting together pay items, checking on number of mailboxes per preconstruction video and google maps	5.50
Employee Total					33.00
Employee: Beinstingel, Conrad					
1/4/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Coordinate with the Contractor and inspector concerning the returning of the mailboxes to original locations	0.50
1/4/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Instruct the inspector to take photos of driveway near Oberrender which seems to have been installed narrower than the existing driveway then download photos to project folder.	1.00
1/4/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss the finishing of the striping issues with the Contractor and scheduling the substantial completion walk-thru	0.50
1/4/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Reviewing the DPR's the work completed in December and reviewing the striping quantities with the inspectors in preparation of preparing the December pay estimate.	2.50
1/5/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review issues with DPR quantities with the inspector	1.00
1/5/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Schedule the Substantial Completion Walk-thru and send out invites for 1/7	0.50
1/6/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussions with FBC, have the inspector obtain information concerning the missing signs and prepare a list and forward to FBC per their request	1.50
1/7/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Download photos from the Substantial Completion walk-thru and place in the project folder	1.50
1/7/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Site Visit	Substantial completion walk-thru	5.50
1/8/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review additional speed limit change warning sign provided by FBC, request additional clarification concerning the size of the sign.	1.00



ISANI Time by Project

Time Entry Date: From Friday, January 1, 2021 to Sunday, January 31, 2021

Date	Project	Description	Task	Description	Hours Worked
1/8/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss photo uploading issues with inspector and pass information on to FBC so it can be addressed in Masterworks.	0.50
1/8/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide FBC a status report concerning the Straznick's issue and how they will be addressed.	0.50
1/8/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss the Straznick's issues with them and explain the substantial completion process to them, then instruct the inspector to meet with them on site and take photos of the issues they have.	1.00
1/8/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Prepare December's pay estimate in Masterworks	1.00
1/11/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Coordinate with FBC concerning issues with uploading photos to Masterworks	0.50
1/11/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Coordinate with the inspectors to walk the outfall ditches to obtain any punch list items and make a list with photos	0.50
1/12/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request information concerning options to address the slope erosion issues along the roadside ditches from the Design Engineer.	1.00
1/12/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Coordinate with the inspectors and the Contractor concerning the walking of the outfall ditch so they can meet in the field to discuss any issues.	1.00
1/12/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review Dec pay estimate and return to the Contractor with comments and then re-review and forward to FBC for processing	1.00
1/12/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Work on consolidating the punch list items from CM, Inspectors & FBC.	2.00
1/12/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Download additional photos from the substantial completion walk-thru	1.00
1/12/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request clarification from FBC concerning some of their comments in the general notes section of their punch list.	0.50
1/12/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request a copy of the Design Engineer's punch list from the walk-thru so it can be incorporated into the overall substantial completion punch list along with a response to the question concerning the yellow stripe quantity	0.50
1/15/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Updating the punch list with the comments from the Design Engineer and the inspector comments on the outfall ditches	2.00
1/15/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request for the Design Engineer to provide a sketch showing hoe the slopes should be repaired where washouts have occurred.	0.50
1/15/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Download additional photos from the substantial completion walk-thru provided by the Design Engineer	1.00
1/18/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Complete the punch list from the substantial completion walk-thru and forward to FBC for review	1.50



ISANI Time by Project

Time Entry Date: From Friday, January 1, 2021 to Sunday, January 31, 2021

Date	Project	Description	Task	Description	Hours Worked
1/18/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide the Contractor the status of the preparation of the punch list and a list of items that can be completed prior to receiving the punch list since they have been aware of these items for several months	1.00
1/19/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After receiving additional comments FBC concerning the punch list, incorporate comments and return to FBC for review.	1.00
1/19/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Conduct an additional review of the punch list and provide FBC with an updated punch list for their review.	1.50
1/20/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After receiving a second round of comments from FBC, address the comments and return to FBC along with provide clarifications concerning some questions about addressing some property owner comments.	1.00
1/20/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Request for TxDOT to review questions and provide response concerning the installation of Rip Rap and daylighting of ditch to eliminate standing water at FM 361.	0.50
1/20/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After receiving approval by FBC, forward the punch list to the Contractor and request a schedule as to when the items will be addressed.	0.50
1/26/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After further discussion with FBC, direct the contractor to install the missing signs as soon as possible	1.00
1/26/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussion with the Contractor, provide FBC the status of the installation of the missing sign which were not installed when the other signs were.	1.00
1/27/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussions with FBC, forward an email to TxDOT that that we will have the Contractor get the elevations along the FM 361 ditch so it can be daylighted but we were going to install the stone rip rap as approved in the TxDOT permit.	1.00
1/27/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Send an email to the Contractor request for them to obtain the elevations along the FM 361 ditch so it can be daylighted and also instruct them to install the rip rap instead of slope paving.	0.50
1/28/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Coordinate with the Contractor concerning the installation of the revised speed limits signs then halting the fabrication due to FBC needing to discuss what they want installed.	1.00
1/28/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Coordinate with the inspector to be in the field during the traffic sign sub's addressing of their punch list items on Friday	1.00
1/29/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide a copy of the revised intersection layout detail to inspector so he can coordinate placement of "cross traffic does not stop" signs.	1.00
1/29/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussions with the Contractor and inspector, provide the Contractor with approval for Saturday work	1.00
1/29/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Several discussions concerning the placement of the reduced speed limit sign concerning the speed to be reduced to and distance from the City limits.	1.00
Employee Total					45.50

Employee: Chabayta, Joe

Thursday, February 4, 2021

Isani Consultants LLP



Page 3 of 4

ISANI Time by Project

Time Entry Date: From Friday, January 1, 2021 to Sunday, January 31, 2021

Date	Project	Description	Task	Description	Hours Worked
1/6/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Walk thru the job site to accumulate pay items and to prepare for punch list.	8.00
1/7/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Walk thru the job site and work on punch list.	8.00
1/8/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Site visit, met with resident Murray and Cathy to discuss the issues they have raised regarding their driveways.	3.00
1/11/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Reports	Close out documentation.	8.00
1/12/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Reports	Close out documentation.	1.00
1/12/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Onsite, substantial completion for ditch 1 and ditch 2.	7.00
1/13/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Onsite, substantial completion for ditch 3 and ditch 4. Measured double yellow lines..	8.00
1/18/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Reports	Close out documentation.	8.00
1/19/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Reports	Close out documentation.	8.00
1/20/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Reports	Close out documentation.	8.00
1/21/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Reports	Close out documentation.	8.00
1/22/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Reports	Close out documentation.	8.00
1/26/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Site Visit	Old Needville-Fairchild road: site visit.	4.00
1/29/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Substantial completion: Walk-Thru Punch List.	8.00
1/30/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Substantial completion: Walk-Thru Punch List.	8.00
Employee Total					103.00
Employee: Jacob, Vincent					
1/5/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Invoicing	Collected Time sheets and Prepared Invoice No.,17CM01-21 and forwarded to Bobby for signature; Forwarded same to Wesley Crawford for Processing.	1.25
Employee Total					1.25
Client Total					182.75
Grand Total					182.75