

**INVOICE****2-1-21****PO 193518
DMS
REC 566906****AGENDA**

Project: **Westenfeldt Road**
 Fort Bend County Project No. 17124x
 Invoice No. 4 HJC Project No. 00120, PO # 193518
 20210201-Invoice-4-00120-HJ 17124x

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the invoice for the service rendered for the Preliminary Engineering Design for the above referenced project. The summary of work accomplished is summarized below. Please let me know if I can be of assistance.

	<i>Approved Amount</i>	<i>Total % Complete</i>	<i>Total Earned</i>	<i>Total Previous Invoiced</i>	<i>This Invoice</i>
Title					
PER	\$66,851.00	30%	\$20,055.30	\$16,712.75	\$3,342.55
Survey	\$33,270.62				
Geotechnical	\$11,128.00	90%	\$10,015.20	\$10,015.20	\$0
Final Design	\$136,367.00				
Subtotal	\$247,616.62	12.14%	\$30,070.50	\$26,727.95	\$3,342.55
Additional Services					
Survey for Parcel 6@\$3345	\$20,070.00				
Construction Phase Services (including Survey)	\$32,453.65				
Sub-Total	\$53,523.65				
Total	\$300,140.27	10.02%	\$30,070.50	\$26,727.95	\$3,342.55

I certify this invoice to be true and correct.

Sincerely,

Harish Jajoo, P.E., CFM
President

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com



Project: Westenfeldt Road
Fort Bend County Project No. 17124x, P0#193518
Invoice No. 4 HJC Project No. 00120
20210201-Invoice-4-00120-HJ 17124x

Progress Report for 01/03/21-01/31/21

Coordination with Survey Consultant
Researched the private utilities- continue
updated utility tables
Sent Email to private utilities requesting information....continue
Biweekly Project Meetings

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com