



13430 Northwest Freeway, Suite 700, Houston, Texas 77040

t 713.462.3178 | idseg.com

Fort Bend County  
c/o Binkley & Barfield, Inc.  
KMineo@binkleybarfield.com

January 26, 2021  
Project No: 057000700  
Invoice No: **25-0154514**

PO 165855 dated 5/22/2018 Ransom Road.  
Mobility Bond Project No **17103**  
Precinct 1. Fund: 2017 Mobility Bonds

**Professional Services from December 28, 2020 through January 25, 2021**

	<b>Proposed Fee</b>	<b>% Complete</b>	<b>Total Amt Complete</b>	<b>Previously Invoiced</b>	<b>This Invoice</b>
Design, Project Management, & Coordination	219,807.00	100.00%	219,807.00	216,268.24	3,538.76
Drainage Impact Analysis & Drainage Design	57,590.00	100.00%	57,590.00	51,831.00	5,759.00
Geotechnical Engineering Svcs/Paradigm	20,200.00	100.00%	20,200.00	20,200.00	0.00
Surveying Services/Civil Corp	42,933.00	72.52%	31,133.46	31,133.46	0.00
Bid & Construction Phase Services	17,808.00	Hourly	440.00	0.00	440.00
<b>Add Services</b>					
Roadway Alternative Evaluation	16,020.00	Hourly	16,020.00	16,020.00	0.00
<b>Total</b>	<b>374,358.00</b>		<b>345,190.46</b>	<b>335,452.70</b>	<b>9,737.76</b>

**Total this Invoice \$9,737.76**

**SUPPORTING DETAILS**

**Bid & Construction Phase Services-Hourly**

	<b>Hours</b>	<b>Rate</b>	<b>Amount</b>
<b>Sr Project Manager</b>			
Harrison, Carol	2.00	220.00	440.00
<b>Totals</b>	2.00		440.00
<b>Total Labor</b>			<b>440.00</b>

Include Progress Report.

**Account Recap**

PO Amount	\$ 374,358.00
Total Complete	\$ 345,190.46
Previously Invoiced	\$ 335,452.70
This Invoice	\$ 9,737.76
Remainder	\$ 29,167.54

## MONTHLY PROGRESS REPORT

Ransom Road - FBC 2017 Mobility Bond Project No 17103

For Professional Services from December 26, 2020 to January 25, 2021

Date of Report: February 10, 2021

### ROADWAY ALTERNATIVE EVALUATION - COMPLETE

#### DESIGN, PROJECT MANAGEMENT & COORDINATION

Activities this period:

- Address final comments
- Prepare project manual
- Prepare bid packages & CDs

Activities anticipated next period:

- None

Outstanding issues:

- No current issues

#### DRAINAGE IMPACT ANALYSIS & DRAINAGE DESIGN

Activities this period:

- None

Activities anticipated next period:

- None

Outstanding issues:

- No current issues

### GEOTECHNICAL ENGINEERING SERVICES - COMPLETE

#### SURVEYING SERVICES

Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues

#### BID & CONSTRUCTION PHASE SERVICES

Activities this period:

- Attended Pre-Bid Meeting

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues