

**DANNENBAUM ENGINEERING CORPORATION**

3100 WEST ALABAMA HOUSTON, TEXAS 77098 P.O. BOX 22292 HOUSTON, TEXAS 77227 (713) 520-9570

**PO 167061  
DMS  
REC 567179****AGENDA**

Stacy Slawinski, P.E.  
Fort Bend County  
301 Jackson Street  
Richmond, Texas 77469-3108

Invoice Date: January 20, 2021  
Invoice Period: 11/01/20 Through 12/31/20  
Invoice Number: 513601/20/II

For Professional Services:

In connection with Grand Parkway (SH 99) Southbound Frontage Road - Segment 2 (SOQ 14-025)

**P.O. Number 167061**

2017 Mobility Bond Project #17304

DESCRIPTION OF WORK TASK	TOTAL CONTRACT AMOUNTS	PERCENT COMPLETE TO DATE	AMOUNTS EARNED TO DATE	PREVIOUSLY INVOICED AMOUNTS	CURRENT INVOICE AMOUNTS
<b>Advanced Planning / Preliminary Engineering</b>					
Schematic Design (Dannenbaum)	\$ 155,487.36	97.96%	\$ 152,317.20	\$ 151,434.04	\$ 883.16
Environmental / NEPA (SWCA)	\$ 147,000.00	82.67%	\$ 121,519.49	\$ 119,407.99	\$ 2,111.50
Traffic Studies (TEDSI)	\$ 13,016.64	0.00%	\$ -	\$ -	\$ -
Drainage Impact Report (Sirus)	\$ 78,720.00	81.74%	\$ 64,347.00	\$ 64,347.00	\$ -
Management (Dannenbaum)	\$ 168,284.94	74.02%	\$ 124,562.40	\$ 117,831.00	\$ 6,731.40
<b>Final PS&amp;E Engineering</b>					
Roadway Design (Dannenbaum)	\$ 117,898.37	0.00%	\$ -	\$ -	\$ -
Drainage Design (Sirus)	\$ 87,715.00	0.00%	\$ -	\$ -	\$ -
SW3P (Dannenbaum)	\$ 24,018.62	0.00%	\$ -	\$ -	\$ -
Traffic - Signals (TEDSI)	\$ 33,328.99	0.00%	\$ -	\$ -	\$ -
Traffic - Signing & Pavement Marking (Dannenbaum)	\$ 43,524.10	0.00%	\$ -	\$ -	\$ -
Misc. & TCP (Dannenbaum)	\$ 149,212.22	0.00%	\$ -	\$ -	\$ -
Management (Dannenbaum)	\$ 214,838.40	0.00%	\$ -	\$ -	\$ -
<b>Extras</b>					
Survey (Weisser)	\$ 67,835.00	77.54%	\$ 52,597.36	\$ 52,597.36	\$ -
ROW Parcel Mapping (Weisser)	\$ 39,625.00	66.32%	\$ 26,278.88	\$ 26,278.88	\$ -
Geotechnical (Aviles)	\$ 63,121.46	75.98%	\$ 47,961.79	\$ 47,961.79	\$ -
Utility Coordination (Dannenbaum)	\$ 91,808.64	6.54%	\$ 6,008.52	\$ 6,008.52	\$ -
Direct Expenses (Dannenbaum)	\$ 15,025.00	5.97%	\$ 896.92	\$ 596.42	\$ 300.50
<b>Bid/Construction Phase Services</b>					
Post Design Services (Dannenbaum)	\$ 62,504.06	0.00%	\$ -	\$ -	\$ -
<b>Total Management &amp; Engineering Fees</b>	\$ 1,572,963.80	37.92%	\$ 596,489.56	\$ 586,463.00	\$ 10,026.56

<b>TOTAL AMOUNT DUE THIS INVOICE:</b>	<b>\$10,026.56</b>
---------------------------------------	--------------------

513601/MJK/II

ED

**Progress Report No. 20**  
**From November 01, 2020 to December 31, 2020**  
**Report Date: January 19, 2021**

**2017 Mobility Bond Program SOQ 14-025**

**Project: SH99 Grand Parkway Southbound Frontage Road Segment 2**  
**FM 1093 to Fry Road**

**Activities this Billing Period:**

**Project Management (Dannenbaum)**

- Provided updated schedules and cost estimates to TxDOT and FBC based on current status and latest design.
- Participated in conference calls with TxDOT to discuss status of Segment 1 and 2.
- Participated in conference call with TxDOT and Fort Bend County related to environmental requirements.
- Assisted TxDOT's consultant RPS as they prepared to begin PS&E design of SH 99 main lanes.
- Provided updated DGN files, reports, and environmental documents to Entech, RPS and TxDOT.

**Schematic Design (Dannenbaum)**

- Reviewed drainage, sound wall design, and environmental status based on questions from TxDOT and their consultant.

**Survey (Weisser)**

- None

**Environmental Studies (SWCA)**

- Participated in conference calls with TxDOT.
- Began work to update technical reports.
- Per TxDOT direction, technical reports and environmental document will remain combined for SBFR Segments 1 and 2.

**Drainage Study (Sirrus)**

- None

**Activities Next Month:**

**Project Management (Dannenbaum)**

- Hold progress conference calls with Design Team as needed to provide updates.
- Coordinate with FBC to determine restart of schematic and environmental design.
- Coordinate with TxDOT and their design consultants Entech and RPS as their schematic update and drainage design work begins.

**Schematic Design (Dannenbaum)**

- Address any additional TxDOT comments and submit updated schematic to TxDOT, their consultants, and County.

**Survey (Weisser)**

- None

**Geotechnical (Aviles)**

- None

**Drainage Study (Sirrus)**

- None

**Environmental Studies (SWCA)**

- Continue discussions with TxDOT related to remaining environmental issues.
- Continue work to update technical reports.

**Approvals and Planned Deliverables next Month:**

- Address any comments from TxDOT on the latest schematic design.



Michael J. Kaspar, P.E.