



Fort Bend County  
c/o Binkley & Barfield, Inc.  
KMineo@binkleybarfield.com

February 26, 2021  
Project No: 057000700  
Invoice No: 26-0154865

PO 165855 dated 5/22/2018 Ransom Road.  
Mobility Bond Project No 17103  
Precinct 1. Fund: 2017 Mobility Bonds

**Professional Services from January 28, 2021 through February 25, 2021**

	Proposed Fee	% Complete	Total Amt Complete	Previously Invoiced	This Invoice
Design, Project Management, & Coordination	219,807.00	100.00%	219,807.00	219,807.00	0.00
Drainage Impact Analysis & Drainage Design	57,590.00	100.00%	57,590.00	57,590.00	0.00
Geotechnical Engineering Srvc/Paradigm	20,200.00	100.00%	20,200.00	20,200.00	0.00
Surveying Services/Civil Corp	42,933.00	72.52%	31,133.46	31,133.46	0.00
Bid & Construction Phase Services	17,808.00	Hourly	1,375.00	440.00	935.00
<b>Add Services</b>					
Roadway Alternative Evaluation	16,020.00	Hourly	16,020.00	16,020.00	0.00
<b>Total</b>	<b>374,358.00</b>		<b>346,125.46</b>	<b>345,190.46</b>	<b>935.00</b>

**Total this Invoice \$935.00**

**SUPPORTING DETAILS**

**Bid & Construction Phase Services-Hourly**

	Hours	Rate	Amount
<b>Sr Project Manager</b>			
Harrison, Carol	1.00	220.00	220.00
<b>Design Manager</b>			
Fuller, Richard	1.00	200.00	200.00
<b>Administrative</b>			
Doughty, Darlene	5.00	103.00	515.00
Totals	7.00		935.00
<b>Total Labor</b>			<b>935.00</b>

Include Progress Report.

**Account Recap**

PO Amount	\$ 374,358.00
Total Complete	\$ 346,125.46
Previously Invoiced	\$ 345,190.46
This Invoice	\$ 935.00
Remainder	\$ 28,232.54

## MONTHLY PROGRESS REPORT

Ransom Road - FBC 2017 Mobility Bond Project No 17103

For Professional Services from January 26, 2021 to February 25, 2021

Date of Report: March 11, 2021

### **BID & CONSTRUCTION PHASE SERVICES**

Activities this period:

- Review bids
- Prepare bid tabulation
- Prepare bid recommendation letter

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues

**ROADWAY ALTERNATIVE EVALUATION - COMPLETE**

**DESIGN, PROJECT MANAGEMENT & COORDINATION - COMPLETE**

**DRAINAGE IMPACT ANALYSIS & DRAINAGE DESIGN - COMPLETE**

**GEOTECHNICAL ENGINEERING SERVICES - COMPLETE**

### **SURVEYING SERVICES**

Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues