



PO 195223
DMS
REC 570490

AGENDA

777 North Eldridge Parkway, Suite 500
Houston, TX 77079
713.782.0042 | Fax 713.782.5337
info@vs-eng.com
vs-eng.com



February 4, 2021

Mr. Stacy Slawinski
County Engineer
Fort Bend County Engineering Department
301 Jackson St., 4th Floor
Richmond, TX 77469

Attention: Mark C. Dessens, PE

Re: Fort Bend County Mobility Bond Program
Pin Oak Road at Katy-Flewellen Road
VDW&V Job No. 27704-802-1-OTH(i)
PO: 195223
FBC: 17322x

Dear Mr. Slawinski,

Please see the Consultant Monthly Status Report information below.

Outstanding Issues Requiring FBC Input or Direction:

1. Record Drawings have been requested for use in topo and design plans.

Project Control Update:

1. Traffic Signal services are awaiting topo information to begin services.

Summary of Project Status:

1. Preliminary design layouts and estimates have been developed.
2. Topo data collection is in progress.
3. Traffic Signal services are awaiting topo information to begin services.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Ruben Martinez'.

Ruben Martinez
Project Manager
Texas Professional Engineering Firm Registration No. F148
Encls.



777 North Eldridge Parkway, Suite 500
Houston, TX 77079
713.782.0042 | Fax 713.782.5337
info@vs-eng.com
vs-eng.com

March 5, 2021

Mr. Stacy Slawinski
County Engineer
Fort Bend County Engineering Department
301 Jackson St., 4th Floor
Richmond, TX 77469

Attention: Mark C. Dessens, PE

Re: Fort Bend County Mobility Bond Program
Pin Oak Road at Katy-Flewellen Road
VDW&V Job No. 27704-802-1-OTH(i)
PO: 195223
FBC: 17322x

Dear Mr. Slawinski,

Please see the Consultant Monthly Status Report information below.

Outstanding Issues Requiring FBC Input or Direction:

1. Record Drawings have been requested for use in topo and design plans.

Project Control Update:

1. Topo and design plans has been delayed due to lack of record drawing information.
2. Traffic Signal services are awaiting topo information to begin services.

Summary of Project Status:

1. Preliminary design layouts and estimates have been developed.
2. Topo data collection is in progress. The surveyor has contacted local MUD's for information.
3. Traffic Signal services are awaiting topo information to begin services.

Sincerely,

A handwritten signature in blue ink that reads 'Ruben Martinez'.

Ruben Martinez
Project Manager
Texas Professional Engineering Firm Registration No. F148
Encls.



777 North Eldridge Parkway, Suite 500
 Houston, TX 77079
 713.782.0042 | Fax 713.782.5337
info@vs-eng.com
 vs-eng.com



Fort Bend County Engineering Department
 301 Jackson St., Suite 401
 Richmond, TX 77469

March 9, 2021
 Project No: 277048021OTH
 Invoice No: 44564

Project 277048021OTH FBC Turn Lane - Pin Oak @ Katy Flewellen Rd.

PO #195223 FBC Project #17322x
TOTAL AUTHORIZED PROJECT AMOUNT - \$85,441.50
Professional Services from January 1, 2021 to February 28, 2021

Phase	010	Design Phase		
Fee				
Total Fee		22,144.00		
Percent Complete	23.00	Total Earned	5,093.12	
		Previous Fee Billing	0.00	
		Current Fee Billing	5,093.12	
		Total Fee		5,093.12
			Total this Phase	\$5,093.12

Billings to Date

	Current	Prior	Total
Fee	5,093.12	0.00	5,093.12
Totals	5,093.12	0.00	5,093.12

Phase	020	Bid Phase		
NTE \$4,000				
			Total this Phase	0.00

Phase	030	Construction Phase		
NTE \$4,000				
			Total this Phase	0.00

Phase	040	Survey		
Fee				
Total Fee		16,827.50		
Percent Complete	60.00	Total Earned	10,096.50	
		Previous Fee Billing	0.00	
		Current Fee Billing	10,096.50	
		Total Fee		10,096.50
			Total this Phase	\$10,096.50

Billings to Date

	Current	Prior	Total
Fee	10,096.50	0.00	10,096.50
Totals	10,096.50	0.00	10,096.50

Phase	050	Traffic Design Services	
Fee			
Total Fee	24,129.00		
Percent Complete	0.00	Total Earned	0.00
		Previous Fee Billing	0.00
		Current Fee Billing	0.00
		Total Fee	0.00
		Total this Phase	0.00

Phase	060	Optional Additional Services	
A. Proposed ROW Map (proposed roadway) for One Tract			
Fee			
Total Fee	2,675.00		
Percent Complete	0.00	Total Earned	0.00
		Previous Fee Billing	0.00
		Current Fee Billing	0.00
		Total Fee	0.00
		Total this Task	0.00

B. Restaking for Control Only			
Fee			
Total Fee	3,650.00		
Percent Complete	0.00	Total Earned	0.00
		Previous Fee Billing	0.00
		Current Fee Billing	0.00
		Total Fee	0.00
		Total this Task	0.00

C. Traffic Construction Phase Services			
Fee			
Total Fee	2,016.00		
Percent Complete	0.00	Total Earned	0.00
		Previous Fee Billing	0.00
		Current Fee Billing	0.00
		Total Fee	0.00
		Total this Task	0.00

D. Additional Bid/Construction Phase Services			
Fee			
Total Fee	2,000.00		
Percent Complete	0.00	Total Earned	0.00
		Previous Fee Billing	0.00
		Current Fee Billing	0.00
		Total Fee	0.00

Total this Task	0.00
------------------------	-------------

E. Changes in Drawings (Scope Changes)

Fee				
Total Fee	4,000.00			
Percent Complete	0.00	Total Earned	0.00	
		Previous Fee Billing	0.00	
		Current Fee Billing	0.00	
		Total Fee		0.00
		Total this Task		0.00
		Total this Phase		0.00
		Total this Invoice		\$15,189.62

Email: Mark C. Dessens
Schaumburg & Polk, Inc.
mdessens@spi-eng.com

ED