



PO 195431
DMS
REC 571092

AGENDA

777 North Eldridge Parkway, Suite 500
Houston, TX 77079
713.782.0042 | Fax 713.782.5337
info@vs-eng.com
vs-eng.com



February 4, 2021

Mr. Stacy Slawinski
County Engineer
Fort Bend County Engineering Department
301 Jackson St., 4th Floor
Richmond, TX 77469

Attention: Mark C. Dessens, PE

Re: Fort Bend County Mobility Bond Program
Fry Road at Katy Gaston
VDW&V Job No. 27704-801-1-OTH(i)
P.O.: 195431
FBC: 17320x

Dear Mr. Slawinski,

Please see the Consultant Monthly Status Report information below.

Outstanding Issues Requiring FBC Input or Direction:

1. Record Drawings have been requested for use in topo and design plans.

Project Control Update:

1. Traffic Signal services are awaiting topo information to begin services.

Summary of Project Status:

1. Preliminary design layouts and estimates have been developed.
2. Topo data collection is in progress.
3. Traffic Signal services are awaiting topo information to begin services.

Sincerely,

A handwritten signature in black ink, appearing to read 'R. Martinez'.

Ruben Martinez
Project Manager
Texas Professional Engineering Firm Registration No. F148
Encls.



777 North Eldridge Parkway, Suite 500
Houston, TX 77079
713.782.0042 | Fax 713.782.5337
info@vs-eng.com
vs-eng.com

March 5, 2021

Mr. Stacy Slawinski
County Engineer
Fort Bend County Engineering Department
301 Jackson St., 4th Floor
Richmond, TX 77469

Attention: Mark C. Dessens, PE

Re: Fort Bend County Mobility Bond Program
Fry Road at Katy Gaston
VDW&V Job No. 27704-801-1-OTH(i)
P.O.: 195431
FBC: 17320x

Dear Mr. Slawinski,

Please see the Consultant Monthly Status Report information below.

Outstanding Issues Requiring FBC Input or Direction:

1. Record Drawings have been requested for use in topo and design plans.

Project Control Update:

1. Topo and design plans has been delayed due to lack of record drawing information.
2. Traffic Signal services are awaiting topo information to begin services.

Summary of Project Status:

1. Preliminary design layouts and estimates have been developed.
2. Topo data collection is in progress. The surveyor has contacted local MUD's for information.
3. Traffic Signal services are awaiting topo information to begin services.

Sincerely,

A handwritten signature in blue ink, appearing to read 'R. Martinez'.

Ruben Martinez

Project Manager

Texas Professional Engineering Firm Registration No. F148

Encls.



777 North Eldridge Parkway, Suite 500
 Houston, TX 77079
 713.782.0042 | Fax 713.782.5337
info@vs-eng.com
vs-eng.com



Fort Bend County Engineering Department
 301 Jackson St., Suite 401
 Richmond, TX 77469

March 9, 2021
 Project No: 277048011OTH
 Invoice No: 44563

Project 277048011OTH FBC Turn Lane-Fry Rd @ Katy Gaston

PO #195431 FBC Project #17320x
TOTAL AUTHORIZED PROJECT AMOUNT - \$97,469.50
Professional Services from January 1, 2021 to February 28, 2021

Phase	010	Design Phase		
Fee				
Total Fee		25,255.00		
Percent Complete	23.00	Total Earned	5,808.65	
		Previous Fee Billing	0.00	
		Current Fee Billing	5,808.65	
		Total Fee		5,808.65
			Total this Phase	\$5,808.65

Billings to Date

	Current	Prior	Total
Fee	5,808.65	0.00	5,808.65
Totals	5,808.65	0.00	5,808.65

Phase	020	Bid Phase		
NTE \$4,000				
			Total this Phase	0.00

Phase	030	Construction Phase		
NTE \$4,000				
			Total this Phase	0.00

Phase	040	Survey		
A. Survey Services				
Fee				
Total Fee		17,097.50		
Percent Complete	59.9825	Total Earned	10,255.50	
		Previous Fee Billing	0.00	
		Current Fee Billing	10,255.50	
		Total Fee		10,255.50
			Total this Task	\$10,255.50

Invoices due upon receipt; if not paid within 30 days of invoice date, a 1% per month interest penalty will accrue.

Billings to Date

	Current	Prior	Total
Fee	10,255.50	0.00	10,255.50
Totals	10,255.50	0.00	10,255.50

B. Proposed ROW Map (proposed roadway) for One Tract

Fee

Total Fee	2,675.00		
Percent Complete	0.00	Total Earned	0.00
		Previous Fee Billing	0.00
		Current Fee Billing	0.00
		Total Fee	0.00
		Total this Task	0.00
		Total this Phase	\$10,255.50

Phase 050 Traffic Design Services

Fee

Total Fee	28,776.00		
Percent Complete	0.00	Total Earned	0.00
		Previous Fee Billing	0.00
		Current Fee Billing	0.00
		Total Fee	0.00
		Total this Phase	0.00

Phase 060 Optional Additional Services

A. Re-Staking for Control Only

Fee

Total Fee	3,650.00		
Percent Complete	0.00	Total Earned	0.00
		Previous Fee Billing	0.00
		Current Fee Billing	0.00
		Total Fee	0.00
		Total this Task	0.00

B. Traffic Signal Construction Phase Services

Fee

Total Fee	2,016.00		
Percent Complete	0.00	Total Earned	0.00
		Previous Fee Billing	0.00
		Current Fee Billing	0.00
		Total Fee	0.00
		Total this Task	0.00

C. CPE Light Relo. Constr. (2 (two) lights at \$2,000 each)

Fee

Total Fee	4,000.00		
Percent Complete	0.00	Total Earned	0.00
		Previous Fee Billing	0.00

Project	277048011OTH	FBC Turn Lane-Fry Rd @ Katy Gaston	Invoice	44563
			Current Fee Billing	0.00
			Total Fee	0.00
			Total this Task	0.00
D. Additional Bid/Construction Phase Services				
Fee				
	Total Fee	2,000.00		
	Percent Complete	0.00	Total Earned	0.00
			Previous Fee Billing	0.00
			Current Fee Billing	0.00
			Total Fee	0.00
			Total this Task	0.00
E. Changes in Drawings (Scope Changes)				
Fee				
	Total Fee	4,000.00		
	Percent Complete	0.00	Total Earned	0.00
			Previous Fee Billing	0.00
			Current Fee Billing	0.00
			Total Fee	0.00
			Total this Task	0.00
			Total this Phase	0.00
			Total this Invoice	\$16,064.15

Email: Mark C. Dessens
Schaumburg & Polk, Inc.
mdessens@spi-eng.com

ED