

INVOICE

PO 193577 DMS REC 572721

AGENDA

04-05-21

Project: W.Sycamore Seg 2

Fort Bend County Project No. 17122x

Invoice No. 5 HJC Project No. 00120, PO # 193577

20210405-Invoice-5-00120-HJ 17122x

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the invoice for the service rendered for the Preliminary Engineering Design for the above referenced project. The summary of work accomplished is summarized below. Please let me know if I can be of assistance.

	Approved Amount	Total % Complete	Total Earned	Total Previous Invoiced	This Invoice
Title					
PER	\$84,335.00	60%	\$42,167.50	\$25,300.50	\$16,867.00
Survey	\$34,541.22	18.64%	\$6,437.70	\$6,437.70	\$0
Geotechnical	\$16,260.00	90%	\$14,634.00	\$14,634.00	\$0
Signal Warrant Update	\$450.00	100%	\$450.00	\$0	\$450.00
Final Design	\$161,625.00				
Subtotal	\$297,211.22	21.43%	\$63,689.20	\$46,372.20	\$17,317.00
Additional Services					
Survey for Parcel - 14 @\$3345	\$46,830.00				
Construction Phase Services (including Survey)	\$33,953.65				
Subtotal	\$80,783.65				
Total	\$377,994.87	16.85%	\$63,689.20	\$46,372.20	\$17,317.00

I certify this invoice to be true and correct.

Sincerely,

Harish Jajoo, P.E., CFM

Harisen

President



4-5-21

Project: W. Sycamore Seg 2

Fort Bend County Project No. 17122x, P0#193577

Invoice No. 5 HJC Project No. 00120 20210405-Invoice-5-00120-HJ 17122x

Progress Report for 02/01/21-03/3121

Preliminary design/alignment options provided Coordination with survey consultant and provided input on missing features Checked the surey issues in the field Researched/update private utilities Update utility tables Coordination with consultant for Seg 1 (Isani) on alignment/detention issues