



Fort Bend County
c/o Binkley & Barfield, Inc.
KMineo@binkleybarfield.com

March 26, 2021
Project No: 057000700
Invoice No: 27-0155190

PO 165855 dated 5/22/2018 Ransom Road.
Mobility Bond Project No **17103**
Precinct 1. Fund: 2017 Mobility Bonds

Professional Services from February 28, 2021 through March 25, 2021

	Proposed Fee	% Complete	Total Amt Complete	Previously Invoiced	This Invoice
Design, Project Management, & Coordination	219,807.00	100.00%	219,807.00	219,807.00	0.00
Drainage Impact Analysis & Drainage Design	57,590.00	100.00%	57,590.00	57,590.00	0.00
Geotechnical Engineering Srvcs/Paradigm	20,200.00	100.00%	20,200.00	20,200.00	0.00
Surveying Services/Civil Corp	42,933.00	72.52%	31,133.46	31,133.46	0.00
Bid & Construction Phase Services	17,808.00	Hourly	2,820.00	1,375.00	1,445.00
Add Services					
Roadway Alternative Evaluation	16,020.00	Hourly	16,020.00	16,020.00	0.00
Total	374,358.00		347,570.46	346,125.46	1,445.00

Total this Invoice \$1,445.00

SUPPORTING DETAILS

Bid & Construction Phase Services-Hourly

	Hours	Rate	Amount
Sr Project Manager			
Harrison, Carol	2.00	220.00	440.00
Design Manager			
Fuller, Richard	3.50	200.00	700.00
Engineer			
Swanson, Robert	2.50	122.00	305.00
Totals	8.00		1,445.00
Total Labor			1,445.00

Include Progress Report.

Account Recap

PO Amount	\$ 374,358.00
Total Complete	\$ 347,570.46
Previously Invoiced	\$ 346,125.46
This Invoice	\$ 1,445.00
Remainder	\$ 26,787.54

MONTHLY PROGRESS REPORT

Ransom Road - FBC 2017 Mobility Bond Project No 17103

For Professional Services from February 26, 2021 to March 25, 2021

Date of Report: April 7, 2021

BID & CONSTRUCTION PHASE SERVICES

Activities this period:

- Attended preconstruction meeting
- Reviewed utility conflicts
- Follow up on preconstruction meeting questions

Activities anticipated next period:

- Provide construction support as needed

Outstanding issues:

- No current issues

ROADWAY ALTERNATIVE EVALUATION - COMPLETE

DESIGN, PROJECT MANAGEMENT & COORDINATION - COMPLETE

DRAINAGE IMPACT ANALYSIS & DRAINAGE DESIGN - COMPLETE

GEOTECHNICAL ENGINEERING SERVICES - COMPLETE

SURVEYING SERVICES

Activities this period:

- None this period

Activities anticipated next period:

- Control Staking

Outstanding issues:

- No current issues