



April 15, 2021

Project No: 2018-2042-01

Invoice No: 202236

Stacy Slawinski, P.E.
Fort Bend County Engineering Department
301 Jackson Street
Richmond, TX 77469

Enginvoices@fortbendcountytexas.gov
chris.debaillon@fortbendcountytexas.gov
Project 2018-2042-01 Ft. Bend Grand Parkway Frontage Road
Grand Parkway (SH 99) - Segment 1 - Project Number 17303
2017 Mobility Bond Program
Purchase Order No. 167060
Fort Bend County - Precinct 3

Professional Services from June 01, 2020 to March 31, 2021

Phase 100 Advance Planning/Preliminary Engineering
Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Schematic Design	70,986.02	95.00	67,436.72	67,436.72	0.00
Traffic Studies	9,032.14	95.00	8,580.53	8,580.53	0.00
Drainage Impact (Sirrus)	60,371.25	95.00	57,352.69	57,352.69	0.00
Management	64,121.70	97.00	62,198.05	62,198.05	0.00
Total Fee	204,511.11		195,567.99	195,567.99	0.00
Total Fee					0.00
Total this Phase					0.00

Phase 200 Management & Final PS&E Engineering
Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Roadway Design	97,319.98	20.00	19,464.00	0.00	19,464.00
Drainage Design (Sirrus)	53,321.25	0.00	0.00	0.00	0.00
SW3P	31,712.33	0.00	0.00	0.00	0.00
Traffic Signals	34,057.22	20.00	6,811.44	0.00	6,811.44
Traffic Signing and Pavement Markings	30,653.99	20.00	6,130.80	0.00	6,130.80
Miscellaneous and TCP	75,524.18	0.00	0.00	0.00	0.00
Management	91,620.22	20.00	18,324.04	0.00	18,324.04
Total Fee	414,209.17		50,730.28	0.00	50,730.28

Total Fee			50,730.28
Total this Phase			\$50,730.28

Phase	300	Extras
-------	-----	--------

Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Survey (Weisser)	64,570.00	86.6801	55,969.32	55,969.32	0.00
ROW Parcel Mapping-10 Parcels (Weisser)	15,000.00	0.00	0.00	0.00	0.00
Geotechnical (Geotech)	54,956.50	100.00	54,956.50	54,956.50	0.00
Direct Expenses	5,777.50	95.00	5,488.63	5,488.63	0.00
Total Fee	140,304.00		116,414.45	116,414.45	0.00
Total Fee					0.00
Total this Phase					0.00

Phase	400	Bid/Construction Phase Services
-------	-----	---------------------------------

Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Post Design Services	39,631.70	0.00	0.00	0.00	0.00
Total Fee	39,631.70		0.00	0.00	0.00
Total Fee					0.00
Total this Phase					0.00

Billing Summary	Current	Prior	To-Date
Total Billings	50,730.28	311,982.44	362,712.72
Total Fee			798,655.98
Remaining Fee			435,943.26
Total this Invoice			\$50,730.28

Authorized By: Jules M. Morris, Jr., P.E. Date: 4/15/2021

Jules M. "Jay" Morris, Jr., P.E.
Vice President

ED



TEDSI
TBPE F-1640

TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

738 Highway 6 South ♦ Suite 430 ♦ Houston, Texas 77079

Tel: (832) 619-1000

Fax: (832) 619-1018

Invoice Progress Report No. 8

Project: **Grand Parkway (SH 99) Frontage Road – Westheimer Pkwy to Cinco Ranch Blvd**

Invoice Period: **June 01, 2020 – April 30, 2021**

Progress During This Billing Period:

TEDSI:

- On June 5th 2020, the Advanced Funding Agreement between Fort Bend County and TxDOT was fully executed by both parties and provided to TEDSI shortly thereafter.
- Over the next few months, TEDSI coordinated/participated with the environmental review process between SWCA and TxDOT in the ongoing effort to procure environmental approval for the project.
- In late August, TEDSI provided our CADD schematic files to TxDOT, at their request, so that their mainlane consultant RPS could incorporate our schematics into that for the mainlanes.
- By late 2020, and in an effort to advance the overall design process, TEDSI began initial work effort towards the PS&E design.
- The environmental approval process continues to move forward, with the following Technical Reports still pending TxDOT approval: Water Resources, Noise, Wetlands, and Public Meeting Summary. Those already approved by TxDOT include Biological, Tier 1 Report, Cultural, Hazardous Materials, Community Impact Assessment, and Air Quality.
- In January 2021, TxDOT via email confirmed to TEDSI that all their comments on our schematic had been addressed, and that the schematic is now in the PS&E phase. Thus we've continued our PS&E development. We have thus begun developing plans sheets for the Roadway Design, Signing and Pavement Markings, and Traffic Signal Modification.
- General coordination with subconsultants, design team leaders, project management, invoice and progress reporting.

Geotech:

- No Activity.

Sirrus:

- No Activity.

Weisser:

- No Activity.