

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF

PAGES

TO OWNER:

FORT BEND COUNTY

301 JACKSON

RICHMOND, TX 77469

FROM CONTRACTOR:

STRATEGIC ROOFING SOLUTIONS, LLC.

15255 GULF FREEWAY, SUITE #145D

HOUSTON, TX 77034

PROJECT: Boys & Girls Club

Roof Replacement

5525 HOBBY ST.

HOUSTON, TX 77053

VIA ARCHITECT:

ARMKO INDUSTRIES

22503 KATY FWY, #9

KATY, TX 77450

APPLICATION NO:

3

PERIOD TO: 03/31/2021

PROJECT NOS:

CONTRACT DATE 11/18/2020

Distribution to:

OWNER
 ARCHITECT
 CONTRACTOR

PO# 191798 R#577681

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM \$ 139,333.00 ✓
- 2. Net change by Change Orders \$ 8,946.00 ✓
- 3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 148,279.00 ✓
- 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 148,279.00 ✓
- 5. RETAINAGE:
 - a. 5 % of Completed Work \$ 7,413.95 ✓
(Column D + E on G703)
 - b. 5 % of Stored Material \$ _____
(Column F on G703)

Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 7,413.95
- 6. TOTAL EARNED LESS RETAINAGE \$ 140,865.05 ✓
(Line 4 Less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ \$ 120,915.05
- 8. CURRENT PAYMENT DUE \$ 19,950.00
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 7,413.95 ✓
(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$8,946.00	
Total approved this Month		
TOTALS	\$8,946.00	\$0.00
NET CHANGES by Change Order	\$8,946.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Strategic Roofing Solutions
 By: _____ Date: 4-19-21

State of: Texas County of: Harris
 Subscribed and sworn to before me this 19th day of April
 Notary Public: _____
 My Commission expires: 12-27-2023

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 19,950.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: Consu Harris
 By: _____ Date: 5/10/2021

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

Note: Items in RED FONT are automatically calculated from the G703 form or from items within this G702 Form. Do NOT hand enter these items on this sheet.

RECEIVED
 APR 22 2021
 BY: FMZIOISD

SCHEDULE OF VALUES

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 3
APPLICATION DATE: 2/25/2021

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 3/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: Boys and Girls Club

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
POLICE ACADEMY									
	Mobilization								
1	Labor	\$4,500.00	\$4,500.00			\$4,500.00	100.00%		\$225.00
2	Materials	\$3,500.00	\$3,500.00			\$3,500.00	100.00%		\$175.00
Installation of Mod Bit									
3	Labor	\$22,500.00	\$22,500.00			\$22,500.00	100.00%		\$1,125.00
4	Materials	\$31,333.00	\$31,333.00			\$31,333.00	100.00%		\$1,566.65
Installation of PVC Membrane									
5	Labor	\$14,000.00	\$14,000.00			\$14,000.00	100.00%		\$700.00
6	Materials	\$27,000.00	\$27,000.00			\$27,000.00	100.00%		\$1,350.00
Standing Seam Metal Roof									
7	Labor	\$12,500.00	\$5,000.00	\$7,500.00		\$12,500.00	100.00%		\$625.00
8	Materials	\$13,000.00	\$6,500.00	\$6,500.00		\$13,000.00	100.00%		\$650.00
Sheet Metal Trim									
9	Labor	\$6,500.00	\$2,600.00	\$3,900.00		\$6,500.00	100.00%		\$325.00
10	Materials	\$3,500.00	\$1,400.00	\$2,100.00		\$3,500.00	100.00%		\$175.00
11	Warranty Fees	\$1,000.00		\$1,000.00		\$1,000.00	100.00%		\$50.00
11	Change Order 1 (building sealants)	\$8,946.00	\$8,946.00			\$8,946.00	100.00%		\$447.30
	Sub Total	\$148,279.00							

SCHEDULE OF VALUES

AIA DOCUMENT G703

PAGE

OF

PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 3
APPLICATION DATE: 2/25/2021

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 3/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: Boys and Girls Club

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD		% (G+C)			
	GRAND TOTALS	\$148,279.00	✓ \$127,279.00	✓ \$21,000.00	✓ \$0.00	\$148,279.00		\$0.00	\$7,413.95 ✓

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401-- Certification of Document's Authenticity,