

# INVOICE

Fort Bend County Engineering Department  
Attn: Stacy Slawinski, P.E.  
301 Jackson Street  
Richmond, Texas 77469

Project: West Sycamore Road Segment 3  
From South Post Pak Blvd. to FM 521  
Precinct 1, FBC Project No. 17123x

Invoice No.: 20PV100-06  
Purchase Order No.: 194729  
Invoice Date From: April 1, 2021

Project No.: 20PV100  
Invoice Date: May 10, 2021  
Invoice Date To: April 30, 2021

Task Description	Contract Amount	Total Pct Complete	Total Billed/Earned	Previous Percent Complete	Previously Invoiced Amount	Percent Complete This Period	Current Invoice Amount
<b>BASIC SERVICES</b>							
1 Preliminary Engineering Report (incl Drainage Study)	\$ 219,555.00	90.00%	\$ 197,599.50	80.00%	\$ 175,644.00	10.00%	\$ 21,955.50
2 Topographic Survey	\$ 125,860.00	36.50%	\$ 45,944.00	36.50%	\$ 45,944.00	0.00%	\$ -
3 Geotechnical Investigation	\$ 32,122.00	40.41%	\$ 12,980.00	40.41%	\$ 12,980.00	0.00%	\$ -
4 Final Design (incl. Traffic Signal, Pond Design, Bid Services)	\$ 288,907.12	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
<b>Basic Services Sub-Total</b>	<b>\$ 666,444.12</b>	<b>38.49%</b>	<b>\$ 256,523.50</b>	<b>35.20%</b>	<b>\$ 234,568.00</b>	<b>3.29%</b>	<b>\$ 21,955.50</b>
<b>ADDITIONAL SERVICES</b>							
1 Survey - Parcel Plats (17 @\$3,200 each, 1 UVE @2750)	\$ 57,150.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
2 Level A SUE	\$ 10,000.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
3 Sanitary Sewer Relocation	\$ 10,920.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
4 Construction Phase Services (T&M) (incl. survey)	\$ 37,000.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
<b>Additional services Sub-Total</b>	<b>\$ 115,070.00</b>	<b>0.00%</b>	<b>\$ -</b>	<b>0.00%</b>	<b>\$ -</b>	<b>0.00%</b>	<b>\$ -</b>
<b>INVOICE TOTAL</b>	<b>\$ 781,514.12</b>	<b>32.82%</b>	<b>\$ 256,523.50</b>	<b>30.01%</b>	<b>\$ 234,568.00</b>	<b>2.81%</b>	<b>\$ 21,955.50</b>

I certify this invoice to be true and correct.



Ram Guliani, P.E.  
Project Manager



## MONTHLY PROGRESS REPORT

### Isani Consultants, LP

Client: Fort Bend County Engineering      Date: May 10, 2021  
Program Manager: Binkley & Barfield, Inc.      Invoice No.: 20PV100 - 06  
Project Description: West Sycamore Segment 3      P.O. No.: 194729  
Progress Reporting Period: April 01, 2021 to April 30, 2021  
Prime Contractor Project Manager: Ram Guliani, P.E.

---

#### 1. Tasks Performed This Period

- a. Prepare for the PER review meeting presentation
- b. Addressed Draft Preliminary Engineering Report (PER) review comments from BBI before the PER meeting.
- c. Addressed Drainage model review comments
- d. PER presentation sent to BBI for review 4/15/2021
- e. Updated 30% plans with comment responses submitted to BBI on 4/23/2021.
- f. Coordination with Surveyor for updated topo and tin file.
- g. Coordination with Traffic Engineer for preliminary traffic signal schematic.

#### 2. Meeting(s) Held / Scheduled:

- a. Weekly Internal Team meetings
- b. Biweekly meetings with BBI on 04/15 and 04/29

#### 3. Review(s):

- a. Draft PER
- b. PER presentation

#### 4. Exhibit(s) Prepared:

- a. PER exhibits, KMZ for presentation

#### 5. Analysis Delivered:

- a. NA

6. Deliverables:

- a. Draft PER Plans resubmittal- 4/23/2021

7. Problems Encountered:

- a. N/A

8. Tasks to be Performed Next Period

- a. Finalize PER presentation slides
- b. Finalize/approval of drainage report.
- c. PER review meeting with FBC.
- d. Address Draft PER review comments from PER review meeting.

9. Schedule Status:

- a. PER Review meeting on May 14<sup>th</sup>, 2021.

10. Physical Percent Complete: 2.81% this period (Till Date 32.82%)