

March 15, 2021

Fort Bend County
Robert McBride
Engineering Division
2929 Briarpark Drive, Suite 600
Houston, TX 77042

Project:

Professional Engineering Services for the Design Plans for implementation of a Northbound, Exclusive left turn lane and the installation of a Traffic Signal at Old Richmond Rd and Pheasant Creek Project, Located in Fort Bend County, P.O. No. 178663

Robert,

Enclosed is our invoice for the above referenced project covering the February 2021 billing period.

Please let us know if you require additional information.

Sincerely yours,



Charles "Sonny" Smoak Jr., P.E.
Senior Vice President / Houston Office Manager

Enclosures

Fort Bend County
Engineering Division
2929 Briarpark Drive, Suite 600
Houston, TX 77042

Date 3/15/2021
P.O. # 178663
Invoice # 1070528
Estimate # 10

Attention: Robert McBride

Project: Professional Services for the Design Plans for implementation of a Northbound,
exclusive left turn lane and the installation of a Traffic Signal
at Old Richmond Rd and Pheasant Creek Project, Located in Fort Bend County, P.O. No. 178663

Total Allocations for FBC Old Richmond Rd and Pheasant Creek Project = \$61,844.00

Invoice covers work performed from 2/1/2021 to 2/28/2021

ENGINEERING SERVICES:	Budgeted Amount	Authorized Amount	Percent Complete	Amount Earned	Previously Invoiced	Amount Due
(1) Survey	\$ 5,300.00	\$ 5,300.00	100.00%	\$ 5,300.00	\$ 5,300.00	\$ -
(2) Preliminary Design	\$ 15,443.20	\$ 15,443.20	100.00%	\$ 15,443.20	\$ 15,443.20	\$ -
(3) Final Design	\$ 34,713.60	\$ 34,713.60	100.00%	\$ 34,713.60	\$ 34,713.60	\$ -
(4) Bid / Construction Phases	\$ 6,387.20	\$ 6,387.20	50.41%	\$ 3,220.00	\$ 1,960.00	\$ 1,260.00
Subtotal Engineering Services	\$ 61,844.00	\$ 61,844.00	94.88%	\$ 58,676.80	\$ 57,416.80	\$ 1,260.00



Charles "Sonny" Smoak Jr., P.E.

Sr. Vice President / Houston Office Manager

