



PO 194730
DMS
REC 579664

AGENDA

INVOICE NO. FBC2021 JSHARP-1002

MAY 20, 2021

INVOICE TO:

STACY SLAWINSKI, P.E.
COUNTY ENGINEER
FORT BEND COUNTY
301 JACKSON STREET
RICHMOND, TEXAS 77469

REFERENCE PROJECT:

FORT BEND COUNTY 2017 MOBILITY BOND PROGRAM
JOHN SHARP DRIVE
LIMITS: SH 99 TO FM 1464
PROJECT NUMBER 17421X
P.O. NUMBER 194730

SERVICE PERIOD: MARCH 19, 2021 TO MAY 20, 2021

DESCRIPTION: PROFESSIONAL ENGINEERING SERVICES

SCOPE OF WORK	CONTRACT MAXIMUM FEE TOTAL	AMOUNT AUTHORIZED TO DATE	PERCENT COMPLETE TO DATE	AMOUNT INVOICED TO DATE	AMOUNT PREVIOUSLY INVOICED	AMOUNT PAID TO DATE	AMOUNT DUE THIS INVOICE
PRELIMINARY DESIGN	\$234,466.20	\$234,466.20	90.00%	\$211,019.58	\$140,679.72	\$140,679.72	\$70,339.86
PRELIMINARY DESIGN - GEOTECH	\$25,897.00	\$25,897.00	90.00%	\$23,307.30	\$0.00	\$0.00	\$23,307.30
PRELIMINARY DESIGN - TOPOGRAPHIC SURVEY	\$23,100.00	\$23,100.00	90.00%	\$20,790.00	\$20,790.00	\$20,790.00	\$0.00
PRELIMINARY DESIGN - CONTROL AND MONUMENTATION PREPARE SURVEY CONTROL MAP	\$9,470.00	\$9,470.00	90.00%	\$8,523.00	\$8,523.00	\$8,523.00	\$0.00
PRELIMINARY DESIGN - RIGHT OF WAY MAPPING, PREPARE RIGHT OF WAY MAP	\$24,650.00	\$24,650.00	90.00%	\$22,185.00	\$22,185.00	\$22,185.00	\$0.00
PRELIMINARY DESIGN - ABSTRACTING	\$4,500.00	\$4,500.00	100.00%	\$4,500.00	\$4,500.00	\$4,500.00	\$0.00
PRELIMINARY DESIGN - PREPARE PARCELS/METES AND BOUNDS	\$7,845.00	\$7,845.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00
FINAL DESIGN	\$364,424.00	\$364,424.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00
CONSTRUCTION PHASE SERVICES	\$39,661.00	\$39,661.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00
SUBTOTAL	\$734,013.20	\$734,013.20		\$290,324.88	\$196,677.72	\$196,677.72	\$93,647.16
SUBTOTAL AMOUNT DUE THESE INVOICE							\$93,647.16
TOTAL AMOUNT DUE THESE INVOICE							\$93,647.16

I CERTIFY THIS INVOICE TO BE TRUE AND CORRECT:

E. E. Salazar, Jr., P.E.

EPIFANIO E. SALAZAR, JR., P.E.
PRINCIPAL

RTM

INVOICE # 1

Date: March 18, 2021

Project No: G2020-209

Invoice No: GI21-022

Client: Mr. Epifanio Salazar, Jr. PE
SES Horizon Consulting Engineers
10101 Southwest Freeway, Suite 400
Houston, Texas 77074

Project: Geotechnical Investigation
John Sharp Drive Drainage & Paving
From SH 99 to FM 1464
Fort Bend County, Texas

Amount Authorized Not to Exceed:	\$25,897.00
Invoice # 1	\$23,307.30
Amount Remaining	\$2,589.70

A handwritten signature in blue ink that reads 'Nutan Palla'.

Nutan Palla, Ph.D., P.E.
Director, Geotechnical Services



PROJECT STATUS/PROGRESS REPORT NUMBER 3

Reference Project:

Fort Bend County 2017 Mobility Bond Program

John Sharp Drive

Limits: SH 99 To FM 1464

Project Number 17421x

P.O. Number 194730

Project Status (Preliminary Design) From March 19, 2021 To May 20, 2021:

Establish a Typical Cross Section – 90% Complete

Determine ROW Acquisition Needs – 90% Complete

Determine Potential Conflicts with existing facilities & utilities – 90% Complete

Identify Critical Path Items – 90% Complete

Identify Problem Areas and Potential Resolutions – 90% Complete

Site Visit – 90% Complete

Prepare a Construction Cost Estimate – 90% Complete

Prepare 30% Completion Plans – 90% Complete

Utility Coordination – 90% Complete

Topographic Survey – 90% Complete

Control & Monumentation - Prepare Survey Control Map – 90% Complete

Right-of-way Parcel Exhibits – 90% Complete

Geotechnical Investigation – 90% Complete

Project Management & Meetings – 90% Complete

Project Bid Process & Meetings – 0% Complete (*Not applicable, project is in preliminary design)

PER Meeting was held with FBC and LJA on May 13, 2021 @ 1:30 pm @ FBC.

Project Status (Final Design):

*Not applicable, project is in preliminary design.

Project Status (Construction Phase Services):

1. None – project is not in construction phase.

Planned Activities For Next 30 Days:

2. SES will continue to work on the PER for this project.
3. Continue to coordinate this project with FBC, FBCDD, TDCJ, TXDOT, GPTRA and PGAL.

4. SES and subproviders will continue to work on the right of way and topographic survey requirements for this project.
5. SES and subproviders will continue to work on the geotechnical engineering/investigation requirements for this project.
6. SES and subproviders will continue to work on the traffic signal warrant study requirements for this project.
7. SES will continue to coordinate this project with existing public and private utilities for this project.
8. SES will continue to coordinate the required detention pond area requirements with TDCJ. SES has initiated preliminary detention pond requirements that will have to be acquired by FBC from TDCJ.

Action Items from LJA/FBC Next 30 Days:

9. LJA/FBC will secure environmental clearance for this project.
10. LJA/FBC will provide project area historical aerials in an effort to rule out any historical structures, artifacts, previous burial grounds, etc.....
11. FBC will follow up with TDCJ and continue discussions for proposed detention pond land acquisition.

SES HORIZON CONSULTING ENGINEERS, INC.
TBPE Firm Registration Number 3922



Epifanio (Epi) E. Salazar Jr., P.E., Principal