

INVOICE

Stacy Slawinski, P.E. (stacy.slawinski@fortbendcountytexas.gov)
County Engineer
Fort Bend County
301 Jackson Street., 4th Floor
Richmond, Texas 77469
Attention: Wesley Crawford- Construction Manager


Project: Fort Bend County
2013 Mobility Projects Within Precinct 1
Professional Construction Management Services


Invoice No.: 17CM01-26 Project No.: 17CM01
Purchase Order No.: 157253 Invoice Date: June 1, 2021
Invoice Date From: May 1, 2021 Invoice Date To: May 31, 2021

| Personnel | Title | Hours | Billing Rate | Amount Due |
|---|----------------------|--------|---------------------|------------------|
| Willie Melton Paving and Drainage Improvements, FBC Mobility Project No.13115 | | | | |
| | | | Subtotal \$ | - |
| | | | Previous Billing \$ | 33,702.50 |
| Braxton Street Paving and Drainage Improvements; FBC Mobility Project No.13116X | | | | |
| | | | Subtotal | |
| | | | Previous Billing \$ | 302,877.40 |
| Sycamore Road Paving and Drainage Improvements; FBC Mobility Project No.13113 | | | | |
| | | | Subtotal \$ | - |
| | | | Previous Billing \$ | 17,500.25 |
| Ladonia Street Paving and Drainage Improvements; FBC Mobility Project No.13107 | | | | |
| | | | Subtotal \$ | - |
| | | | Previous Billing \$ | 119,405.75 |
| Williams Way Blvd.(FM762-US59); FBC Mobility Project No.13114 | | | | |
| | | | Subtotal \$ | - |
| | | | Previous Billing \$ | 208,920.05 |
| Powerline Road (Spice Springs to Sunraise Meadows); FBC Mobility Project No.13110 | | | | |
| | | | Sub-Total \$ | - |
| | | | Previous Billing \$ | 25,841.00 |
| A Myers Road (FM762 to Royal Crest Lane);FBC Mobility Project No.13102 | | | | |
| Conrad Beinstingel | Construction Manager | 19.50 | \$ 115.00 | \$ 2,242.50 |
| Joe Chabayta | Inspector | 136.00 | \$ 78.00 | \$ 10,608.00 |
| | | | Sub-Total \$ | 12,850.50 |
| | | | Previous Billing \$ | 177,593.50 |
| Sansbury Blvd. (Williams Way to Grand Estates Drive);FBC Mobility Project No.13111 | | | | |
| | | | Sub-Total \$ | - |
| | | | Previous Billing \$ | 120,546.75 |

| Personnel | Title | Hours | Billing Rate | Amount Due |
|--|--------------------------|-------|--------------|---------------------|
| Old Needville Fairchild Rd (FM361 to Needville City Limit); FBC Mobility Project No.13109 | | | | |
| Vincent N. Jacob, P.E. | Construction Manager | 1.25 | \$ 150.00 | \$ 187.50 |
| Conrad Beinstingel | Construction Manager | 30.50 | \$ 115.00 | \$ 3,507.50 |
| | Sub-Total | | \$ | 3,695.00 |
| | Previous Billing | | \$ | 382,132.75 |
| | INVOICE TOTAL | | \$ | 16,545.50 |
| | Authorized Amount | | \$ | 1,458,340.00 |
| | Previous Billing | | \$ | 1,388,519.95 |
| | Balance Remaining | | \$ | 53,274.55 |

Thank you,
I certify this invoice to be true and correct.


Bobby V.P. Singh
Principal


6/7/2021

**A Myers Road (FM762 to Royal Crest Lane
FBC Mobility Project No.13102**

ISANI Time by Project

Time Entry Date: From Saturday, May 1, 2021 to Monday, May 31, 2021

| Date | Project | Description | Task | Description | Hours Worked |
|--------------------------------------|---------|---|--------------------|--|--------------|
| Client: Fort Bend County | | | | | |
| Employee: Beinstingel, Conrad | | | | | |
| 5/3/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Discuss the pavement coating with the Contractor requesting the status of the answering of the questions from the Design Engineer. | 0.50 |
| 5/3/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Discuss the status of the slope paving installation with the inspector. | 0.50 |
| 5/4/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Review DPR's and discuss corrections with the inspector | 0.75 |
| 5/4/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Provide responses to the answers from the suppliers concerning the seal coat for the pavement. The responses included requests for clarifications concerning some of the answers. Forwarded the responses to the Contractor. | 1.50 |
| 5/5/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Discuss daily activities with the inspector and what is scheduled for the upcoming day. | 0.50 |
| 5/6/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Discuss the status of the pavement coating submittal with the Contractor | 0.50 |
| 5/6/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Discuss the status of the slope paving installation with the inspector | 0.50 |
| 5/7/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Discuss the schedule of work with the inspector concerning the completion of the slope paving installation | 0.50 |
| 5/7/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Discuss the possibility of removing the pavement coating process from the project with the Contractor and request for the Contractor to provide his cost for the application of the coating so they can be deducted from the project costs. | 1.00 |
| 5/10/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Review the cost information provided by the Contractor concerning the coating material to be applied to the pavement and then estimate the cost for application (labor) and striping removal and replacement along with traffic control costs. Then forward the total estimate cost to FBC for their review and comments | 1.50 |
| 5/10/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Discuss the answers to the 7 questions asked by the Design Team with the supplier (Wade Bailey) and have him provide some clarification concerning their responses to the questions. | 0.50 |
| 5/10/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Request additional information from the Contractor concerning the number of coats will be required on the pavement | 0.50 |
| 5/11/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Site Visit | Visit site to see how the latest slope paving is being installed and if there were any issues. | 3.00 |
| 5/17/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Discuss the activities in the field with the inspector | 0.50 |
| 5/17/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Site Visit | Checking progress of the slope paving installation along with looking at if there were standing water issues on the adjacent properties | 1.50 |



ISANI Time by Project

Time Entry Date: From Saturday, May 1, 2021 to Monday, May 31, 2021

| Date | Project | Description | Task | Description | Hours Worked |
|--------------------------------|---------|---|--------------------|--|--------------|
| 5/21/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Review the request from the MUD Engineer concerning the executed waterline adjustment agreement and forward a request to FBC for a copy of the executed agreement | 1.00 |
| 5/24/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | After receiving the executed MUD agreement for the waterline adjustment, review it and forward to the MUD Engineer. | 0.50 |
| 5/25/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Discuss the purpose of the questions about the number of coats with the product supplier so they understand why we are asking the questions. | 0.50 |
| 5/25/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Download photos from the Contractor concerning the sod dying along the top of bank on the property side | 0.50 |
| 5/25/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Reviewed the application rate of the roadway sealant and forwarded the ifirmation to the Contractor and also requested for them to provide the cost of removing and replacing the striping for the project so a cost can be verified | 1.00 |
| 5/25/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Discuss the quantities of slope paving with the inspector and when he can provide them. | 0.75 |
| 5/26/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | Discuss the placement of the sod with the Contractor indicating that the sod must be installed tomorrow or it will need to be removed from the site due to time. Also followed up with an email confirming our conversation. | 1.00 |
| 5/27/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Project Management | After discussing with the inspector and the Contractor, approve possible Saturday work. | 0.50 |
| Employee Total | | | | | 19.50 |
| Employee: Chabayta, Joe | | | | | |
| 5/3/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Observe and monitor slope paving repair, Forms removal, and clean up areas. | 9.00 |
| 5/4/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Observe and monitor slope paving repair, excavation, regrading, and Forms/Rebars placement. | 10.00 |
| 5/5/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Observe and monitor slope paving repair, excavation, regrading, Forms/Rebars placement, and concrete placement. | 11.00 |
| 5/6/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Observe and monitor slope paving repair, excavation, regrading, Forms/Rebars placement, and concrete placement. | 11.00 |
| 5/7/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Observe and monitor slope paving repair, excavation, regrading, Forms/Rebars placement, and concrete placement. | 9.00 |
| 5/10/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Observe and monitor slope paving repair, excavation, regrading, and Forms/Rebars placement. | 10.00 |
| 5/11/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Observe and monitor Concrete placement, slope paving repair, excavation, regrading, and Forms/Rebars placement. | 11.00 |
| 5/12/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Observe and monitor slope paving repair, excavation, regrading, and Forms/Rebars placement. | 9.00 |

Tuesday, June 1, 2021

Isani Consultants LLP



Page 2 of 3

ISANI Time by Project

Time Entry Date: From Saturday, May 1, 2021 to Monday, May 31, 2021

| Date | Project | Description | Task | Description | Hours Worked |
|-----------|---------|---|------------|---|--------------|
| 5/13/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Observe and monitor Concrete placement, slope paving repair, excavation, regrading, and Forms/Rebars placement. | 11.00 |
| 5/14/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Observe and monitor Concrete placement, slope paving repair, excavation, regrading, and Forms/Rebars placement. | 10.00 |
| 5/18/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Onsite, inspected A Myer's Rd include ditches, outfall, and slope paving areas. Job was cancelled due to rain. | 4.00 |
| 5/20/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Onsite, measured and calculated all slope paving areas. | 4.00 |
| 5/25/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Reports | Worked on slope paving quantities. | 4.00 |
| 5/27/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Observe and monitor SOD placement. | 11.00 |
| 5/28/2021 | 18CM25 | FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County | Inspection | Observe and monitor SOD placement. | 12.00 |
| | | | | Employee Total | 136.00 |
| | | | | Client Total | 155.50 |
| | | | | Grand Total | 155.50 |

Vincent M. Grant

Old Needville Fairchild Road (FM 361 to Needville City Limit)
FBC Mobility Project No. 13109

ISANI Time by Project

Time Entry Date: From Saturday, May 1, 2021 to Monday, May 31, 2021

| Date | Project | Description | Task | Description | Hours Worked |
|--------------------------------------|---------|--|--------------------|--|--------------|
| Client: Fort Bend County | | | | | |
| Employee: Beinstingel, Conrad | | | | | |
| 5/3/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Discuss the outstanding RFP's with the Contractor and requested a schedule as to when they will be ready. | 0.50 |
| 5/3/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Site Visit | Meet Wesley at 9604 ONFR and going over the items that need to be addressed along with the inspector. Also viewed the daylighting of the FM 361 ditch and took some photos | 3.50 |
| 5/4/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Prepare and send an email to the Contractor concerning the outstanding issues at 9604 ONFR based on the site visit conducted Monday | 1.00 |
| 5/4/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Review DPR and pay items registered for the April pay estimate | 0.75 |
| 5/4/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Download photos from the site visit with FBC and the inspector from the FM 361 intersection concerning the standing water and the issues remaining at 9604 ONFR | 1.00 |
| 5/5/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Forward an email to the Contractor concerning the maintenance of the site. | 0.50 |
| 5/5/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Prepare and send an email to the Contractor concerning the standing water at FM 361, requesting for the Contractor to look into how they will address this issue. | 1.00 |
| 5/5/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Prepare Change Order 2 (CO2) and forward to the Contractor for their review. Also send the Contractor an email explaining the reason why there is no pay estimate for April and what purpose the change order addresses | 1.50 |
| 5/5/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Rereview the Ditch 1 Culvert RFP (17) with the understanding that the work will be done based on labor, material and equipment needed. Then forward to the Contractor along with a request for the status of the outstanding RFP's | 2.00 |
| 5/7/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Discuss the outstanding RFP's with the Contractor and the need for a new RFP for the earthwork to be done for all the other RFP's | 0.50 |
| 5/7/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Follow-up with an email to the Contractor concerning the need for a new RFP for the earthwork associated with the other RFP's | 0.50 |
| 5/10/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Discuss the asphalt pavement evaluation with FBC to get an idea when they will schedule a field trip and ask if they would like to meet the inspector in the field so they can show them the areas tha were repaired. | 0.50 |
| 5/10/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Send a follow-up email to the Contractor concerning the approval of the change order (CO2) so that some of the outstanding RFP's can be incorporated into the project and then paid on the next pay estimate | 0.50 |
| 5/10/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Review the latest RFP (slope paving, anchored sod & Curlex Blanket) and return comments to the Contractor along with a request for some other outstanding RFP (SET Adjustment, Earthwork & Additional signs) | 2.50 |

Tuesday, June 1, 2021

Isani Consultants LLP



Page 1 of 2

ISANI Time by Project

Time Entry Date: From Saturday, May 1, 2021 to Monday, May 31, 2021

| Date | Project | Description | Task | Description | Hours Worked |
|---------------------------------|---------|--|--------------------|---|--------------|
| 5/11/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Provide FBC a copy of the latest punch list so they will have it during their site visit to evaluate the asphalt pavement condition and see if it is acceptable. | 0.75 |
| 5/16/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Review latest RFP's from the Contractor for the slope paving (13), curlex blanket (13A), anchored sod (13B), SET relocation (18) and Culvert replacement (17). | 4.00 |
| 5/17/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Meetings | Discuss RFP 13 thru 19 with the Contractor at their office and make decisions concerning how the RFP's should be prepared | 3.00 |
| 5/17/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Prepare some notes (Meeting minutes) from the meeting and forwarded them o the Contractor and FBC so we agree with the understand of what was discussed at the meeting. | 1.00 |
| 5/17/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Based on comments from the Contractor add 5 additional days to CO2 and return it to th Contractor for their approval and a Form 1295 | 0.50 |
| 5/18/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Discuss the items discussed in the meeting with the Contractor with FBC indicating what the outcome should be. | 0.50 |
| 5/19/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Send the Contractor a reminder concerning CO@ and that we need to get it approved so we can get FBC to process it. | 0.50 |
| 5/20/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | After review of the Form 1295, forward CO2 to FBC for processing | 0.50 |
| 5/20/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Provide FBC a response concerning the final estimate cost of the project. | 0.50 |
| 5/21/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Review the current costs thru CO@ and the additional cost for the outstanding RFP's to determine an approximate cost increase for Change Order 3 and the approximate final cost for the project and forward to FBC. | 2.50 |
| 5/25/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Discuss the status of the outstanding RFP's with the Contractor and requested a schedule as to when we will receive them | 0.50 |
| Employee Total | | | | | 30.50 |
| Employee: Jacob, Vincent | | | | | |
| 5/4/2021 | 19CM29 | Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County. | Project Management | Collect time sheets and prepared Invoice No.17CM01-25, forwarded to Bobby for Signature; Forwarded Invoice to FBC for processing. | 1.25 |
| Employee Total | | | | | 1.25 |
| Client Total | | | | | 31.75 |
| Grand Total | | | | | 31.75 |

Vincent M. Jacob