

AGENDA

13430 Northwest Freeway, Suite 1100
Houston, TX 77040
p 713-462-3242
f 713-462-3262

INVOICE

Fort Bend County
C/O Raul Fung, P.E.
RPS Professional Group
575 N Dairy Ashford Suite 700
Houston, Texas 77079

Invoice Date: 4/26/21
Project No. 2011-014-01
Invoice No. 291468R-10
Purchase Order No. 189907

Professional Engineering Services in connection with Moore Road from 5th to Court Road
Reference P.O. Number 189907, Project No. 17218x
Period Ending Date 4/18/21

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
Basic Services (LS)							
Task 01 Phase I PER	LS	\$129,202.00	\$0.00	100.00%	\$129,202.00	\$129,202.00	\$0.00
Task 02 Phase II Final Design	LS	\$248,730.00	\$0.00	100.00%	\$248,730.00	\$248,730.00	\$0.00
Task 02 (amendment)	LS	\$23,957.00	\$0.00	100.00%	\$23,957.00	\$10,322.65	\$13,634.35
Task 03 Phases III limited CA Services	HR	\$25,000.00	\$25,000.00	0.00%	\$0.00	\$0.00	\$0.00
Task 04 Topo Survey (CFA)	LS	\$12,160.00	\$0.00	100.00%	\$12,160.00	\$12,160.00	\$0.00
Task 04 (amendment)	LS	\$17,360.00	\$0.00	100.00%	\$17,360.00	\$17,360.00	\$0.00
Task 05 Prop. ROW Maps for Parcels	LS	\$36,480.00	\$0.00	100.00%	\$36,480.00	\$36,480.00	\$0.00
Task 05(amendment)	LS	\$40,080.00	\$0.00	100.00%	\$40,080.00	\$40,080.00	\$0.00
Task 06 Geotechnical Investigation-Austin Reed	LS	\$13,265.00	\$0.00	100.00%	\$13,265.00	\$13,265.00	\$0.00
Task 11 Additional Survey for 5th Street	LS	\$4,560.00	\$0.00	100.00%	\$4,560.00	\$4,560.00	\$0.00
Task 95 Reimbursable Expenses		\$927.00	\$0.00	100.00%	\$927.00	\$927.00	\$0.00
Task 95 (amendment)		\$348.00	\$0.00	100.00%	\$348.00	\$220.50	\$127.50
Sub-Total Basic Services		\$552,069.00	\$25,000.00	95.47%	\$527,069.00	\$513,307.15	\$13,761.85
TOTAL AMOUNT DUE THIS INVOICE							\$13,761.85

I certify that the services represented by this bill are true and correct and have been rendered in
accordance with the terms of this contract.

By:



Mahmoud Salehi
Project Manager