



June 7, 2021

Fort Bend County Engineering Department
301 Jackson Street
Richmond, TX 77469
Attn.: County Engineer

PO 143976
DMS
REC 582300

AGENDA

RE: Huggins Drive between FM 359 and Katy Fulshear Rd; Pre-Design Phase; Precinct Three; 2013 Mobility Bond
Project No. 13313, P.O. No. 143976

Invoice No.1110153-5

Dear Mr. Slawinski, P.E.,


Attached herewith is SIRRUS Engineers Inc., invoice for the above referenced project. The invoice reflects the period ending Dec. 1, 2020 to May 31, 2021.

| Company/Services | Amended Revised Budget | Previously Invoiced | Current Invoice | Remaining Budget | % Complete |
|--|------------------------|---------------------|--------------------|---------------------|---------------|
| 1) Pre-Design Phase | \$162,400.00 | \$101,620.00 | \$20,260.00 | \$40,520.00 | 75.05% |
| 2) Design Phase | \$118,980.00 | \$0.00 | | \$118,980.00 | 0.00% |
| 3) Construction Phase Services | \$25,000.00 | | | \$25,000.00 | 0.00% |
| 4) Survey | \$58,872.00 | \$43,302.00 | \$14,479.00 | \$1,091.00 | 98.15% |
| 5) Geotechnical | \$6,000.00 | \$0.00 | | \$6,000.00 | 0.00% |
| 6) Drainage | \$32,550.00 | \$21,530.00 | \$11,020.00 | \$0.00 | 100.00% |
| 7) Change in Drawings | \$10,000.00 | | | \$10,000.00 | 0.00% |
| 8) Restart Fee and Additional Survey M&B | \$20,000.00 | \$20,000.00 | | \$0.00 | 100.00% |
| TOTAL: | \$433,802.00 | \$186,452.00 | \$45,759.00 | \$201,591.00 | 53.53% |

This invoice is for \$45,759.00. Please, remit the payment to the following address: SIRRUS Engineers Inc., 3100 Timmons Ln., Suite # 500, Houston, TX 77027. I certify this invoice to be true and correct with beginning and ending dates of the service. If you have any questions and/or require additional information, please do not hesitate to call me @ 713-334-7300 or e-mail me at sbd@sirusengineers.com.

Sincerely,

SIRRUS ENGINEERS, INC.


Sujeeth Draksharam, P.E.
President

3100 Timmons Ln., Suite #500, Houston, TX 77027
Ph. 713-334-7300, Fax. 713-334-7303
www.sirusengineers.com

ED



FORT BEND MOBILITY PROGRAM

PROJECT STATUS REPORT

PROJECT: Huggins Drive between FM 359 and Katy Fulshear Rd; Pre-Design Phase; Precinct Three; 2013 Mobility Bond Project No. 13313

PROJECT PHASE: Pre-Engineering, Design, Bidding, Construction

CONTRACT OR PROJECT NO. 13313

DATE: Jun. 7, 2021

Include status report and schedule update with invoices. Update items in blue.

Submit electronic copies to: Elise Dillow edillow@spi-eng.com; and Hieu Nguyen hnguyen@spi-eng.com

ACTIVITIES ACHIEVED:

Revised Drainage calculations and report along with final submittal. Preliminary design of the roadway underway.

PLANNED ACTIVITIES FOR NEXT PERIOD:

Submit preliminary design report.

OUTSTANDING ITEMS, NEEDS OR CONCERNS:

SCHEDULE UPDATE:

Preliminary design to be submitted in end of Jun. 2021