

CivilTech Engineering, Inc.  
11821 Telge Road  
Cypress, TX 77429  
281-304-0200

PO 166112  
DMS  
REC 584094

AGENDA

Fort Bend County  
c/o Schaumburg & Polk, Inc.  
Mr. Mark Dessens, P.E.  
11767 Katy Freeway, Ste. 900  
Houston, TX 77079

Invoice number 22257  
Date 06/10/2021

Project 380005.00 PEEK ROAD - SEGMENT 1

For Professional Services rendered through May 31, 2021

Purchase Order #166112 / Project No. 17307

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Current Billed
Preliminary Design Services	75,150.00	100.00	75,150.00	75,150.00	0.00
Final Design Services	260,977.50	99.00	255,757.95	258,367.73	2,609.78
Bid & Construction Phase Services	17,070.00	0.00	0.00	0.00	0.00
Survey Services-Halff Associates	41,462.00	100.00	41,462.00	41,462.00	0.00
Survey Services-Temporary Easement Documentation-Halff	1,732.50	100.00	1,732.50	1,732.50	0.00
Survey Services-Grant to Others Application-Halff	2,185.00	100.00	2,185.00	2,185.00	0.00
Survey Services-Level A SUE Testholes (2)	3,895.00	100.00	3,895.00	3,895.00	0.00
Geotechnical Investigations-Raba Kistner	19,290.00	100.00	19,290.00	19,290.00	0.00
Drainage Impact & Mitigation Analysis	65,090.00	100.00	65,090.00	65,090.00	0.00
Traffic Study-TranSystems	38,540.00	99.00	37,769.20	38,154.60	385.40
Four Parcel Desc. & Exhibits, ROW Map Sheet-Halff Assoc.	16,020.00	100.00	16,020.00	16,020.00	0.00
5 Ac Boundary & Topographic Survey (Off-site Detention)-Halff	8,660.00	100.00	8,660.00	8,660.00	0.00
Additional Survey/Re-establishing Survey Control-Halff	12,000.00	0.00	0.00	0.00	0.00
Additional Survey Services - Halff	11,640.00	100.00	11,640.00	11,640.00	0.00
Additional Easement Documents-Halff	5,990.00	100.00	5,870.20	5,990.00	119.80
Additional Survey Work Field Staking - Halff	2,400.00	0.00	0.00	0.00	0.00
Total	582,102.00	94.08	544,521.85	547,636.83	3,114.98

Invoice total 3,114.98

ED

**Peek Rd Segment 1  
Ft. Bend County Precinct 3  
PO #166112**

**Invoicing Progress Report**

Work Period: April 1, 2021 through May 31, 2021

**I. Activities Performed**

**a. Preliminary Design Services**

- i. N/A.

**b. Final Design Services**

- i. Coordinating final design revisions.

**c. Bid & Construction Phase Services**

- i. N/A

**d. Survey**

- i. Finalized easement documents.

**e. Geotechnical Investigations**

- i. N/A

**f. Drainage Impact & Mitigation Analysis**

- i. N/A

**g. Traffic Study**

- i. Coordinating final design revisions.

**II. Activities Planned for Next Month**

- a. Finalize plans.
- b. Incorporate NBFR into Peek Rd plans.

**III. Issues and Areas of Concern**

- a. N/A

#### IV. Meetings

Date	Attendees	Subject / Location
04/13/2021	CivilTech Engineering SPI RG Miller LJA	<u>Subject:</u> Beechnut Road and Peek Road Coordination Meeting  <u>Location:</u> Google Meet Remote Meeting
04/27/2021	CivilTech Engineering SPI RG Miller LJA	<u>Subject:</u> Beechnut Road and Peek Road Coordination Meeting  <u>Location:</u> Google Meet Remote Meeting
05/11/2021	CivilTech Engineering SPI RG Miller LJA	<u>Subject:</u> Beechnut Road and Peek Road Coordination Meeting  <u>Location:</u> Google Meet Remote Meeting
05/25/2021	CivilTech Engineering SPI RG Miller LJA	<u>Subject:</u> Beechnut Road and Peek Road Coordination Meeting  <u>Location:</u> Google Meet Remote Meeting