

INVOICE

Fort Bend County Engineering Department
Attn: Stacy Slawinski, P.E.
301 Jackson Street
Richmond, Texas 77469

Project: Benton Road
From Reading Road to Irby Cobb Blvd.
Precinct 1, FBC Project No. 20104

Invoice No.: 21PV102-01
Purchase Order No.: 200404
Invoice Date From: May 18, 2021

Project No.: 21PV102
Invoice Date: July 09, 2021
Invoice Date To: June 30, 2021

Task Description	Contract Amount	Total Pct Complete	Total Billed/Earned	Previous Percent Complete	Previously Invoiced Amount	Percent Complete This Period	Current Invoice Amount
BASIC SERVICES							
1 PER (Incl. Drainage Study)	\$ 302,211.00	15.00%	\$ 45,331.65	0.00%	\$ -	15.00%	\$ 45,331.65
2 Topographic Survey	\$ 50,495.00	80.00%	\$ 40,396.00	0.00%	\$ -	80.00%	\$ 40,396.00
3 Geotechnical Investigation	\$ 40,372.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
4 Final Design	\$ 385,939.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
Basic Services Sub-Total	\$ 779,017.00	11.00%	\$ 85,727.65	0.00%	\$ -	11.00%	\$ 85,727.65
ADDITIONAL SERVICES							
1 Detention Pond Design	\$ 33,280.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
2 Topo Survey (Pond)	\$ 15,000.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
3 Survey - Parcel Plats (6 @ \$3,000 each)	\$ 18,000.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
4 Staking ROW	\$ 5,065.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
5 Geotechnical Investigation (Pond)	\$ 19,384.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
Additional services Sub-Total	\$ 90,729.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
INVOICE TOTAL	\$ 869,746.00	9.86%	\$ 85,727.65	0.00%	\$ -	9.86%	\$ 85,727.65

I certify this invoice to be true and correct.



Murthy Made, P.E.
Project Manager

MONTHLY PROGRESS REPORT

Isani Consultants, LP

Client:	Fort Bend County Engineering	Date:	July 09, 2021
Program Manager:	Binkley & Barfield, Inc.	Invoice No.:	21PV102 - 01
Project Description:	Benton Road	P.O. No.:	200404
Progress Reporting Period:	May 18, 2021 to June 30, 2021		
Prime Contractor Project Manager:	Murthy Made, P.E.		

1. Tasks Performed This Period

- a. Existing Drainage Condition Analysis
- b. Proposed Drainage Condition Analysis
- c. PER exhibits.
- d. Coordination with the Surveyor
- e. Received topographic survey drawing, survey control map, and DTM/surface model.
- f. Coordination with the Geotechnical Engineer
- g. Draft Geotechnical Report
- h. Coordination with Amani for Rohan Road design and drainage
- i. Coordination with MUDs and sunset crossing developer for the record drawings

2. Meeting(s) Held / Scheduled:

- a. Weekly Internal Team meetings
- b. Biweekly meeting with BBI

3. Review(s):

- a. NA

4. Exhibit(s) Prepared:

- a. PER Exhibits
- b. Existing drainage area Exhibits

5. Analysis Delivered:

- a. NA

6. Deliverables:

- a. NA

7. Problems Encountered:

- a. NA

8. Tasks to be Performed Next Period

- a. Analysis of alignment options
- b. Proposed drainage conditions
- c. Coordination with Rohan Road Design Engineer for drainage area maps and release flows
- d. Prepare Utility owners list and conflict.

9. Schedule Status:

- a. Draft PER to be submitted on Spe. 07, 2021.
- b. Final PER to be submitted on Oct 25, 2021.

10. Physical Percent Complete: 9.86%