

HUITT-ZOLLARS

10350 Richmond Avenue, Suite 300
Houston, TX 77042
281.496.0066
281.496.0220

INVOICE


Fort Bend County
301 Jackson Street
Richmond, TX 77469

April 27, 2021
Project No. 17208
Invoice No. 17 - HZ No. 3095000118
Purchase Order No. 165852

Professional Engineering Services in connection with Old Richmond Road
Reference P.O. Number 165852 and 2017 Mobility Bond Program - Project No. 17208
Period of Services from November 1, 2020 through March 27, 2021

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
Basic Services							
Phase 1 Preliminary Design	LS	\$70,000.00	\$0.00	100.00%	\$70,000.00	\$70,000.00	\$0.00
Phase 2 Final Design	LS	\$215,584.50	\$0.00	100.00%	\$215,584.50	\$215,584.50	\$0.00
Phase 3 Construction Phase Services	HR	\$60,000.00	\$26,807.50	55.32%	\$33,192.50	\$24,942.50	\$8,250.00
Sub-Total Basic Services		\$345,584.50	\$26,807.50	92.24%	\$318,777.00	\$310,527.00	\$8,250.00
Additional Services (LS)							
1) Route Topographic Survey	LS	\$48,635.00	\$0.00	100.00%	\$48,635.00	\$48,635.00	\$0.00
2) Proposed ROW Maps, M&B	LS	\$8,560.00	\$0.00	100.00%	\$8,560.00	\$8,560.00	\$0.00
3) Geotechnical Investigation	LS	\$31,813.50	\$0.00	100.00%	\$31,813.50	\$31,813.50	\$0.00
4) Baseline Staking/Control Points	LS	\$4,070.00	\$4,070.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Additional Services		\$93,078.50	\$4,070.00	95.63%	\$89,008.50	\$89,008.50	\$0.00
Total Basic Services + Additional Services		\$438,663.00	\$30,877.50	92.96%	\$407,785.50	\$399,535.50	
Unauthorized Contingency		\$0.00	\$0.00		\$0.00	\$0.00	
Total Contract		\$438,663.00	\$30,877.50	92.96%	\$407,785.50	\$399,535.50	
TOTAL AMOUNT DUE THIS INVOICE							\$8,250.00

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By: 
Chaitanya Kasturi, P.E., PMP, ENV SP
Vice President

Billing Backup

Tuesday, April 27, 2021

Huitt-Zollars, Inc

Invoice 3095000118 Dated 4/27/2021

7:24:03 PM

Project	R309500.01	FB County Old Richmond Rd
Phase	005	Bid & Construction Phase
Task	A	HZ Bid & Construction Services

Professional Labor Charges

			Hours	Rate	Amount
Civil Engineer					
Shaikh, Mohammed	11/18/2020	Pole Conflict Coordination	1.00	175.00	175.00
Shaikh, Mohammed	11/20/2020	Harmony Property Grading Coordination	1.00	175.00	175.00
Shaikh, Mohammed	11/30/2020	Driveways 1,2,3 & 5 Coordination with RPS. Coordinate Changes Internally. Check Revised Sheets 37 & 38. Send Driveway Cross Sections. Coordinate comments.	1.00	175.00	175.00
Shaikh, Mohammed	12/9/2020	Review Harmony Property Grading CAD file received from RPS. Design Drainage along Harmony Property to avoid ponding and help negotiations with the Harmony Property.	2.00	175.00	350.00
Shaikh, Mohammed	1/5/2021	Respond to RFI about removal of existing 24" RCP at the intersection of Belknap and Old Richmond Rd	1.00	175.00	175.00
Sr. Civil Engineer					
Davis, Keith	11/10/2020	Preparing Exhibit for Harmony School Regrading	4.00	180.00	720.00
Davis, Keith	11/17/2020	Revised Drawings	2.00	180.00	360.00
Davis, Keith	11/20/2020	Revised Sheets 40-41, Harmony Regrading/Site Visit	4.00	180.00	720.00
Davis, Keith	11/24/2020	Review Submittals 05.1 & Submittal No. 06	3.00	180.00	540.00
Davis, Keith	12/3/2020	Submittals 04-05	2.00	180.00	360.00
Davis, Keith	12/4/2020	Submittal 06	2.00	180.00	360.00
Davis, Keith	12/9/2020	Regrading Harmony School/Comparing survey to Design and looking at way to drain Harmony School Site until site is developed	4.00	180.00	720.00
Davis, Keith	12/17/2020	Preparing Exhibits for Parcel Taking	3.00	180.00	540.00
Davis, Keith	12/21/2020	Exhibit for Carpenter property	2.00	180.00	360.00
Davis, Keith	12/22/2020	Exhibit for Carpenter property	1.00	180.00	180.00
Davis, Keith	1/4/2021	Coordination with Ft Bend County Attorney's Office (Carpenter Tract w/ Sal LaPiccolo)	4.00	180.00	720.00
Davis, Keith	1/5/2021	Revised Plan & Profile Sheets	2.00	180.00	360.00

Project	R309500.01	FB County Old Richmond Rd	Invoice		3095000118
Davis, Keith	1/6/2021	2.00	180.00	360.00	
	2 Hours Carpenter Tract (w/ Sal LaPiccolo)				
	2 Hrs - Drainage at Belknap and Old Richmond				
Davis, Keith	1/8/2021	2.00	180.00	360.00	
	Coordination with Ft Bend County on Carpenter tract (w/ Sal LaPiccolo)				
Davis, Keith	2/25/2021	2.00	180.00	360.00	
	Review RFI 6				
Kasturi, Chaitanya	3/3/2021	.50	180.00	90.00	
	1295 form				
Kasturi, Chaitanya	3/12/2021	.50	180.00	90.00	
	Bid items - zero quantities email from contractor				
	Totals	46.00		8,250.00	
	Total Labor				8,250.00
			Total this Task		\$8,250.00
			Total this Phase		\$8,250.00
			Total this Project		\$8,250.00
			Total this Report		\$8,250.00

PROGRESS REPORT (Huitt-Zollars, Inc.)

FBC Project #: 17208

Project Description: Old Richmond Rd from Sugarland-Howell Road to Belknap Road

Invoice Period: 11/01/20 to 03/27/21

Invoice Number: 3095000118

Activities performed this period:

Construction Phase:

1. Assist the client with requested plan revisions
2. Coordinate the driveway slope changes as requested by FBC
3. Coordinate the inlet modifications
4. Coordinate with CFA for additional parcel M&B's
5. Coordinate with CFA for baseline staking
6. Address RFI's & submittals.
7. Coordinate with client regarding school property grading issues.

Topographic Survey:

- Complete

Planned Activities for next period:

- None

Issues / Concerns:

- N/A