

HUITT-ZOLLARS

10350 Richmond Avenue, Suite 300
Houston, TX 77042
281.496.0066
281.496.0220

INVOICE

Fort Bend County
301 Jackson Street
Richmond, TX 77469

June 29, 2021
Project No. 17208
Invoice No. 20 - HZ No. 3095000120
Purchase Order No. 165852

Professional Engineering Services in connection with Old Richmond Road
Reference P.O. Number 165852 and 2017 Mobility Bond Program - Project No. 17208
Period of Services from May 02, 2021 through May 29, 2021

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
<u>Basic Services</u>							
Phase 1 Preliminary Design	LS	\$70,000.00	\$0.00	100.00%	\$70,000.00	\$70,000.00	\$0.00
Phase 2 Final Design	LS	\$215,584.50	\$0.00	100.00%	\$215,584.50	\$215,584.50	\$0.00
Phase 3 Construction Phase Services	HR	\$60,000.00	\$22,415.00	62.64%	\$37,585.00	\$36,162.50	\$1,422.50
Sub-Total Basic Services		\$345,584.50	\$22,415.00	93.51%	\$323,169.50	\$321,747.00	\$1,422.50
<u>Additional Services (LS)</u>							
1) Route Topographic Survey	LS	\$48,635.00	\$0.00	100.00%	\$48,635.00	\$48,635.00	\$0.00
2) Proposed ROW Maps, M&B	LS	\$8,560.00	\$0.00	100.00%	\$8,560.00	\$8,560.00	\$0.00
3) Geotechnical Investigation	LS	\$31,813.50	\$0.00	100.00%	\$31,813.50	\$31,813.50	\$0.00
4) Baseline Staking/Control Points	LS	\$4,070.00	\$4,070.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Additional Services		\$93,078.50	\$4,070.00	95.63%	\$89,008.50	\$89,008.50	\$0.00
Total Basic Services + Additional Services		\$438,663.00	\$26,485.00	93.96%	\$412,178.00	\$410,755.50	\$0.00
Unauthorized Contingency		\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Total Contract		\$438,663.00	\$26,485.00	93.96%	\$412,178.00	\$410,755.50	
TOTAL AMOUNT DUE THIS INVOICE							\$1,422.50

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By: 
Chaitanya Kasturi, P.E., PMP, ENV SP
Vice President

Billing Backup

Tuesday, June 22, 2021

Huitt-Zollars, Inc

Invoice 3095000120 Dated 6/28/2021

12:58:31 PM

Project	R309500.01	FB County Old Richmond Rd
Phase	005	Bid & Construction Phase
Task	A	HZ Bid & Construction Services

Professional Labor Charges

		Hours	Rate	Amount	
Civil Engineer					
Gilliland, Mary	5/24/2021	2.50	175.00	437.50	
	HELP KEITH DRAW DETAIL TO PROVIDE ADDITIONAL REINFORCING AT REDUCED PAVEMENT THICKNESS AT MANHOLE (6" INSTEAD OF 8" TYP. PAVING)				
Gilliland, Mary	5/25/2021	1.00	175.00	175.00	
	final review signed drawing				
Sr. Civil Engineer					
Davis, Keith	5/14/2021	2.00	180.00	360.00	
	RFI No. 09				
Davis, Keith	5/24/2021	2.00	180.00	360.00	
	Block-Out Detail				
Kasturi, Chaitanya	5/10/2021	.50	180.00	90.00	
	Totals	8.00		1,422.50	
	Total Labor				1,422.50
			Total this Task		\$1,422.50
			Total this Phase		\$1,422.50
			Total this Project		\$1,422.50
			Total this Report		\$1,422.50

PROGRESS REPORT (Huitt-Zollars, Inc.)

FBC Project #: 17208

Project Description: Old Richmond Rd from Sugarland-Howell Road to Belknap Road

Invoice Period: 05/02/2021 to 05/29/2021

Invoice Number: 3095000120

Activities performed this period:

Construction Phase:

1. Assist the client with requested plan revisions
2. Address RFI's & submittals.

Topographic Survey:

- Complete

Planned Activities for next period:

- None

Issues / Concerns:

- N/A