

## INVOICE

Stacy Slawinski, P.E. (stacy.slawinski@fortbendcountytexas.gov)  
County Engineer  
Fort Bend County  
301 Jackson Street., 4th Floor  
Richmond, Texas 77469  
Attention: Wesley Crawford- Construction Manager

**Project:** Fort Bend County  
2013 Mobility Projects Within Precinct 1  
Professional Construction Management Services

Invoice No.: 17CM01-27 Project No.: 17CM01  
Purchase Order No.: 157253 Invoice Date: July 2, 2021  
Invoice Date From: June 1, 2021 Invoice Date To: June 30, 2021

Personnel	Title	Hours	Billing Rate	Amount Due
<b>Willie Melton Paving and Drainage Improvements, FBC Mobility Project No.13115</b>				
			Subtotal \$	-
			Previous Billing \$	33,702.50
<b>Braxton Street Paving and Drainage Improvements; FBC Mobility Project No.13116X</b>				
			Subtotal \$	-
			Previous Billing \$	302,877.40
<b>Sycamore Road Paving and Drainage Improvements; FBC Mobility Project No.13113</b>				
			Subtotal \$	-
			Previous Billing \$	17,500.25
<b>Ladonia Street Paving and Drainage Improvements; FBC Mobility Project No.13107</b>				
			Subtotal \$	-
			Previous Billing \$	119,405.75
<b>Williams Way Blvd.(FM762-US59); FBC Mobility Project No.13114</b>				
			Subtotal \$	-
			Previous Billing \$	208,920.05
<b>Powerline Road (Spice Springs to Sunraise Meadows); FBC Mobility Project No.13110</b>				
			Sub-Total \$	-
			Previous Billing \$	25,841.00
<b>A Myers Road (FM762 to Royal Crest Lane);FBC Mobility Project No.13102</b>				
Conrad Beinstingel	Construction Manager	20.75	\$ 115.00	\$ 2,386.25
Joe Chabayta	Inspector	113.00	\$ 78.00	\$ 8,814.00
			Sub-Total \$	<b>11,200.25</b>
			Previous Billing \$	190,444.00
<b>Sansbury Blvd. (Williams Way to Grand Estates Drive);FBC Mobility Project No.13111</b>				
			Sub-Total \$	-
			Previous Billing \$	120,546.75

Personnel	Title	Hours	Billing Rate	Amount Due
<b>Old Needville Fairchild Rd (FM361 to Needville City Limit); FBC Mobility Project No.13109</b>				
Vincent N. Jacob, P.E.	Construction Manager	1.00	\$ 150.00	\$ 150.00
Conrad Beinstingel	Construction Manager	27.25	\$ 115.00	\$ 3,133.75
Joe Chabayta	Inspector	12.00	\$ 78.00	\$ 936.00
	Sub-Total		\$	<b>4,219.75</b>
	Previous Billing		\$	385,827.75
	<b>INVOICE TOTAL</b>		\$	<b>15,420.00</b>
	<b>Authorized Amount</b>		\$	<b>1,458,340.00</b>
	<b>Previous Billing</b>		\$	<b>1,405,065.45</b>
	<b>Balance Remaining</b>		\$	<b>37,854.55</b>

Thank you,  
I certify this invoice to be true and correct.

*Bobby V.P. Singh*  
Bobby V.P. Singh  
Principal

*Sean E. Smith*  
7/26/2021

**A Myers Road (FM762 to Royal Crest Lane  
FBC Mobility Project No.13102**

## ISANI Time by Project

**Time Entry Date:** From Tuesday, June 1, 2021 to Wednesday, June 30, 2021

Date	Project	Description	Task	Description	Hours Worked
<b>Client: Fort Bend County</b>					
<b>Employee: Beinstingel, Conrad</b>					
6/1/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discussed the status of the sod installation and site cleanup with the inspector	0.50
6/3/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Meet with Contractor infield to discussion outstanding issues and what needed to be done to get the project completed.	2.50
6/7/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the restart of the sod placement with the inspector.	0.50
6/8/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the progress of the site with the inspector and projecting a schedule for completion of the sod placement	0.50
6/8/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Meet with the Contractor in the field to discuss some additional erosions along the north roadside ditch at the cross culvert to the outfall channel	2.50
6/9/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the erosion issue with the inspector along the north ditch	0.50
6/10/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide the Contractor with written clarification concerning the visit site and additional slope paving to be installed along the north roadside ditch across from the outfall channel.	1.00
6/11/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss Saturday work with the Contractor and the inspector and approve.	0.50
6/15/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussing the closing of the project with the client, inform the Contractor that we are reviewing the roadway coving cost, also inform the Contractor that there are areas along the roadway that the striping need to be redone because the striping has worn in this areas.	1.00
6/15/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the cost for the roadway covering cost with the Contractor.	0.50
6/16/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Meet the Contractor in the field to discuss some additional close out items including the cleanup and restriping of some areas.	1.00
6/17/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the status of the project with the inspector and that the quantities need to be obtained along with the measurements for the slope paving and anchored sod	0.50
6/17/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC an update of the project including the completing of the sod and cleanup work	0.50
6/18/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the roadway coating cost, provide information to FBC for their review.	1.00
6/22/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the preparation of the quantities for the completion of the project with the inspector	0.25
6/23/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the status of the quantities and the daily reports with the inspector	0.50



## ISANI Time by Project

**Time Entry Date:** From Tuesday, June 1, 2021 to Wednesday, June 30, 2021

Date	Project	Description	Task	Description	Hours Worked
6/24/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the re-striping of the roadway with the inspector and provide them with the schedule to be on site Tuesday and Wednesday for this work	0.50
6/28/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the slope paving quantities with the inspector.	0.50
6/28/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Look over final quantities for the slope paving and compare to the estimated quantities	1.00
6/29/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the schedule fo the striping with the inspector. The crew has not shown up. I called the Contractor to find out if they were going to be there or not and if not when they would be on site.	1.00
6/30/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Check quantities in the next pay estimate (Pay Estimate 6 (final)) and send to the Contractor to back check before finalizing the Consolidation Change Order 4.	1.00
6/30/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Create Change Order No. 4	2.00
6/30/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate with inspector to update the RFP log and daily reports	1.00
Employee Total					20.75
<b>Employee: Chabayta, Joe</b>					
6/7/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Observe and monitor SOD placement, regrade slope/dich, and clean up areas.	11.00
6/8/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Observe and monitor SOD placement, regrade slope/dich, and clean up areas.	11.00
6/9/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Observe and monitor SOD placement, regrade slope/dich, and clean up areas.	11.00
6/10/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Observe and monitor slope paving repairs, Forms/Rebars placement, and haul off materials.	10.00
6/11/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Observe and monitor SOD placement, Forms removal, haul off materials, and clean up areas.	9.00
6/12/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Observe and monitor SOD placement, Forms removal, haul off materials, and clean up areas.	8.00
6/14/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Observe and monitor SOD placement, regrade ditches, haul off materials, clean up areas, and water SOD.	11.00
6/15/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Locate missing pavement markers along Berdett Rd and along A Myer Rd.Observe and monitor haull off materials, clean up areas, and mowing grass.	10.00
6/16/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Locate, measured, and calculate SOD quantities along A Myer Rd south side.	8.00
6/17/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Locate, measured, and calculate SOD quantities along A Myer Rd north side and work on daily reports.	8.00

ISANI Time by Project

Time Entry Date: From Tuesday, June 1, 2021 to Wednesday, June 30, 2021

Date	Project	Description	Task	Description	Hours Worked
6/21/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Reports	Work on daily activity reports include include slope paving and SOD quantities.	4.00
6/29/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Went to job site for pavement markers placement, contractor did not show up due to rain, job was cancelled. Inspected job site for erosion issues.	4.00
6/30/2021	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Reports	Close out documentation. Worked on RFP and daily reports.	8.00
Employee Total					113.00
Client Total					133.75
Grand Total					133.75

*Nicolas H. Gault*

**Old Needville Fairchild Road (FM 361 to Needville City Limit)**  
**FBC Mobility Project No. 13109**

## ISANI Time by Project

**Time Entry Date:** From Tuesday, June 1, 2021 to Wednesday, June 30, 2021

Date	Project	Description	Task	Description	Hours Worked
<b>Client: Fort Bend County</b>					
<b>Employee: Beinstingel, Conrad</b>					
6/3/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Reviewing Contractor summary of the RFP's	2.50
6/4/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Continue the review of the RFP's (13, 13A, 13B, 17, 18 & 19) as part of the summary provided by the Contractor	2.75
6/4/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide the Contractor with the status of the RFP summary review and request some other missing items previously requested. So provide the Contractor with clarification that we will use both the Curlex blanket and the anchored sod.	1.00
6/7/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Final review of the RFP summary and prepare markup for discussion with FBC and the Contractor	1.50
6/8/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss the RFP summary with FBC concerning if we are in agreement on what if acceptable for the agreement with the Contractor concerning these final RFP items.	0.50
6/10/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide the Contractor with written confirmation about the phone conversation from Tuesday, so they would provide the request response about the items missing from the RFP summary submittal.	1.00
6/14/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss the upcoming meeting to discuss liquidated damages and outstanding RFP's with the Contractor.and accept meeting invite	1.00
6/15/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss project issues with the Contractor including outstanding RFP' and what will be discussed at the meeting.	0.50
6/16/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Meetings	Meeting to discuss the liquidated damages and outstanding RFP's with the Contractor.	2.50
6/17/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Meetings	Discuss the status of receiving of the RFP's which were discussed in the meeting	0.50
6/17/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Start review of outstanding RFP's which have been receive thus far.	1.00
6/17/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide FBC an update concerning the arrangements agreed to concerning the outstanding RFP's and the liquidated damage issues.	0.25
6/18/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Meetings	Call Contractor requesting status of the remaining outstanding RFP's which they indicated we would have by Thursday	0.50
6/20/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Review the additional RFP's provided over the weekend.	1.00
6/21/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Finalize the review of the outstanding RFP's for the completion and the time extension requests of the project, forward comments and responses to FBC for their review and approval prior to returning them to the Contractor	2.50



## ISANI Time by Project

**Time Entry Date:** From Tuesday, June 1, 2021 to Wednesday, June 30, 2021

Date	Project	Description	Task	Description	Hours Worked
6/22/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss the status of the time extension and RFP's for the project to the Contractor and that we are in hopes of a response from FBC soon.	0.50
6/22/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide FBC information concerning the starting and stopping the clock for this project to FBC per their request.	1.00
6/23/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Discuss the inspector and current condition of the project in preparation for the re-starting the project.	0.50
6/23/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After discussing the agreement concerning the outstanding RFP's and liquidated damage days with FBC and the plan for the Contractor with 100 additional days to complete project and discussing this option for project completion, forward this agreement to the Contractor via email for the concurrence	2.00
6/24/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Provide FBC clarification concerning the incorrect information about the completion date in the Masterwork System	0.25
6/24/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Notice that the completion dates in the change orders seem to be off, forward a request to FBC so find out why the project completion date is incorrect.	0.50
6/24/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Start preparation of Change Order 3.	0.50
6/24/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	After reviewing the Contractor response to agreement email for the completion of the project, request for the Contractor to a schedule for the upcoming work.	1.00
6/29/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Based on concurrence email received from the Contractor concerning the restart of the project, prepare a email indicating that the clock has restated on Monday June 28, 2021 and the project has had 100 additional days added to it for completion of the remaining items.	1.00
6/30/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Project Management	Coordinate with the inspector to update the RFP log	1.00
Employee Total					27.25
<b>Employee: Chabayta, Joe</b>					
6/16/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Site Visit	Two trips to Old Needville-Fairchild Rd: 1) Check if contractor has mowed the grass along the jobs site.2) Check on missing signs.	2.00
6/17/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Site Visit	Went to Old Needville-Fairchild Rd and locate two old signs (Road Work A Head) need to be removed.	1.00
6/24/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Inspection	Inspect job site for erosion and SOD for ditches and out fall ditches.	8.00
6/29/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Site Visit	Site visit.	1.00
Employee Total					12.00
<b>Employee: Jacob, Vincent</b>					



ISANI Time by Project

Time Entry Date: From Tuesday, June 1, 2021 to Wednesday, June 30, 2021

Date	Project	Description	Task	Description	Hours Worked
6/1/2021	19CM29	Old Needville Fairchild Road (FM361 to Needville City Limit); Owner: Fort Bend County; Client: Fort Bend County.	Invoicing	Collect Time Sheets and prepared Isani Invoice No.17CM01-26 and sent to Bobby for Signature; Summited signed invoice to FBC for processing	1.00
				Employee Total	1.00
				Client Total	40.25
				Grand Total	40.25

*Vincent M. Grant*