



## INVOICE

08-01-21

PO 202316  
DMS  
REC 590177

AGENDA

**Project:** Koeblen Road Seg 1  
Fort Bend County Project No. 20107  
Invoice No. 1 HJC Project No. 00121, PO # 202316  
20210801-Invoice-1-00121-HJ 20107

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the invoice for the service rendered for the PER/Final Design for the above referenced project. The summary of work accomplished is summarized below. Please let me know if I can be of assistance.

	<i>Approved Amount</i>	<i>Total % Complete</i>	<i>Total Earned</i>	<i>Total Previous Invoiced</i>	<i>This Invoice</i>
<i>Title</i>					
PER	\$216,400.00	10%	\$21,640.00	\$0	\$21,640.00
Drainage Impact Study	\$90,570.00	0%			
Topographic Survey	\$47,800.00	60%	\$28,640.00	\$0	\$28,640.00
Geotechnical for the Roadway	\$40,226.00	0%			
Geotechnical for Detention Pond	\$17,413.50	0%			
Traffic Study - Sunrise Meadow	\$6,480.00	0%			
Temporary Traffic Signal (FM 2977)	\$9,600.00	0%			
Final Design	\$356,370.00	0%			
<b>Subtotal</b>	<b>\$784,859.50</b>	<b>6.41%</b>	<b>\$50,280.00</b>	<b>\$0</b>	<b>\$50,280.00</b>

### Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479  
832-338-3202 (C) | 832-553-3103 (F) | [www.hjconsultinginc.com](http://www.hjconsultinginc.com)



Page 2

20210801-Invoice-1-00121-HJ 20107

8-1-21

<b><i>Additional Services</i></b>	<b>Approved Amount</b>	<b>Total % Complete</b>	<b>Total Earned</b>	<b>Total Previous Invoiced</b>	<b>This Invoice</b>
Survey for Parcel - 15@\$2075	\$31,125.00				
Re-establish Control Staking	\$1,700.00				
Construction Staking	4,480.00				
Traffic Signal Modification (FM2977)	\$16,500.00				
Waterline Relocation Design	\$16,955.00				
Sanitary Sewer Relocaion Design	\$9,375.00				
<b>Subtotal</b>	\$80,135.00				
<b>Total</b>	\$864,994.50	5.81%	\$50,280.00	\$0	\$50,280.00

I certify this invoice to be true and correct.

Sincerely,

A handwritten signature in black ink, appearing to read 'Harish Jajoo'.

Harish Jajoo, P.E., CFM  
President

**Civil Engineers | Construction Managers**

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479  
832-338-3202 (C) | 832-553-3103 (F) | [www.hjconsultinginc.com](http://www.hjconsultinginc.com)



Project:

8-1-21

Koeblen Road Seg 1

Fort Bend County Project No. 20107, P0#193577

Invoice No. 1 HJC Project No. 00121

20210801-Invoice-1-00121-HJ 20107

### **Progress Report for 07/19/21-07/31/21**

- Set up internal files
  - Coordination with sub consultants
  - NTP to Survey, Geotech and Traffic
  - Initiated design for existing conditions
  - Attend Biweekly meetings
- 

**Civil Engineers | Construction Managers**

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479  
832-338-3202 (C) | 832-553-3103 (F) | [www.hjconsultinginc.com](http://www.hjconsultinginc.com)