



July 26, 2021

Fort Bend County Engineering Department  
301 Jackson Street  
Richmond, TX 77469  
Attn.: County Engineer

PO 143976  
DMS  
REC 590251

AGENDA

RE: Huggins Drive between FM 359 and Katy Fulshear Rd; Pre-Design Phase; Precinct Three; 2013 Mobility Bond  
Project No. 13313, P.O. No. 143976

Invoice No.1110153-6

Dear Mr. Slawinski, P.E.,


Attached herewith is SIRRUS Engineers Inc., invoice for the above referenced project. The invoice reflects the period ending Jun. 1, 2020 to Jul. 15, 2021.

Company/Services	Amended Revised Budget	Previously Invoiced	Current Invoice	Remaining Budget	% Complete
1) Pre-Design Phase	\$162,400.00	\$121,880.00	\$20,260.00	\$20,260.00	87.52%
2) Design Phase	\$118,980.00	\$0.00		\$118,980.00	0.00%
3) Construction Phase Services	\$25,000.00			\$25,000.00	0.00%
4) Survey	\$58,872.00	\$57,781.00		\$1,091.00	98.15%
5) Geotechnical	\$6,000.00	\$0.00		\$6,000.00	0.00%
6) Drainage	\$32,550.00	\$32,550.00	\$0.00	\$0.00	100.00%
7) Change in Drawings	\$10,000.00			\$10,000.00	0.00%
8) Restart Fee and Additional Survey M&B	\$20,000.00	\$20,000.00		\$0.00	100.00%
<b>TOTAL:</b>	<b>\$433,802.00</b>	<b>\$232,211.00</b>	<b>\$20,260.00</b>	<b>\$181,331.00</b>	<b>58.20%</b>

This invoice is for \$20,260.00. Please, remit the payment to the following address: SIRRUS Engineers Inc., 3100 Timmons Ln., Suite # 500, Houston, TX 77027. I certify this invoice to be true and correct with beginning and ending dates of the service. If you have any questions and/or require additional information, please do not hesitate to call me @ 713-334-7300 or e-mail me at [sbd@sirrusengineers.com](mailto:sbd@sirrusengineers.com).

Sincerely,

SIRRUS ENGINEERS, INC.

  
Sujeeth Draksharam, P.E.  
President

3100 Timmons Ln., Suite #500, Houston, TX 77027  
Ph. 713-334-7300, Fax. 713-334-7303  
[www.sirrusengineers.com](http://www.sirrusengineers.com)

ED



## **FORT BEND MOBILITY PROGRAM**

### **PROJECT STATUS REPORT**

**PROJECT:** Huggins Drive between FM 359 and Katy Fulshear Rd; Pre-Design Phase; Precinct Three; 2013 Mobility Bond Project No. 13313

**PROJECT PHASE:** Pre-Engineering, Design, Bidding, Construction

**CONTRACT OR PROJECT NO.** 13313

**DATE:** Jul. 20, 2021

Include status report and schedule update with invoices. Update items in blue.

Submit electronic copies to: Elise Dillow [edillow@spi-eng.com](mailto:edillow@spi-eng.com);

#### **ACTIVITIES ACHIEVED:**

Preliminary design of the roadway complete, Report updated along with cost estimate.

#### **PLANNED ACTIVITIES FOR NEXT PERIOD:**

Submit preliminary design report.

#### **OUTSTANDING ITEMS, NEEDS OR CONCERNS:**

#### **SCHEDULE UPDATE:**

Preliminary design to be submitted in end of Jul. 2021