

## INVOICE

Fort Bend County Engineering Department  
Attn: Stacy Slawinski, P.E.  
301 Jackson Street  
Richmond, Texas 77469

Project: Benton Road  
From Reading Road to Irby Cobb Blvd.  
Precinct 1, FBC Project No. 20104

Invoice No.: 21PV102-02  
Purchase Order No.: 200404  
Invoice Date From: July 01, 2021

Project No.: 21PV102  
Invoice Date: Aug 10, 2021  
Invoice Date To: July 31, 2021

Task Description	Contract Amount	Total Pct Complete	Total Billed/Earned	Previous Percent Complete	Previously Invoiced Amount	Percent Complete This Period	Current Invoice Amount
<b>BASIC SERVICES</b>							
1 PER (Incl. Drainage Study)	\$ 302,211.00	30.00%	\$ 90,663.30	15.00%	\$ 45,331.65	15.00%	\$ 45,331.65
2 Topographic Survey	\$ 50,495.00	80.00%	\$ 40,396.00	80.00%	\$ 40,396.00	0.00%	\$ -
3 Geotechnical Investigation	\$ 40,372.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
4 Final Design	\$ 385,939.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
<b>Basic Services Sub-Total</b>	<b>\$ 779,017.00</b>	<b>16.82%</b>	<b>\$ 131,059.30</b>	<b>11.00%</b>	<b>\$ 85,727.65</b>	<b>5.82%</b>	<b>\$ 45,331.65</b>
<b>ADDITIONAL SERVICES</b>							
1 Detention Pond Design	\$ 33,280.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
2 Topo Survey (Pond)	\$ 15,000.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
3 Survey - Parcel Plats (6 @ \$3,000 each)	\$ 18,000.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
4 Staking ROW	\$ 5,065.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
5 Geotechnical Investigation (Pond)	\$ 19,384.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
<b>Additional services Sub-Total</b>	<b>\$ 90,729.00</b>	<b>0.00%</b>	<b>\$ -</b>	<b>0.00%</b>	<b>\$ -</b>	<b>0.00%</b>	<b>\$ -</b>
<b>INVOICE TOTAL</b>	<b>\$ 869,746.00</b>	<b>15.07%</b>	<b>\$ 131,059.30</b>	<b>9.86%</b>	<b>\$ 85,727.65</b>	<b>5.21%</b>	<b>\$ 45,331.65</b>

I certify this invoice to be true and correct.



Murthy Made, P.E.  
Project Manager

## MONTHLY PROGRESS REPORT

### Isani Consultants, LP

Client:	Fort Bend County Engineering	Date:	August 10, 2021
Program Manager:	Binkley & Barfield, Inc.	Invoice No.:	21PV102 - 02
Project Description:	Benton Road	P.O. No.:	200404
Progress Reporting Period:	July 1, 2021 to July 31, 2021		
Prime Contractor Project Manager:	Murthy Made, P.E.		

---

#### 1. Tasks Performed This Period

- a. Existing Drainage Condition Analysis
- b. Existing SWMM model; detention requirement calculations by the small watershed method
- c. Proposed Drainage Condition Analysis
- d. PER exhibits.
- e. Coordination with the Surveyor
- f. Received topographic survey drawing, survey control map, and DTM/surface model.
- g. Sent comments and updates needed to the surveyor for revised map and topo.
- h. Coordination with the Geotechnical Engineer
- i. Received final Geotechnical Report
- j. Coordination with Amani for Rohan Road design and drainage.
- k. Coordination with MUDs and sunset crossing developer for the record drawings
- l. Coordination with McDonough for design files for tie-in
- m. Preliminary alignment layout.

#### 2. Meeting(s) Held / Scheduled:

- a. Weekly Internal Team meetings
- b. Biweekly meetings with BBI

#### 3. Review(s):

- a. NA

#### 4. Exhibit(s) Prepared:

- a. PER Exhibits
- b. Existing drainage area Exhibits

5. Analysis Delivered:

- a. NA

6. Deliverables:

- a. NA

7. Problems Encountered:

- a. NA

8. Tasks to be Performed Next Period

- a. Analysis of alignment options
- b. Proposed drainage conditions (proposed SWMM model, node-link analysis, Drainage report)
- c. Coordination with Drainage district for Gapps Slough culvert analysis.
- d. Coordination with Rohan Road Design Engineer for drainage area maps and release flows
- e. Prepare Utility owners list and conflict table.
- f. Preliminary roundabout design and layout.

9. Schedule Status:

- a. Drainage Meeting: TBD
- b. Draft PER to be submitted on Sep 07, 2021 (needs to be updated based on drainage meeting schedule)
- c. The final PER is to be submitted on Oct 25, 2021.

10. Physical Percent Complete: 5.21% this period (Till Date 15.07%)