



617 Caroline St.
Houston, Texas 77002
Phone 832-242-2426
Fax 832-242-2445
www.zarinkelk.com

FORT BEND COUNTY

Fulshear-Gaston Road from FM723 to FM 359

Fort Bend Mobility Bond 2020; Project Number 20312; PO# 200276

Consultant Invoice No: 2
Invoice Date: 8/7/2021
Invoice Period (From/To): 6/1/2021 to 7/31/2021

Task	Contract Amount	Percent Complete	Invoice to Date	Previously Invoiced	Due this Invoice
Basic Services					
Subconsultant Coordination	\$ 7,650.00	39.00%	\$ 2,983.50	\$ 765.00	\$ 2,218.50
Bid Phase Services	\$ 10,000.00	0.00%	\$ -	\$ -	\$ -
Construction Phase Services	\$ 50,000.00	0.00%	\$ -	\$ -	\$ -

Task	Contract Amount	Percent Complete	Invoice to Date	Previously Invoiced	Due this Invoice
Additional Services					
Obtain 17 Abstract Reports	\$ 10,000.00	100.00%	\$ 10,000.00	\$ 5,000.00	\$ 5,000.00
Metes and Bouns (17@\$ 3,000 ea.)	\$ 51,000.00	30.00%	\$ 15,300.00	\$ -	\$ 15,300.00
Set corners (17 parcels @ \$500 ea.)	\$ 8,500.00	0.00%	\$ -	\$ -	\$ -
Direct Expenses	\$ 1,000.00	0.00%	\$ -	\$ -	\$ -

Total	\$ 138,150.00		\$ 28,283.50	\$ 5,765.00	\$ 22,518.50
--------------	----------------------	--	---------------------	--------------------	---------------------

TOTAL DUE:	\$ 22,518.50
-------------------	---------------------

Sincerely,

Giti Zarinkelk, P.E.
President

ED



Amani Engineering, Inc.

• Engineers • Surveyors • Construction Managers

June 30, 2021

Ms. Giti Zarinkelk, P.E.
Zarinkelk Engineering Services, Inc.
617 Caroline St.
Houston, Texas 77002

Re: Fulshear-Gaston Road from FM 723 to FM 359 – Fort Bend County 2020 Mobility
Projects, Survey Services
Invoice No. S210429A-2

INVOICE SUMMARY

Task Description	Contract Amount	Percent Complete	Amount
ROW Acquisition Surveying Services			
Obtain 17 Abstract Reports	\$10,000.00	100%	\$10,000.00
Metes and Bounds (17@\$3,000 ea.)	\$51,000.00	20%	\$10,200.00
Set corners (17 parcels @ \$500 ea.)	\$8,500.00	0%	\$0.00
Direct Expenses	\$1,000.00	0%	\$0.00
Total Amount	\$70,500.00		\$20,200.00
Amount Previously Invoiced			\$5,000.00
Amount Due This Invoice			\$15,200.00

Please remit your payment of **\$15,200.00** to Amani Engineering, Inc. at the address listed below.

Thank you,


H. Prasad Kolluru, P.E.
President

HPK: md: sd: mm



P:\Cadd\Amani Engg\Invoices\Zarinkelk Engineering\FBC 2017 Mobility_Fulshear-Gaston Road\2021 Invoice#S210429-1\Invoice
#S210429A-2.doc



**PROGRESS REPORT
(Amani Engineering, Inc.)**

Project Description: Fulshear-Gaston from FM 723 to FM 359, Fort Bend County 2020 Mobility
Invoice Period: 6/1/2021 through 6/30/2021
Invoice Number: S210429A-2
Invoice Period: 6/1/2021 through 6/30/2021

Activities performed this period:

- Obtained abstract certificates are being reviewed.

Planned activities for next period:

- Existing ROW preparation
- Initiate field topographic survey

Issues / Concerns:

- None at this time

Christina Weaver, RPLS



Amani Engineering, Inc.

• Engineers • Surveyors • Construction Managers

July 30, 2021

Ms. Giti Zarinkelk, P.E.
Zarinkelk Engineering Services, Inc.
617 Caroline St.
Houston, Texas 77002

Re: Fulshear-Gaston Road from FM 723 to FM 359 – Fort Bend County 2020 Mobility
Projects, Survey Services
Invoice No. S210429A-3

INVOICE SUMMARY

Task Description	Contract Amount	Percent Complete	Amount
ROW Acquisition Surveying Services			
Obtain 17 Abstract Reports	\$10,000.00	100%	\$10,000.00
Metes and Bounds (17@\$3,000 ea.)	\$51,000.00	30%	\$15,300.00
Set corners (17 parcels @ \$500 ea.)	\$8,500.00	0%	\$0.00
Direct Expenses	\$1,000.00	0%	\$0.00
Total Amount	\$70,500.00		\$25,300.00
Amount Previously Invoiced			\$20,200.00
Amount Due This Invoice			\$5,100.00

Please remit your payment of **\$5,100.00** to Amani Engineering, Inc. at the address listed below.

Thank you,

H. Prasad Kolluru, P.E.
President

HPK: md: sd: mm

P:\Cadd\Amani Engg\Invoices\Zarinkelk Engineering\FBC 2017 Mobility_Fulshear-Gaston Road\2021\Invoices\Invoice #S210429A-3.doc



**PROGRESS REPORT
(Amani Engineering, Inc.)**

Project Description: Fulshear-Gaston from FM 723 to FM 359, Fort Bend County 2020 Mobility
Invoice Period: 7/1/2021 through 7/30/2021
Invoice Number: S210429A-3
Invoice Period: 7/1/2021 through 7/30/2021

Activities performed this period:

- Reviewed deeds and abstract reports
- Initiated field survey.
- Existing ROW preparation is in progress based on deeds, abstract reports and found property monuments.

Planned activities for next period:

- Complete existing ROW preparation.

Issues / Concerns:

- Active construction within the projects limits.

Christina Weaver, RPLS



617 Caroline St.
Houston, Texas 77002
Phone 832-242-2426
Fax 832-242-2445
www.zarinkelk.com

August 04, 2021

Re: Professional Engineering Services for Fort Bend County Mobility Bond
Project 2020: Fulshear-Gaston Road from FM359 to FM723
Project Number: 20312
PO#: 200276

Progress Report:

BASIC SERVICES	% Complete
• Subconsultant Coordination	39%
• Bid Phase Services	0%
• Construction Phase Services	0%
ADDITIONAL SERVICES	
• Obtain 17 Abstract Reports	100%
• Metes and Bounds	30%
• Set Corners	0%
• Direct Expenses	0%