



McDONOUGH ENGINEERING CORPORATION
Civil Engineers

INVOICE

Fort Bend County, Texas
County Auditor
301 Jackson
Richmond, TX 77469

Invoice Date: 08/16/2021
MEC Project No. 21030
Invoice No. 12639-1
Purchase Order No. 201503

Professional Engineering Services - Tamarron Crossing - From Tamarron Trace to FM 1463 - Precinct 3,
2020 Mobility Bond Program - Project No. 20304
Service Period: 07/06/21 - 08/15/21

Summary	Total Budgeted Amount	Percent Complete To Date	Amount Earned To Date	Amount Previously Invoiced	Amount Due This Period
1 Pre-Design Phase	\$50,350.00	15.00%	\$7,552.50	\$0.00	\$7,552.50
2 Design Phase	\$154,370.00	0.00%	\$0.00	\$0.00	\$0.00
3 Bid/Construction Phase (Hourly)	\$35,000.00	0.00%	\$0.00	\$0.00	\$0.00
4 Survey - Tejas Surveying	\$43,400.00	67.56%	\$29,320.00	\$0.00	\$29,320.00
5 Geotechnical Report - Terracon	\$10,700.00	0.00%	\$0.00	\$0.00	\$0.00
TOTALS	\$293,820.00	12.55%	\$36,872.50	\$0.00	\$36,872.50

I hereby certify that the above work was done to the
best of my knowledge, true and correct.

Connor McBride, P.E.
Project Manager

Amount Due This Invoice: \$36,872.50
Total Invoiced to Date: \$36,872.50
Authorized Amount Remaining: \$256,947.50

McDonough Engineering Corporation
5625 Schumacher
Houston, TX 77043

August 15 2021

PROGRESS REPORT NO. 1 – July 06, 2021 – August 15, 2021

Purchase Order No.:	201503
Invoice No.:	12639-1
Project Description:	Professional Engineering Services for Tamarron Crossing from Tamarron Trace to FM 1463 - Precinct 3 - 2020 Mobility Bond Program – Project No. 20304
Project Manager:	Connor McBride

Work To Date: (July 6, 2021 – August 15, 2021)

Surveyor has collected topographic and boundary survey and provided draft survey DWG files and ROW control maps. MEC has begun drafting PER, performing utility research for utility conflict list, and drafting 30% plan sheets.