



617 Caroline St.
Houston, Texas 77002
Phone 832-242-2426
Fax 832-242-2445
www.zarinkelk.com

FORT BEND COUNTY

Fulshear-Gaston Road from FM723 to FM 359

Fort Bend Mobility Bond 2017; Project Number 17312; PO# 167057

Consultant Invoice No: 10
Invoice Date: 8/7/2021
Invoice Period (From/To): 6/1/2021 to 7/31/2021

Task	Contract Amount	Percent Complete	Invoice to Date	Previously Invoiced	Due this Invoice
Basic Services					
Phase I. Preliminary Engineering Phase	\$ 411,801.00	100.00%	\$ 411,801.00	\$ 411,801.00	\$ -
Phase II. Design Phase	\$ 573,969.00	70.00%	\$ 401,778.30	\$ 401,778.30	\$ -
Phase I amended	\$ 192,006.00	15.00%	\$ 28,800.90	\$ 15,360.48	\$ 13,440.42
Phase II amended	\$ 183,339.00	0.00%	\$ -		\$ -
Additional Services					
1. Topographic & Boundary Survey	\$ 84,410.00	100.00%	\$ 84,410.00	\$ 84,410.00	\$ -
3. Geotechnical Investigation	\$ 19,868.00	100.00%	\$ 19,868.00	\$ 19,868.00	\$ -
5. Signal Design	\$ 16,235.00	0.00%	\$ -	\$ -	\$ -
6. Amended survey	\$ 42,600.00	17.86%	\$ 7,610.00	\$ 2,000.00	\$ 5,610.00
7. Amended Geotech	\$ 7,666.00	0.00%	\$ -	\$ -	\$ -
Total	\$ 1,531,894.00		\$ 954,268.20	\$ 935,217.78	\$ 19,050.42
TOTAL DUE:					\$ 19,050.42

Sincerely,

Giti Zarinkelk, P.E.
President

ED



Amani Engineering, Inc.

• Engineers • Surveyors • Construction Managers

June 30, 2021

Ms. Giti Zarinkelk, P.E.
Zarinkelk Engineering Services, Inc.
617 Caroline St.
Houston, Texas 77002

Re: Fulshear-Gaston Road from FM 723 to FM 359 – Fort Bend County 2017 Mobility
Projects, Surveying Services
Invoice No. S210429B-2R1

INVOICE SUMMARY

Task Description	Contract Amount	Percent Complete	Amount
Roadway Design Survey			
Topographic Survey [900 LF±] @ \$9.00/LF (100 ROW)	\$8,100.00	0%	\$0.00
Topographic Survey [2,600 LF±] @ \$10.00/LF (150' ROW)	\$26,000.00	0%	\$0.00
Right-of-Entry Coordination	\$4,000.00	100%	\$4,000.00
Topographic Survey at Outfall	\$2,500.00	0%	\$0.00
Direct Expenses [Mileage, Tolls, Reproduction, GPS]	\$2,000.00	0%	\$0.00
Total Amount	\$42,600.00		\$4,000.00
Amount Previously Invoiced			\$2,000.00
Amount Due This Invoice			\$2,000.00

Please remit your payment of **\$2,000.00** to Amani Engineering, Inc. at the address listed below.

Thank you,


H. Prasad Kolluru, P.E.
President

HPK: md: sd: mm

P:\Cadd\Amani Engg\Invoices\Zarinkelk Engineering\FBC 2017 Mobility_Fulshear-Gaston Road\2021\Invoices\Invoice #S210429B-2R1.doc



**PROGRESS REPORT
(Amani Engineering, Inc.)**

Project Description: Fulshear-Gaston from FM 723 to FM 359, Fort Bend County 2017 Mobility
Invoice Period: 6/1/2021 through 6/30/2021
Invoice Number: S210429B-2R1
Invoice Period: 6/1/2021 through 6/30/2021

Activities performed this period:

- Obtained Right-of-Entry

Planned activities for next period:

- Start topographic survey

Issues / Concerns:

- None at this time

Christina Weaver, RPLS



Amani Engineering, Inc.

• Engineers • Surveyors • Construction Managers

July 30, 2021

Ms. Giti Zarinkelk, P.E.
Zarinkelk Engineering Services, Inc.
617 Caroline St.
Houston, Texas 77002

Re: Fulshear-Gaston Road from FM 723 to FM 359 – Fort Bend County 2017 Mobility
Projects, Surveying Services
Invoice No. S210429B-3

INVOICE SUMMARY

Task Description	Contract Amount	Percent Complete	Amount
Roadway Design Survey			
Topographic Survey [900 LF±] @ \$9.00/LF (100 ROW)	\$8,100.00	10%	\$810.00
Topographic Survey [2,600 LF±] @ \$10.00/LF (150' ROW)	\$26,000.00	10%	\$2,600.00
Right-of-Entry Coordination	\$4,000.00	100%	\$4,000.00
Topographic Survey at Outfall	\$2,500.00	0%	\$0.00
Direct Expenses [Mileage, Tolls, Reproduction, GPS]	\$2,000.00	10%	\$200.00
Total Amount	\$42,600.00		\$7,610.00
Amount Previously Invoiced			\$4,000.00
Amount Due This Invoice			\$3,610.00

Please remit your payment of **\$3,610.00** to Amani Engineering, Inc. at the address listed below.

Thank you,

H. Prasad Kolluru, P.E.
President

HPK: md: mm

P:\Cadd\Amani Engg\Invoices\Zarinkelk Engineering\FBC 2017 Mobility_Fulshear-Gaston Road\2021\Invoices\Invoice #S210429B-3.doc



PROGRESS REPORT
(Amani Engineering, Inc.)

Project Description: Fulshear-Gaston from FM 723 to FM 359, Fort Bend County 2017 Mobility
Invoice Period: 7/1/2021 through 7/30/2021
Invoice Number: S210429B-3
Invoice Period: 7/1/2021 through 7/30/2021

Activities performed this period:

- Topographic survey

Planned activities for next period:

- Continue Topographic survey

Issues / Concerns:

- None at this time

Christina Weaver, RPLS



617 Caroline St.
Houston, Texas 77002
Phone 832-242-2426
Fax 832-242-2445
www.zarinkelk.com

August 04, 2021

Re: Professional Engineering Services for Fort Bend County Mobility Bond
Project 2017: Fulshear-Gaston Road from FM359 to FM723
Project Number: 17312
PO#: 167057

Progress Report:

BASIC SERVICES	% Complete
• Phase I. Preliminary Engineering Phase	100%
• Phase II. Design Phase	70%
• Phase I amended	15%
• Phase II amended	0%
ADDITIONAL SERVICES	
• Topographic & Boundary Survey	100%
• Geotechnical Investigation	100%
• Signal Design	0%
• Amended survey	17.86%
• Amended Geotech	0%