



PO 143976
DMS
REC 594498

AGENDA

August 17, 2021

Fort Bend County Engineering Department
301 Jackson Street
Richmond, TX 77469
Attn.: County Engineer

RE: Huggins Drive between FM 359 and Katy Fulshear Rd; Pre-Design Phase; Precinct Three; 2013 Mobility Bond
Project No. 13313, P.O. No. 143976

Invoice No.1110153-7

Dear Mr. Slawinski, P.E.,


Attached herewith is Sirrus Engineers Inc., invoice for the above referenced project. The invoice reflects the period ending Jul. 15, 2021 to Aug. 16, 2021.

Company/Services	Amended Revised Budget	Previously Invoiced	Current Invoice	Remaining Budget	% Complete
1) Pre-Design Phase	\$162,400.00	\$142,140.00	\$20,260.00	\$0.00	100.00%
2) Design Phase	\$118,980.00	\$0.00		\$118,980.00	0.00%
3) Construction Phase Services	\$25,000.00			\$25,000.00	0.00%
4) Survey	\$58,872.00	\$57,781.00		\$1,091.00	98.15%
5) Geotechnical	\$6,000.00	\$0.00		\$6,000.00	0.00%
6) Drainage	\$32,550.00	\$32,550.00	\$0.00	\$0.00	100.00%
7) Change in Drawings	\$10,000.00			\$10,000.00	0.00%
8) Restart Fee and Additional Survey M&B	\$20,000.00	\$20,000.00		\$0.00	100.00%
TOTAL:	\$433,802.00	\$252,471.00	\$20,260.00	\$161,071.00	62.87%

This invoice is for \$20,260.00. Please, remit the payment to the following address: Sirrus Engineers Inc., 3100 Timmons Ln., Suite # 500, Houston, TX 77027. I certify this invoice to be true and correct with beginning and ending dates of the service. If you have any questions and/or require additional information, please do not hesitate to call me @ 713-334-7300 or e-mail me at sbd@sirrusengineers.com.

Sincerely,

SIRRUS ENGINEERS, INC.


Sujeeth Draksharam, P.E.
President

3100 Timmons Ln., Suite #500, Houston, TX 77027
Ph. 713-334-7300, Fax. 713-334-7303
www.sirrusengineers.com

ED



FORT BEND MOBILITY PROGRAM

PROJECT STATUS REPORT

PROJECT: Huggins Drive between FM 359 and Katy Fulshear Rd; Pre-Design Phase; Precinct Three; 2013 Mobility Bond Project No. 13313

PROJECT PHASE: Pre-Engineering, Design, Bidding, Construction

CONTRACT OR PROJECT NO. 13313

DATE: Aug. 17, 2021

Include status report and schedule update with invoices. Update items in blue.

Submit electronic copies to: Elise Dillow edillow@spi-eng.com;

ACTIVITIES ACHIEVED:

PER report submitted. Design 30% complete.

PLANNED ACTIVITIES FOR NEXT PERIOD:

Design to 60% submittal along with cost estimates

OUTSTANDING ITEMS, NEEDS OR CONCERNS:

Working on Proposal for the traffic study and other anticipated design related changes.

SCHEDULE UPDATE:

Final design for 30% to be submitted on August 20, 2021